

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

of the measurements relating to each work.					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road &					
	CD works from "Sassa				
	Trimohari to Main road				
	Dhanauti under MMGSY (SC)				
Name of agency - Sri Jitendra Singh					
	At - Dhanauti, Dist - Siwan				
Agreement No - 24 SBD / 2020-21					
	dated - 21-09-2020				
Estimate Agreement value -					
	Main work - ₹ 48,03,203.00				
	Maintenance work ₹ 5,87,468.00				
	Total = ₹ 5,390,671.00				
Agreement Amount - ₹ 53,45,252.00					
Rate of agreement - Below 16.00% from S.O.R.					
L.O.A. No - 976, Dt - 05.08.2020					
Tender ID - 89223					
A.A. Details - BRRDA (HB) - MMGSY -					
	190/2018 - 13541, Date - 06.12.19				
	Amount ₹ 64.972 lakhs				
T.S. Details - Amount - ₹ 64.175 lakhs					
	Date - 28.01.2020				
Supplementary Core Network - 12238					

Continuation

1st Running Account Bill
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st R/A Bill					
All Qty vide TM D					
Date of entry - 18.02.22					
Item No. 1/3					
cleaning & grabbing					
road land by manual.					
Item No. 1, P/2-3					
0.40 ha @ ₹ 51133.76					20,454.0
Item No. 2/25					
Providing & fixing typical					
MMGSY board with logo...					
Item No. 2, Page No. 3					
3 nos @ ₹ 10895.86					32,688.0
Item No. 3/3					
Providing & fixing working					
1:16 bench mark 1 no per km...					
Item No. 3, Page No. 3					
1.0 km @ ₹ 3767.09					3767.0
Item No. 4/4					
Providing & fixing of					
1:16 reference pillars 4 nos.					
Item No. 4, Page No. 3					
1.0 km @ ₹ 1739.05					1739.0
					C.O. = ₹ 58,648.0


Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				$AF = ₹$	58,648.0
Item No. 5/4 3.5.11	Excavation for roadway in Soil using manual...				
	Item No. 4, Page No. 4-5-6				
	74.25 6750 m ³ @ ₹ 74.16 = ₹				5,506.0
	Item No. 675 m ³ @ 74.16 =				
Item No. 6/5 3.4	SS:- Construction of Subgrade embankment with material 1000 m lead.				
	Item No. 2(A), P/6-7				
	135.083 m ³ @ ₹ 175.22 = ₹				23,669.0
Item No. 7/6	Construction of embankment				

3.4	with material obtained.				
	100 m lead...				
	Item No. 2 B, P/6-7				
	250.867 m ³ @ ₹ 141.14 = ₹				35,407.0
Item No 8/8 4.1	M - Construction of GSB by providing well graded...				
	Item No. 1, P/8-9				
	230 528 m ³ @ ₹ 3065.56 = ₹				706,697.0
Item No 9/13 4.1	PCC - Construction of GSB by providing well graded.				
	Item No. 2, P/10-11				
	27.594 m ³ @ ₹ 3065.56 = ₹				84,591.0

Continuation C.O. = ₹ 9,14,518.0

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
				8F = ₹	9,14,518.0
Item No. 10/14	RCC:- P/Laying, spreading				
4.7(3-b)	Compacting Stone agg WBM 4:3				
	Item No. 1, Page No. 12				
	33.750m ³ @ ₹ 3727.11 = ₹				1,25,790.0
Item No. 11/9	ST:- P/Laying, spreading				
4.7(3-b)	Compacting Stone agg WBM 4:3				
	Item No. 2, Page No. 12				
	126.563m ³ @ ₹ 3727.11 = ₹				4,71,714.0
	Total = ₹				15,12,022.0
	(+) 17.5 Tables @ 23 (+) = ₹				15,120.0
	(+) 12.07 G ST (+) = ₹				1,81,443.0
	Seigniorage Fee (+) = ₹				1,81,443.0
	(Calculated on page No. 17) (+) = ₹				23,395.0
	Grand Total = ₹				17,31,980.0
	(-) 16.07. Less as per agreement (-) ₹				2,77,117.0
	Net Amount = ₹				14,54,863.0
	 18.02.22 V.E.				Subbar 18.02.22 JE/Sivay