

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Entry</u>					
Name of Work:-	RIM of Road from NH30 to Arai.				
Agency:-	Ashok Kumar Singh, Nasariganj Danapur, Patna.				
Agreement No	12 MBD of 2019-20				
Measurement:-	20.9.21				
Item No ①	clearing and grubbing Road level as per sp. and dir. of EIT				
	2 Nos	525 M	1.00 M	2	1050.00 M ² 250.105
Item No ②	Scarifying existing Bituminous Surface as per sp. and dir. of EIT				
		52.50 M	3.75 M	2	196.87 M ²
Item No ③	Construction of sub grade as per sp. and dir. of EIT				
	2 Nos	525 M	1.00 M	0.30 M	315.00 M ³
Item No ④	Construction of G.S.B. for grading II Material as per sp. and dir. of EIT				
		52.50 M	4.05	0.175 M	37.21 M ³
Item No ⑤	Providing and fixing logs and maintenance barrel as per sp. and dir. of EIT				
				03 Nos	
		20.9.21			

ME

Item No (18) Plastering with C.M.

Mortar (1:4) 105 mm thick ...

per sp. and dir. of EIF side

T.M.B.P-4 - 21.60 M² @ Rs 171.23

Per M² _____ Rs 3699 = u

Item No (19) Provisional painting of

Parapet ... as per sp and

dir. of EIF side T.M.B.P-4-

- 21.60 M² @ Rs 95.63 Per M² - Rs 2066 = u

~~1466048 = u~~

~~1460283 = u~~ T- Rs 14,40,237 = u

~~14660 = u~~

Add 1% Labour cess — (+) Rs 1,44,22 = u

Add 12% G.S.T. — (+) Rs 1,72,828 = u

~~1656634 = u~~

Deduct 0.01% below

~~166 = u~~

rate quoted by the contractor — Rs ~~163 = u~~

~~1656468 = u~~ T- Rs 16,27,324 = u

1.2.22
5.12

Signed
1/2/22
AB

with the list of
Arthur Kumar Singh