

SOSZ TO SIRASTYA

Schedule XLV-Form No. 134

M/S KRMLESHWAR RAI DIVISION

BLOCK-BHORE SUB-DIVISION

MESSY-NJB

MEASUREMENT BOOK

MB-No-450

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		1st on p/c Bill			
Name of work - Const. of a road km 5052.5 -					
Sirsiya under mm 654 (N.B.S) in Bham					
Rahway block.					
Agency - M/S Kamleshwar Rai.					
Agreement NO - 18 MDO (MMAS) - NOD/2021-22.					
Agreement Value - Rs 4288202.00.					
Date of work started - 18.12.2021.					
Date of completion - 17.12.2022.					
Date of measurements - 20.02.2022.					

Record Measurements

(1) Clearing Construction of working bench

mark or per 5/1/42.

Length = 0.625 km.

(2) Construction of reference pillars

per 5/1/42.

Length = 0.625 km.

(3) Clearing and grubbing road land

per 5/1/42.

 $2 \times 625.0 \times 1.50 = 1875 \text{ m}^2$ $= 0.1875 \text{ Hekta}$

(4) Const. of embankment with approved -

materials lead with 1000 q.

 $2 \times 7 \times \frac{2.5+1.5}{2} \times 0.90 \times 30.0 = 756.00 \text{ m}^3$ Continuation
Limited up to approved 754.53 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
27/31 Planting of trees by the road side on pur 9/1/10.					
Vide pgs 12 = 24 Nos.					
at 844 = 59/ each				→	20270 = 00
				→ 33	80845 = 00.
Add 13% GST				→ ⊕	405701 = 00.
Add 01% Labor cost				→ ⊕	33808 = 00.
Add Supervisory fees				→ ⊕	38464 = 00.
				→ 38	58818 = 00
Less 0.31% below				→ ⊖	11962 = 00.
				→ 38	46856 = 00.
Less provision for payment				→ ⊖ 30	27891 = 00.
Net payable				→ 8	18965 = 00.

~~Right~~
1/4/22
(RE)

[Signature]
7/9/22

~~CSP~~
07/04/22