

Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Isst on A/c Bell.					
Name of work. Construction of road					
from MMGSX Road to					
Pande Tola.					
Agency. Raju Kumar Sangli					
Ag. NO. 08 MMGSX (Gren)/SBD/2021-22.					
Date of start - 27.03.2021					
Date of completion - 26.03.2022					
Date of actual completion - 28.1.2022					

	measurement.			
(1)	p/v and fixing.			
(i)	working benchmark			
	pillar	—	1.50 km	
(ii)	Reference pillar	—	1.50 km.	
(2)	clearing and grubbing			
	road land.			
	Length - 1.50 km			
	$2 \times 50 \times 30 \text{ M} \times 2.50 \text{ M} = 7500 \text{ m}^2$			
	/			
	T = 7500 m			
	0.75 Hect			
(3)	Box cutting			
	Excavation for roadway			
	m' soil using manual			
	Continuation			

Continuation

48089

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3/4) Excavation for roadway in soil					
121.50 M ³					
(4/6) P/V G.S.B Gr I material for flexible portion					
154.53 M ³					
(5/13) P/V G.S.B Gr I material for c.c. portion					
119.70 M ³					
(6/9) P/V W.B.M. G-3 for flexible portion					
85.22 M ³					
(7/14) P/V W.B.M. G-3 c.c. portion					
340.84 M ³					
(8/15) Construction of un-reinforced plain cement concrete thickness in place					
727.12 M ³					

Continuation

8141168

8141189

Particulars	Details of actual measurement				Contents area
	No.	L.	B.	D.	
($\frac{9}{10}$) P/V primer coat (SS ₁)					
1136.25 M ² P/V primer coat (SS ₁)					
($\frac{10}{11}$) P/V and applying Tack coat (RS ₁)					
1136.25 M ² P/V and applying Tack coat (RS ₁)					
($\frac{4}{12}$) P/V M. S. S.					
1136.25 M ² P/V M. S. S.					
($\frac{12}{7}$) Const. of sub-grade and earthen shoulder					
733.570 M ³ Const. of sub-grade and earthen shoulder					
($\frac{13}{16}$) Kilometer Stone					
3 Nos. Kilometer Stone					
($\frac{13}{17}$) 200 m stone precast					
6 Nos. 200 m stone precast					
($\frac{14}{18}$) 600 mm circular					
6 Nos. 600 mm circular					

Continuation

8645502

8845502

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
($\frac{14}{19}$) 900 mm equilateral Triangle					
Qty incl TMB D- 05					
4 Nos. Pk. 5229.41 each					20918 cm
($\frac{14}{20}$) 600 mm x 450 mm rectangular					
Qty incl TMB D- 05					
2 Nos. Pk. 4620.85 each					9242 cm
($\frac{18}{21}$) Road marking with hot applied yellow plastic compound					
Qty incl TMB D- 05					

300 m ² Pk. 721.95/m ²					216585 cm
($\frac{16}{22}$) Planting of tree and their maintenance for one year					
Qty incl TMB D- 05					
30 Nos. Pk. 842.62 each					25278 cm
($\frac{17}{23}$) P/V and laying R.C.C. pipe dia 300 mm ea					
Qty incl TMB D- 06					
45 m Pk. 891.16/m					40102 cm
($\frac{18}{24}$) Direction and place reclassification sign					
Qty incl TMB D- 06					
1 No. Pk. 11490.02 each					11490 cm

Continuation

8869117

896917

Continuation