

Sch. XLV-Form No.134

42

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction					
Maintenance of road from					
Jatwa chichwaha road					
to masha Toli					
Under m.m.G.S.V. (cc)					
Name of Contractor - S.H. Const					
Agreement No - 17 S.B.D/2018-19					
Date of Start - 10.8.2018					
Date of completion - 9.8.2019					
Actual date of completion - 16.1.2021					
Further measurement - (Nil)					
Remarks					

Abstract of cost

① Construction of working
bench marks etc.

Qty. vide T.M.B. P(35)

2.018 km

@ Rs 10,987 = 55/km $\rightarrow 2.2/29 = 0$

② Construction of reference
Pillars etc.

Qty. vide T.M.B. P(39) =

2.019 km

@ Rs 9882 = 29/km $\rightarrow 19915 = 0$

③ clearing and grubbing
road, level etc.

Continuation

42044 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(33) Providing wellholes in 37 brick masonry etc. Qty. vide T.M.B. P(39) 20.00 cu.m. @ Rs 124 = 64/each $\rightarrow$ Rs 2433 = Rs					
(34) Supplying fitting and 39 placing HYSID etc. Qty. vide T.M.B. P(40) = 3.47463 MT @ Rs 71132 = 35/MT $\rightarrow$ Rs 247165 = Rs					
(35) Laying bricks setting 8 layers on prepared subgrade Qty. vide T.M.B. No. 5038 (P) 7 = 225.00 m ² @ Rs 538 = 74/m ² $\rightarrow$ Rs 121217 = Rs					
(36) Providing and laying 38 boulder at pre-bed position. Qty. vide T.M.B. No. 5017 P(9) = 45.90 m ³ @ Rs 301340/m ³ $\rightarrow$ Rs 138301 = Rs 11848187 = Rs Less 10% as per agt. (-) 1184819 = Rs Rs 10663368 = Rs Less Previous Pay. vide T.M.B. (-) 9815215 = Rs P(40) Rs 878153 = Rs					

Continuation