

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
<u>4th and Final Bill</u>					
Name of Work-Const ⁿ of road from Gidhaura PMGSY road to Gidhaura Mandal Pola. under MMGSY(SC).					
Agency:- M/S B.S Const ⁿ					
Agreement No-14/SBD/2020-21					
Date of Commencement - 02/06/2020					
Date of Completion - 01/03/2021					
Actual Date of Completion- 28/12/2021					
Road Length-P.C.C - 716M-					
Record Entry.					

①. Earthwork in excavation for structure as per drawing.

$$\text{Abut } 2 \times 9.20 \times 2.15 \times 1.60 = 63.29 \text{ m}^3$$

$$\text{R/wall} - 4 \times 1.78 \times 1.92 \times 1.60 = 21.87 \text{ m}^3$$

$$\text{less} - 1 \times 7.70 \times 0.100 \times 2.50 = \ominus 0.193 \text{ m}^3$$

$$84.96 \text{ m}^3$$

$$\text{Qty limit} = 83.63 \text{ m}^3$$

②. Sand filling in foundⁿ

trenches as per drawing -

$$1 \times 7.70 \times 1.13 \times 0.100 = 0.87 \text{ m}^3$$

Pritam
26/11/21

Janak
26/11/21

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(17/28) Sand Filling in found ⁿ Trenches - do - do -					
Qty TMB P-13 Item No-2					
Qty = $0.87 \text{ m}^3 @ 10577.28/\text{m}^3 = 450 = \infty$					
(18/32) Providing Pcc M20 in Sub structure - do - do -					
Qty TMB P-18 Item No. 1					
Qty = $4.08 \text{ m}^3 @ 105772.88/\text{m}^3 = 23566 = \infty$					
(19/33) Providing and laying reinforced Cement Concrete Deck Slab M25 - do - do -					
Qty TMB P-17 Item No - 1					
Qty = $3.24 \text{ m}^3 @ 106814.93/\text{m}^3 = 22080 = \infty$					
(20/34) Supplying, fitting and fixing HYSD Bar reinforcement in Sub structure - do - do.					
Qty TMB P-17 Item No - 1					
Qty = $0.49 \text{ MT} @ 1057192.41/\text{MT} = 28024 = \infty$					
(21/35) Providing and filling joint Sealing Compound - do - do.					
Qty TMB P-18 Item No - 3					
Qty = $15.00 \text{ RM} @ 10607.11/\text{RM} = 9107 = \infty$					
(22/36) Providing Weepholes in PCC R/Wall, Abutment - do do					
Qty = TMB P-18 Item No - 2					
Qty = $20.00 \text{ Nos} @ 10118.16/\text{Nos} = 2363 = \infty$					

(Continuation)

5345406 = ∞
5345098 = ∞

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
b.f =					534806 5345406=ω
Add G.S.T 12 %				=	641449=ω
Add Cess 1 %				=	53454= ω
Add Seigniorage Fee 10%				=	72620=ω
					6212929=ω
Kens 0.07 % below as per agg ⊖				=	4279=ω
					6208650=ω
Less previous Bill				⊖=	1645856=ω
Total Paid =					4462794=ω
CdP Amy 5/4/22	Pritam 20-02-22 A/E	Jannit 20/02/22 J.E			