

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Final Bill					
N/W:- Goraul Mathnormal Road to House of Shyamabon Nondan Rgy.					
Agency:- Vinod Kumar					
Agreement No:- MMASV/SED-105/2020-21					
Date of Start :- 11-01-2021					
Date of Completion :- 10-10-2021					
Actual Date of Completion:- 09-01-2022					
Abstract of Cost					
1/4. Clearing and Grubbing road land...					
Vide T.M.B. P.N. (40) item 1/4					
Qty = 0.3360 Hed.					
Qty = 0.3360 Hed.					
① Rs 51137.38/Hed. = Rs 17182.16					
3/2 Providing and Fixing Working Benchmark...					
Vide T.M.B. P.N. (40) item 3/2					
Qty = 1 No.					
② Rs 4166.02/Each = Rs 4166.02					
3/3 Construction of Reference Pillar...					
Vide T.M.B. P.N. (41) item 3/3					
Qty = 2 Nos.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F = Rs	250	9084.59
Add 12% GST and 1% L.C = Rs					326181.00
Add Seigniorage Fee = Rs					40037.25
Total = Rs					2875302.84
Say Rs					2875303.00
Less previous Payments Rs (-)					2652737.00
Total = Rs					222566

21/03/2022
J.E.

21/03/22
A.E.

21.03.22