

Schedule XLV-Form No. 134

सर्वप्रथम अग्रिम
अर्थात् कार्य विभाग
कार्य मासिक, जयपुर

DIVISION

R. W. D. Ladgna SUB-DIVISION

1142

PMGSY ROAD to EXHARI middle school Chkara pathi Bhutli pokher

MEASUREMENT BOOK

19/05/21

1st of 11/11

1

Name to work

Situation of work

Agency by which work is executed

Date of measurement

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Approved work:- Construct Road from					
PPWSY Road Ekhar Middle					
School Charapatti Bhythi					
Pokhar under mousi/ken)					
Agency:- Vikash Kumar, ward-12					
Chpam, Biraul, Madhubani					
Agreement No- 41-SBD/2020-21					
Agreement value Rs 40,41,870.00					
Date of Commencement - 21.08.2021					
Date of Completion - 20.05.2022					

Rate:- 6.44% below

Date of Measurement - 13.03.2022

(1) Protection of working B.M. Pillar

- do - do - all complete job

03 Nos

03 Nos

(2) Cleaning & grubbing of Road

Land - do - do all complete job

2x3x30m x 1.75 = 735.00 m²

2x6x30m x 1.80 = 648.00 m²

2x1x19m x 1.65 = 62.70 m²

1445.70

1445.70 / 10000 = 0.145 Hec

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. P. R		40,123.00
4/4 Construct Embankment with lead					
100 m - do - do at complete job					
P-02	526.59 m ² @	154.07/m ²			81,132.00
5/5 Construct Sub-grade & sheet piling					
- do - do at complete job					
P-02	37.71 m ² @	192.04/m ²			7242.00
6/6 Construct G.S. Paving with 150 mm C/S					
- do - do at complete job					
P-02,	153.38 m ² @	3172.21/m ²			4,86,554.00
7/16 Prob. fixing logs at masonry piling					
boq - do - do at complete job					
P-03	02 Nos @	10940.57 each			21881.00
				R 6,	36,932.00
8/22 Add GST @ 12%				(+)	76,432.00
9/23 Add L. Cost @ 1%				(+)	6369.00
10/24 Add S. Fee @ 10% on Cost of materials				(+)	10,000.00
				R 7,	23,364.00
Less 6.44% As per Agreement				(-)	46,585.00
				R 6,	76,779.00
Grand Total					
13/03/22					

Continuation