

MMGSY & Station - L035H MIMIGR
पान दिवाडा 1
MMGSY(SC)

Schedule XLV Form No. 134.

अज्ञात

DIVISION

अज्ञात

SUB-DIVISION

Measurement Book

1450

Abstract of cost

① Setting out with working Bench

mark - Pillar - do - do - Job

Qty vide TMB P-④④ item ① = 2.800 Km

Qty vide TMB P-⑤⑤ item ① = 0.310 Km

Total = 3.110 Km

3.110 Km @ R. 6484.48 / Km — R. 20167=00

② Clearing & grubbing of land

- do - do - comp. Job.

Qty vide TMB P-④④ item ② = 1.6799 Hec

Qty vide TMB P-⑤⑤ item ② = 0.1601 Hec

Total = 1.840 Hec

@ R. 58358.96 / hec — R. 107380=00

③ Construction of embankment with

approved material - do - Job.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) Lead up to 100m - 80%.					
Qty vide TMB P-44 item (3i) =					2645.78 m ³
Qty vide TMB P-52 item (3ii) =					180.86 m ³
					Total = 2826.64 m ³
					@ R. 209.83/m ³ — R. 593114 = 00
(iv) Lead up to 1000m - 20%.					
Qty vide TMB P-45 item (3iv) =					661.445 m ³
Qty vide TMB P-52 item (3ii) =					45.215 m ³
					Total = 706.66 m ³
					@ R. 215.92/m ³ — R. 152582 = 00
4 Providing & fixing infomatory					
mmgx sign board - do - do - Job.					
Qty vide TMB P-45 item (4)					
3 Nos. @ R. 13058.40/No. —					R. 39175 = 00
5 Providing granular Sub-base.					
(G.S.B) - do - do - Job.					
Qty vide TMB P-45 item (5) =					2268 m ³
Qty vide TMB P-52 item (5) =					137.70 m ³
					Total = 2405.70 m ³
					@ R. 3456.95/m ³ — R. 8316385 = 00
6 Providing w.B.M. Grade - II with					
well graded - do - do - Job.					
Qty vide TMB P-45 item (6) =					787.499 m ³
Qty vide TMB P-53 item (6) =					62.115 m ³
					Total = 849.614 m ³
					@ R. 4683.42/m ³ — R. 3979099 = 00
7 Providing & applying Primer					
coat with Bitumen 8m 55-N - do -					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB P-45 item 7 = 10500 m ²					
Qty vide TMB P-54 item 7 = 1354.275 m ²					
Total = 11854.275 m ²					
@ R. 51.74/m ²					R. 613340=00
⑧ Providing & Applying tack coat with Bitumen emulsion (SS-1) - do - Job.					
Qty vide TMB P-46 item 8 = 10500 m ²					
Qty vide TMB P-54 item 8 = 1354.275 m ²					
Total = 11854.275 m ²					
@ R. 17.77/m ²					R. 210650=00
⑨ Providing & laying m.s.s. closed graded - do - do - Job.					
Qty vide TMB P-46 item 9 = 10500 m ²					
Qty vide TMB P-54 item 9 = 1353.915 m ²					
Total = 11853.915 m ²					
@ R. 246.35/m ²					R. 2920212=00
⑩ Providing & fitting retro-reflectcd traffic sign board - do - do - Job.					
Qty vide TMB P-46 item 10					
① 600 mm triangular = 6 Nos.					
@ R. 5754.56/No					R. 34527=00
② 600 mm circular = 3 Nos.					
@ R. 8441.59/No					R. 25325=00
③ 600 mm x 450 mm = 6 Nos.					
@ R. 5346.10/No					R. 32076=00
④ 900 mm octagonal = 3 Nos.					
@ R. 9730.12/No					R. 29190=00
⑪ Construction of subgrade & earthen shoulders - do - Job.					

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) Providing P.C.C. M-15 in f.m. ⁿ					
- do - do - all - exp. Job.					
Qty vide TMB P. (47) item (16)					
11.088 m ³ @ R. 6594.35/m ³ — R. 73118 = 00					
(17) Providing back filling in					
foundation - do - do - Job.					
Qty vide TMB P. (48) item (17)					
8.84 m ³ @ R. 815.01/m ³ — R. 7204 = 00					
(18) Providing P.C.C. M-15 in					
foundation - do - do - Job.					
Qty vide TMB P. (48) item (18)					
102.89 m ³ @ R. 6594.35/m ³ — R. 678492 = 00					
(19) Providing & Laying boulders.					
at brn - do - do - Job.					
Qty vide TMB P. (55) item (19)					
39.345 m ³ @ R. 4585.04/m ³ — R. 180398 = 00					
(20) Providing & Laying N.P. 3rd P.					
1000 mm dia - do - do - Job.					
Qty vide TMB P. (48) item (20)					
30m @ R. 5835.15/m — R. 175055 = 00					
(21) Providing I st class bedding					
material - do - do - Job.					
Qty vide TMB P. (48) item (21)					
8.12 m ³ @ R. 602.72/m ³ — R. 4894 = 00					
(22) Providing & Laying N.P. 3 H.P.					
300 mm dia - do - do - Job.					
Qty vide TMB P. (48) item (5)					
112.50 m @ R. 946.86/m — R. 106522 = 00					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
②③ Earth work excavation for					
foundation - do - do - Job.					
At guide TMB P-55 item ⑫					
39.337 m ³ @ R. 338.38/m ³ — R. 13232=00					
					Total = R. 20551571=00
Less 17% below as per Agg. — (-) R. 3493767=00					
					R. 17057804=00
Less Previous Payment - P-48 — (-) R. 12818175=00					
					(-) R. 2849597=00
					Payable Amount → R. 1390032=00
29.3.22 2.6	30/3/22 A			C&P 30/3/22	