

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: Emergent system of road from Tol SPM Road to Sarfabad road.					
Head: — F.D.R.					
Name of Contractor: — S.K.E. Works Pvt Ltd					
Agg No —					
Block — Pumpun					
Year — 2021-22					
Date of Pts Measr - 1/10/2021					
① Record measr of Pts for provision G.S.B.					
Grd - —					

CH: 00 - 450M

Pts.	2x	10.50	1.50	0.20	6.30 m ³
	1x	17.85	1.75	0.20	6.25 "
	2x	4.00	1.80	0.20	2.88 "
	1x	16.15	1.95	0.20	6.30 "
	1x	27.15	1.95	0.20	10.59 "
	1x	10.25	1.65	0.20	3.38 "
	3x	24.74	2.75	0.250	57.03
	1x	4.65	1.95	0.20	1.81
	6x	10.00	1.55	0.20	18.60
					= 107.14 m ³

CH: 800 - 960 M

Pts.	1x	15.15	1.45	0.20	4.39 "
	1x	8.95	1.45	0.20	2.60

Continuation

= 6.99 m³

C-0

1/10/21
de1/10/21
de

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1A	9.40 x	1.45	0.20 =	2.61
	1A	10.90 x	1.35	0.20 =	2.94
	1A	10.75	1.30 x	0.20 =	2.80
	10A	15.4 x	2.50 x	0.075 =	28.13
	CH: 9.60 to 1150M				
	1A	5.95 x	1.35 x	0.20 =	1.61
	1A	5.30 x	1.85 x	0.20 =	1.96
	1A	4.75 x	1.65 x	0.20 =	1.57
	1A	6.15 x	1.65 x	0.20 =	2.03
	1A	8.20 x	1.30 x	0.20 =	2.13
	1A	22.65 x	1.75 x	0.20 =	7.93
	1A	3.4 x	3.4 x	0.20 =	1.80
	1A	8.95 x	1.45 x	0.20 =	2.60
	3A	5.00 x	1.65 x	0.175 =	4.23
	4A	9.40 x	1.50 x	0.20 =	10.80
	2A	3.4 x	1.4 x	0.15 =	0.90
	Total G.S.B. Grd Qty =				185.65M ³
(A) Supplied of G.S.B. Grd with Corrige at Site & included all Taxes —					
	Qty = 185.65M ³ x 76.80% =				142.57M ³
(B) Supplied of local sand with Corrige & Taxes —					
	Qty = 185.65M ³ x 51.00% =				94.68M ³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(C) Static roller (8-10) ton for work 185.65 m ³ G.B.					
@ 0.078 hour/m ³					= 14.48 hour
(D) Tractor with trolley for 2 1/2 185.65 m ³					
@ 0.03 hour/m ³					= 5.57 hour
(E) Powering labour for spreading layer G.B.					
for 2 1/2 185.65 m ³					
(i) skilled lab. @ 2 Nos/300 m ³					= 1.23 NW say - 1 NW
(ii) Unskilled @ 8 Nos/300 m ³					= 4.95 NW say - 5 NW

05/12/21
de

06/12/21

ABSTRACT OF COST

(1) Supplied G.B. Goli include Cartage & all taxes — 1					
= 142.57 m ³ (V.P-56, 941 Mark A)					
@ 2390 = 0/m ³					= ₹ 340,742.00
(2) Supply of local sand include Cartage & all Taxes					
= 94.68 m ³ (V.P-56, 441, Mark B)					31718.00
@ 335 = 0/m ³ Continuation					₹ 74718.00
					372,460.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) Cost of Machinery including Gst. & Lab. Ch. — do					
(i) Static road roller (8-10) Tonne = 14.48 hour (V.P. 57, Mark C) @ 900 = w / hour					₹ 13032.000
(ii) Tractor with felling = 5.57 hour (V.P. 57, Mark-D) @ 640 = w / hour					₹ 3565.00
(4) Supplied of Labour — do — do					
(i) Skilled Lab. = 1 No (V.P. 57, Mark E(i)) @ 418 = 10 each					₹ 418.00
(ii) Unskilled Lab = 5 Nos (V.P. 57, Mark E(ii)) @ 329 = 96 each					₹ 1650.00
Total Amt -					₹ 371,125.00
<u>PF</u> 5/12/2021 OS <u>DB</u> 12/12/21 KE					
<u>Material Statement</u>					
(1) Stone Yela approx (in G.B) =					142.57 m³
(ii) Local Sand (in G.B) -					94.68 m³
<u>PF</u> 05/12/2021 OS <u>DB</u> 12/12/21 KE					