

KOKARSA MAHADALIT TOLA
(SC) 2019-20

Schedule XLV-Form No. 134

~~A~~ E E RWD. W. Div. ^{Te}_{sub} DIVISION

A. E. RWD, W. Sub. Div. ^{Hulasgarh} SUB-DIVISION

2684-

MEASUREMENT BOOK

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: → Construction of Road from Bhatki Bigla Hall to Kokarna Mahadalit Tola in Hubangan Mandal Mungis.					
Name of contractor: → Alok Kumar.					
Well → Bhatki, P.O. + P.S. → Dhaulbagha, P.S. → Hubangan, Tehsil → Jalandhar					
Date of start of work → 18/08/2020.					
Date of completion → 17/08/2021.					
Date of start → 18/08/2020.					
Actual date of completion → work is in progress. Agr. No. → 17 SBO/20-21.					
Date of Entry → 25/10/2020.					
Item No	clearing and grubbing				
(1/3)	Road land - d ₁ - d ₂				
325.10 AE	66	30.00	6.00	-	11880 m ²
	1	25.00	6.00	-	120 m ²
Total =					12,000 m ²
					= 1.2 Ha.

Continuation

Continuation

2nd on A/c

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: → Construction of Road from Bhalu Bigha Fall to Kokara Matadalit Tola in Mulaganj, under MNRIST.					
Name of contractor: → Alok Kumar					
Vill → Bera, P.O → Dhamal Bigha.					
P.S. → Mulaganj, Tehsil → Jalandhar					
Date of start of work: → 18/08/2020.					
Date of completion of work: → 12/08/2021.					
Actual Date of start: → 18/08/2020.					
Actual Date of completion: → 12/08/2021.					
Agreement No: → 12/SRD/20-21.					
Date of Entry: → 05/08/2021.					
Item No (1/3) → clearing and grubbing Road Land - ab					
ab					
8 x 30.00 x 6.00					1440.00 m ²
1 x 30.00 x 6.00					180.00 m ²
1 x 2.00 x 6.00					12.00 m ²
Total =					1632.00 m ²
					= 0.163 Hk
(2/4) → Excavation for roadway in soil using manual means					
ab					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B. E. S. position					
Box cutting 1-					
both sides of road					
2x 12x 30.00x 0.625x 0.1m					45.00 m ³
previous payment on p. no-14					11.25 m ³
					TKS Bill 912 33.75 m ³

(3/5) - Construction of embankment
with approved material
— do — do —

$$0.60 \times 45.00 = 22.00 \text{ m}^3$$

(4/8) - Construction of subgrade
and earthen shoulder —
— do — do —

$$1 \times 30.00 \times \frac{(6.50 + 7.40)}{2} \times 0.300 = 62.55 \text{ m}^3$$

$$1 \times 20.00 \times \frac{(6.50 + 7.40)}{2} \times 0.300 = 41.70 \text{ m}^3$$

$$\text{Total 942} = 104.25 \text{ m}^3$$

(5/9) - Construction of granular
sub-base with coarse graded
material — do — do —

Continuation

B.T	Position		
CH - 0 to 10 M			
$1 \times 10.00 \times \left(\frac{9.00 + 4.40}{2} \right) \times 0.200$			13.40 m ³
CH - 10 M to 1850 M			
$52 \times 30.00 \times 4.05 \times 0.200$			138.54 m ³
$1 \times 19.00 \times 4.05 \times 0.200$			15.39 m ³
CH - 1783 to 1850 M			
culvert location of pipe			
$1 \times 30.00 \times \left(\frac{4.05 + 3.10}{2} \right) \times 0.200$			21.45 m ³
$1 \times 14.00 \times \left(\frac{3.10 + 3.05}{2} \right) \times 0.200$			8.61 m ³
CH - 1783 to 1850 M			
$2 \times 30.00 \times 4.05 \times 0.200$			98.60 m ³
$1 \times 2.00 \times 4.05 \times 0.200$			5.62 m ³
CH - 1850 to 1855 M			
$1 \times 5.00 \times 4.05 \times 0.200$			4.05 m ³

Continuation

P.C.C	M.T		
$2 \times 12 \times 80.00 \times 0.625 \times 0.100$			$45.00 m^3$
<u>1007.26</u>			
$1 \times 10.00 \times 2.00 \times 0.100$			$2.00 m^3$
$1 \times 5.00 \times 1.80 \times 0.100$			$0.90 m^3$
$1 \times 8.00 \times 1.20 \times 0.100$			$0.96 m^3$
$1 \times 3.00 \times 1.40 \times 0.100$			$0.42 m^3$
$1 \times 8.00 \times 2.00 \times 0.100$			$1.60 m^3$
$1 \times 15.00 \times 1.80 \times 0.100$			$2.70 m^3$

Total qty = 1555.85 m³

Previous payment = 1466.92 m³

This Bill qty = 88.93 m³

Item No Earth work in excavation
(6/29) for structure as per
drawing - as - as -
at CH - 10 m, 6000,

<u>Excavation</u>	$2 \times 6.40 \times 1.40 \times 1.50$	$26.88 m^3$
<u>Below pile</u>	$1 \times 5.30 \times 1.10 \times 0.25$	$1.46 m^3$

Total qty = 28.34 m³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/31) Prov ⁿ M-15, P.GC (1:2:5:15)					
as levelling course - do - do -					
prod wall					
2x 6.40x1.40x0.150 =					2.69m ³
Below pipe 1x 5.30x1.130x0.250 =					1.50m ³
				Total.	4.19m ³
(8/41) - Boice - masonry work in C/A					
(1:4) in prod wall complete by					
per drawing - do - do -					
prod wall					
2x 6.00x0.825x2.200					26.79m ³
Porchet					
2x 6.00x0.400x1.200					5.76m ³
ch pipe					
2x 0.786x0.830 ² x0.530(-)					0.57m ³
				Total 9+4 =	31.92m ³
(9/42) - Prov ⁿ laying R.C.C NA-3					
pipe for culverts - do - do -					
3x 2.50 —					7.50m
05/08/21					

Continuation

AG

20

	No.	L.	B.	D.	Remarks of area
Date of Entry - 04/09/2021.					
(1/90) providing, laying, spreading, and compacting more aggregate -					
→ WBM - Gr-3 - do -					
do - - - - -					
CH - 0 to 10 M					
$1 \times 10.00 \times \frac{(9.00 + 4.40)}{2} \times 0.075$					5.02 m ²
CH - 10 M to 18.50 M					
10 M to 18.50 M					

$52 \times 30.00 \times 3.75 \times 0.075$					480.34 m ²
$1 \times 19.00 \times 3.75 \times 0.075$					5.34 m ²
CH - 17.83 to 17.83 M					
$1 \times 30.00 \times \frac{(4.05 + 3.10)}{2} \times 0.075$					8.04 m ²
$1 \times 14.00 \times \frac{(3.10 + 3.05)}{2} \times 0.075$					3.23 m ²
CH - 17.83 to 18.50 M to 18.55 M					
$2 \times 30.00 \times 3.75 \times 0.075$					16.87 m ²
$1 \times 2.00 \times 3.75 \times 0.075$					1.97 m ²
$1 \times 5.00 \times 3.75 \times 0.075$					1.41 m ²
P.C.C P.7					
$12 \times 30.00 \times 3.75 \times 0.075$					101.25 m ²

Continuation

Total = 624.04 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2x 3x 2.50					15.00 m.
(14/26) - Direction and place indistinguishable					
Sign up to 0.9m ² sign board					
— d — d —					
1x1 —					2 m ²
(15/23) - Plastering of face and					
their maintenance for one					
year — d — d —					
98x1 —					98 m ²
(16/28) - providing and fixing					
of typical masonry sign board					
— d — d —					
1x1 —					1 m ²
(17/9) - Gravelly sub-base with					
coarse graded material —					
— d — d —					
In - B.T P.T of Road					
to 1855 to 1905 M of Road					
1x 30.00x 4.05 x 0.200					24.30 m ³
1x 20.00x 4.05 x 0.200					16.20 m ³
Total =					40.50 m ³
15/03/2022					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x 30.00 x 3.75 x 0.100					11.25m ²
1x 10.00 x 3.75 x 0.100					3.75m ²
					Total = 17.64m ²

(Don No)	Road Marking with Hot				
(6/22)	applied thermoplastic compound				
13x 30.00 x 0.100					39.00m ²
1x 14.00 x 0.100					1.40m ²
					Total = 40.40m ²

Both sides of Road

2x 40.40					80.80m ²
----------	--	--	--	--	---------------------

(7/8) - Construction of subgrade and earthen shoulders with approved material obtained from borrow pit - do - do

Road Shoulder :-

CH- 0+1905M
(B.T P.T of Road).

Both sides of Road shoulder

2x 62 x 30.00 x $\frac{(1.3+1.5)}{2}$ x 0.300					1562.40m ³ 781.20m ³
2x 1 x 30.00 x $\frac{(0.5+0.6)}{2}$ x 0.300					9.90m ³
2x 1 x 15.00 x $\frac{(0.4+0.5)}{2}$ x 0.300					4.05m ³

Continuation

0	2.300	—	—	
50	2.634	2.467	50	123.35m ³
100	3.110	2.872	50	143.60m ³
150	3.624	3.367	50	168.35m ³
200	3.660	3.642	50	182.10m ³
250	3.414	3.537	50	176.85m ³
300	2.550	2.982	50	149.10m ³
350	2.480	2.50	50	125.00m ³
364	2.410	2.43	14	34.02m ³

Deduction	G.I. S. B =	(-) 53.58 m ²
	W.B.M. - III =	(-) 10.25 m ²
	P.C.C. =	(-) 233.640 m ²

Continuation

continuation
TKB Bldg 944 = 23.62 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/4) - Excavation for road					
cut in soil with material					
— meas — do — do —					
V.T.M.B. P. NO:- 14,					
		11.25 m ²			
P. NO:- 30,		33.75 m ²			
Total = 45.00 m ²					
@ Rs 74.6 / m ² —					Rs - 3337.20
(5/5) - Construction of					
embankment with approved					
material — do — do —					
V.T.M.B. P. NO:- 30,					
		27.00 m ²			
@ Rs 55.57 / m ² —					Rs - 1500.20
(6/6) - Construction of embank-					
ment with material obtained					
from borrow pit — do — do —					
for 1000 m load — do — do —					
V.T.M.B. P. NO:- 04,					
		644.20 m ²			
P. NO - 46,		28.62 m ²			
Total 672.82 m ²					
@ Rs 188.05 / m ² —					Rs - 1,25,397.20

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
V.T.M.B. P. No. 1					
		40 NO. 1			
@ Rs 119.80/NO. 1				Rs.	47722.00
(37/41) - Bore masonry work					
in C.M. (1:4) in head wall					
Complete as per drawing -					
— do — do —					
V.T.M.B. P. No. 1 - 02					
		59.33 m ³			
P. No. - 33		31.92 m ³			
		31.92 m ³			
		31.92 m ³			
@ Rs 5662.53/m ³				Rs.	5,16,706.00
(38/42) provision for R.C.C. NP					
3 pipe for cell walls - do —					
— do —					
V.T.M.B. P. No. - 33					
		2.50 m			
@ Rs 1213.19/m				Rs.	9099.20
(39/43) - provision for R.C.C. NP.3					
pipe for cell walls - do — do —					
V.T.M.B. P. No. - 09					
		15.00 m			
@ Rs - 3632.88/m				Rs.	54,493.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(40/49) - Plot only 1/200 m					
(41/49) on forced water - do -					
do -					
V.T.M.R. P.No. 1 - 09,					
			89.96 m ²		
P.No - 39,			191.41 m ²		
Total =			281.37 m ²		
② Rs 146.68/m ² — Rs - 4,12,712 =					
(41/45) - provided 1.5 mm cement					
padding included - do - do -					
V.T.M.R. P.No. 1 - 10,					
			27.84 m ²		
P.No - 39,			34.68 m ²		
Total =			62.52 m ²		
② Rs 45.49/m ² — Rs - 2,844 =					
Total Rs - 1,19,08,999 =					
Add 12% G.S.T					Rs = 14,28,480 =
Add 1% Labourer					Rs = 1,19,040 =
Total Rs =					1,34,51,519 =
Add 10% on Rs					Rs = 2,35,982 =
					2,44,962 =

Continuation

Total Rs = 1,36,96,481 =

	Material	Rate	Amount
1) Earth -	75 $\times$ 10.00 m^2	34.78	2622.7620
2) G.S.B			
53 to 9.5 mm -	1018.64 m^3	516.42	526104.620
9.5 mm to 2.36 mm -	407.45 m^3	411.53	167678.20
below 2.36 mm -	611.18 m^3	150.80	92166.200
3) Gr-3			
53 mm to 2.4 mm -	775.45 m^3	458.22	355324.20
stone surchix -	153.81 m^3	345.52	53144.20
4) P.C.C			
stone agg -	210.27 m^3	528.14	111052.20
sand -	105.13 m^3	150.80	15854.20

Continuation