

1st A/c bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W Const. of road from Mahuwa Jala					
Gulhura to Dubauliya Sagar Canal					
Under M.M.G.S.Y. (C) Length 1.095 Km					
Agency - A.K. Khilleshwar Kumar Singh					
At - Kotanpura Dist - Gopalganj					
Agth - 69/SB/1 M.M.G.S.Y. (C) 2020-2021					
Agreement Value - Rs 89,43,003=00					
Date of commencement of work 21-09-2020					
Date of completion - 20-09-2021					

Record measurement

- ① Const. of reference & working benchmark as per specifi and drawing - 11-12

$$10 \times 100.00 = 1000.00$$

$$1 \times 95.00 = 95.00$$

$$1095.00 - 1.095 Km$$

- ② Const. of reference Pillar as per specification - 10

$$\text{of same as item 10} \cdot 1.095 Km$$

- ③ Clearing and grubbing road land including uprooting Wild vegetation grass bushes shrubs

Continuation

3rd & Final const bill

30

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
N/wa Mahuawa Tala Gulana					
to Dubauliya Saran Canal					
under Mungay (S.C.) Block-enchanted					
Agency: Akhileshwar Kumar					
Singh At Balambara					
Dist- Gopalganj					
Ag. No. (S.C.) CRD/Run 645/5/2020-21					
Date of commencement of work-21-9-20					
Date of completion of work-20-9-2021					
Date of entry					
<u>Abstract of Cost</u>					

- Construction of reference & working benchmark as per specification- 120
 of V.T.M.B.P. (18) 1.095 km
 of 5420=34/km — 5935=
- Construction of reference pillar as per specification & drawing — 120
 of V.T.M.B.P. (18) 1.095 km
 of 3100=40/km — 3395=
- Cleaning and grubbing road land including uprooting wild vegetation grass bushes shrubs — 120
 of V.T.M.B.P. (18) 1.095 km
 of 5137=38/Hect — 16,025=
 26,925=

B-PB 66,65326

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(34) 45 Add GST @ 12%					Rs 7,99,839.20
(35) 46 Add cess @ 1%					Rs 6,653.20
(36) 47 Add Sargamra Fee					Rs 75.
ajvt mdp (29)					Rs 82,774.00
					Rs 76,14,592.00
Less 0.11% as per agreement					Rs 8376.20
					Rs 76,06,216.20
Deduct Previous Payment					Rs 40,41,890.00
					Rs 35,64,326.20

Certified that const
work is completed
as per specifi.

25/3/22
J.R

27/3/22
JE

28/3/22
C&P
12/16/4