

Measure of work - FDR of Bureau to Naraina road

Agency —

Measurement Book

F.D.R.

Schedule XLY-Form No. 134

RAJAVULI

DIVISION

Alkhabara

SUB-DIVISION

M.D.No-

~~2007~~

(1107)

Name of Work—



Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Record Entry				
Name of work:-	F.D.R (Temporary Restoration) of Barrow To Narnaura road.				
Head:-	F.D.R.				
Agency:-	Departmental.				
Authority:-	E.E., R.W.D, works Division Rajauli.				
Date of entry:-	16.7.21				
No. 1/	Providing, laying, spreading and filling Brick Ball in flood damage area for protection and making the road motorable				
	----- depth 1/2				
	$1 \times 18.00 \times \frac{0.75 + 4.50}{2} \times 5.00 = 236.25 \text{ m}^3$				
	 16.7.21 A.S.				 16/7/21 A.S.

Sch. XLV-Form No. 134

Sch. XLV-Form No. 1					Contents of area	
Particulars	Details of actual measurement					
	No.	L.	B.	D.		
		Abstract of Bt				
24 No. 1/		Providing, laying, spreading and filling Brick Bats in flood damage area for making the road motorable as per specifications and direction of E.I.				
		N. T. M., B. P. 1				

236.25 m ³					
@ Rs 1497.55/m ³					Rs 353796.~
					/
					Rs 353796.~
Add GST 12% (+)					Rs 42456.~
" Labour cess 1% (+)					Rs 3538.~
S.F. (+)					Rs 27981.~
					Rs 427771.~
Sum 10/12/21 50					10/12/21 50
					CSB

Continuation

10/12/21
52