

Schedule XLV. Form N.134.

MMGSY (GEN)

P.W.D.

FAZILPUR

TO LAXMIPUR

04/2021-22

PRAYAG SAH TO PMGSY ROAD

DIVISION

Sahbhoulq

SUB DIVISION

MEASUREMENT BOOK

444

Certified that this M.B
Containing 100 Pages (Machining)
and issued to A.E Samhara.

~~Handwritten signature~~
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल कहलगाँव

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
① providing and fixing of					
Working Bench marks --- do ---					
Qty vide page					
1.20 km @ 31673 = 10 / km --- Rs 38008 =					
② clearing and grubbing Road					
Land (By manual means)					
Qty vide page					
0.42 Hec @ 52970 = 33 / Hec --- Rs 22248 =					
③ Construction of embankment					
with material obtained -					
(i) 1000 m lead					
Qty vide page					
221.69 m ³ @ 190 = 57 / m ³ --- Rs 42247 =					
(ii) 100 m lead.					
Qty vide page					
345.42 m ³ @ 149 = 08 m ³ --- Rs 51495 =					
④ Construction of sub grade -					
Qty vide page					
2237.85 m ³ @ 192 = 25 / m ³ --- Rs 430227 =					
⑤ Construction of granular					
sub-base by ---					
Qty vide page					
75.37 m ³ @ 1606 = 76 / m ³ --- Rs 121101 =					
⑥ Construction of granular					
sub base by providing ---					

(Continuation)

USD I

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Qty vide page-					
821.58 m ³ @ 1606 = 76/m ³ — Rs 1320082=					
⑦ providing and laying spreading and compacting —					
WBM in III					
Qty vide page-					
341.97 m ³ @ 2189 = 31/m ³ — Rs 7486782=					
⑧ providing and applying primer coat —					
Qty vide page-					
3825.16 m ² @ 41 = 48/m ² — Rs 158668=					
⑨ providing and laying tack coat — do —					
Qty vide page-					
3825.16 m ² @ 14 = 17/m ² — Rs 54203=					
⑩ Mix seal surface providing Laying and Rolling of closed graded premix —					
Qty vide page-					
3825.16 m ² @ 170 = 35/m ² — Rs 651616=					
⑪ providing and fixing of retro reflectorised, Caution —					
(i) 600 mm equilateral triangle					
Qty vide page-					
2 Nos @ 3386 = 11/NO — Rs 6772=					
(ii) 600 mm circular					

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Qty vide page-					
1 No @ 4566 = 42 / No — Rs 4566 = 00					
(ii) 800 mm x 600 mm rectangular					
Qty vide page-					
2 Nos @ 6397 = 30 / No — Rs 12795 = 00					
(iv) 600 mm x 450 mm rectangular					
Qty vide page-					
1 No @ 4445 = 60 / No — Rs 4446 = 00					
(7) Direction and place identification sign					
Qty vide page-					
2 Nos @ 11253 = 62 / No — Rs 22507 = 00					
(13) providing and fixing logo of HHNSY project					
Qty vide page-					
3 Nos @ 9316 = 47 / No — Rs 27949 = 00					
(14) Earth Work in excavation for foundation of structure					
Qty vide page-					
46.95 m ³ @ 305 = 42 / m ³ — Rs 14339 = 00					
(15) providing H ₂ O (1:2:5:5) of levelling course — do —					
Qty vide page-					
8.52 m ³ @ 4797 = 06 / m ³ — Rs 40871 = 00					
(16) plain / reinforced Cement					

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Concrete (M20) in Sub-					
Structure — do —					
Qty vide page-					
50.67 m ³ (2) 51.96 = 16/m ² — Rs 263289=					
(17) providing and laying R.C.C.					
pipe. N.P. for Culvert					
600 mm ϕ					
22.50m (2) 34.68 = 10/m — Rs 78032=					
Total Rs 4114139=					
Add 12% GST —					Rs 493697=
Add 1% L.Cost —					Rs 41141=
Add S.F —					Rs 83506=
Total Rs 4732483=					
below 10.50 % as per Agreement					Rs 496911=
Net Rs 4235572=					
<i>Sal</i> 6-4-2022 J.E.					
<i>8/</i> 6-4-22 MR					

(Continuation)