

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, दानापुर

पत्रांक :- 603(अब)

दानापुर/ दिनांक :- 21/4/22

प्रेषक :

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दानापुर ।

सेवा में,

विशेष सचिव,
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय:- शीर्ष-MR (3054) Under Bihar Rural Road Maintenance Policy-2018 योजना अंतर्गत आवंटन के अधियाचना के सम्बन्ध में ।

महाशय ,

उपर्युक्त विषय के सम्बन्ध में कहना है कि शीर्ष-MR(3054) Under Bihar Rural Road Maintenance Policy-2018 योजना अंतर्गत पथों का आवंटन का अधियाचना का मांग विहित प्रपत्र में तैयार अधियाचना हेतु भेजी जा रही है।

अतः आपसे अनुरोध है कि उक्त योजना का आवंटन उपलब्ध करने की कृपा की जाये ताकि संवेदक का भुगतान किया जा सके।

अनु :- यथोक्त ।

विशवासिभाजन

[Signature]
21/4/22
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर
[Signature]

FORM GFR 19-A


(See Government of India's Decision (1) below Rule-150)
Form of utilisation Certificate up to the Month of April-2022

PIU: RWD Works Division, Danapur

Sl No.	Name of Scheme	Sanction No. & Date with Amount	Amount Received (In Rs.)	Particulars
1	Construction of Rural roads under New Maintenance Policy-2018	1. Current Allotment Vide Letter No:- 17 WE Dt:- 26.02.2022	27,10,90,286.00	Certified that out of Rs 27,10,90,286.00 received during the years 2022-23 in favour of Ex. Engineer, RWD, Works Div. Danapur Bihar a sum of Rs 26,82,46,449.00 has been utilized for the purpose of New Maintenance Policy-2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs.3,00,396 .00 remaining unutilized at the end to the period under
Total			27,10,90,286.00	

2. Certified that I have satisfied myself that the conditions of which the grants-in-and was Sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following Checks to see that the money was actually utilized for the purpose for which it was sanctioned
- Kind of Checks exercised
- (Ixi) Works have been supervised by Executive Engineer/Superintending Engineer
 - (Ixi) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
 - (Ixi) Construction material have been tested
 - (Ixiv) Measurements have been recorded in the MBs and test check conducted by the Assistant
 - (Ixi) All other codal formalities have been observed
3. Physical Progress achieved:
- (i) Construction of Road works.
 - (ii) Construction of CD work.


D.A.O.
Rural works Deptt.
Works Division, Danapur


Executive Engineer
Rural works Deptt.
Works Division, Danapur

Name of work - Brindawan Colony Road No-1 to
Brindawan Colony Road No-2
Tolone Wali Sadak

Schedule XLV-Form No. 134

Danapur

DIVISION

Phulwazi Shastri

SUB-DIVISION

PMB No - 1477

Measurement Book

Certified that this M.B Contains
100 (One hundred) Nos of Machine
Pages & issued to Sri.....Kumar
.....Abhishek.....A.E, R.W.D, works
Sub Division.....Phulwari shoriff

11/4/22
कार्यपालक अभियंता
राजीव कार्य विभाग
कार्य प्रमंडल, बम्बापुर

M.B is
This issued to Shri Nigmananda
Mahato, J. E. Fulwari.

11/04/22
A.E.

Sch. XLV-Form No. 134

Danapur DIVISION
Phulwari shoriff SUB-DIVISION

Measurement Book

No. 1477

Name of Officer Sri Kumar
Abhishek

Date of first entry _____

Date of last entry _____

Record Entry.

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

of the measurements relating to each work.					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of Road					
from Brindavan Colony					
Road No. - 1 and Road No. - 2					
R/o Tadone wali Sadak.					
Agency - M/s Aryan Construction					
Prop - Raj Kumar, H No - 2/106,					
South Indrapuri, Keshri Nagar,					
Patna - 24.					
No. and Date of Agreement -					
01 / M. BD / 2022 - 2023					

Date of Entry - 12/04/22

① Earth work in excavation of foundation trenches for R.C.C. Drains -
do - all complete to 1
 $1 \times 85.00 \times 0.90 \times 0.925 = 70.76 \text{ m}^3$

② Sand filling in foundation -
do - do -
all complete to 1
 $1 \times 85.00 \times 0.90 \times 0.10 = 7.650 \text{ m}^3$

③ Brick flat Soling in foundation - do - do
all complete to 1
 $1 \times 85.00 \times 0.90 \times 76.50 \text{ m}^2$

Continuation

1st. on A/C. Bill.

3

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of Road from Brindavan Colony Road No-1 and Road No.-2. K. Todno wali Sadak.					
Agency - M/s Aryan Construction, Prop - Raj Kumar, H. No. - 2/106, South Indrapuri, Keshari Nagar, Patna - 24.					
No. and Date of Agreement - 01/MBD/OPRRMCY 2022-2023					
Date of measurement - 20/04/22					
(1) Steel work for open					
R.C.C. Drain - do - do - all complete job.					
$1 \times 34.42 \times 105 = 3614.10 \text{ Kg.}$					
$= 3.61 \text{ MT.}$					
(2) R.C.C. Drain Casting - do - do - all complete job.					
Base - $85.00 \times 0.75 \times 0.15 = 9.5625 \text{ m}^3$					
Side - $2 \times 85.00 \times 0.60 \times 0.15 = 15.30 \text{ m}^3$					
Cover - $85.00 \times 0.75 \times 0.15 = 9.5625 \text{ m}^3$					
Total Qty. - 34.42 m^3					
(3) Brick work masonry in for the chamber - do - do - all complete job.					
$41 \times 4.00 \times 1.35 \times 0.25 = 55.35 \text{ m}^3$					

Continuation

Abstract of Cost.

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Earth work in excavations of Drain foundation					
do					
all complet Job.					
V.T.M.B.P. — (01) Qty. —					70.760 m ³
V.T.M.B.P. — (02) Qty. —					188.344 m ³
V.T.M.B.P. — (02) Qty. —					258.750 m ³
Total Qty. —					517.854 m ³
@Rs. 325.64/m ³ —					Rs. 168634 = 00
② Sand filling in foundation					
do					
all complet Job.					
V.T.M.B.P. — (01) Qty. —					7.650 m ³
V.T.M.B.P. — (02) Qty. —					12.556 m ³
Total Qty. —					20.206 m ³
@Rs. 500.74/m ³ —					Rs. 10122 = 00
③ Bricks ^{flat} Soling in foundation					
do					
all complet Job.					
V.T.M.B.P. — (01) Qty. —					76.500 m ²
V.T.M.B.P. — (02) Qty. —					125.562 m ²
V.T.M.B.P. — (02) Qty. —					258.750 m ²
Total Qty. —					460.812 m ²
@Rs. 301.31/m ² —					Rs. 138847 = 00
④ Provisioning P.C.C. M.S in foundation					
all complet Job.					
V.T.M.B.P. — (02) Qty. —					18.834 m ³
V.T.M.B.P. — (02) Qty. —					25.875 m ³
Total Qty. —					44.709 m ³

Continuation

C/V. — Rs. — 317603 = 00

3/5. — Rs. — 1499502 = 001

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) Providing R.C. Main Drain and Chamber Cover					
Castings — do — do —					
all complete job.					
V.T.M.B.P. — (03) Qty. —					34.420 m ³
V.T.M.B.P. — (04) Qty. —					35.244 m ³
Total Qty. —					5.164 m ³
@Rs. 6804 24/m ³ —					Rs. 349328 = 001
(11) Supplying and fitting of 450 mm φ N.P. R.C. Pipes —					
do — do —					
all complete job.					
V.T.M.B.P. — (04) —					
Qty. —					342.500 m
@Rs. 2231.88/m —					Rs. 675144 = 001
(12) Supplying and fitting of 300 mm φ N.P. Pipes —					
do — do —					
all complete job.					
V.T.M.B.P. — (04) —					
Qty. —					100.000 m
@Rs. 902.32/m —					Rs. 90232 = 001
Total Rs. —					2605213 = 001
Add 12% P.S.T. —					312626 = 001
Add 1% Vicinity Cost —					26052 = 001
Add. Seigniorage Fee —					8532 = 001
Total Rs. —					2952428 = 001
Less, Below Market (one cost) —					2952002
Net Payable Amount —					(2952128 = 001)

Continuation
20/04/22
A.P.

20/04/22
S.P.

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर