

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
First & Final Bill.					
Name of Work - Restoration work for					
Kolhuwa Manaur MMGSY Path to					
Jamalpur South Police Tah.					
Name of Agency - Sri Ajay Kumar					
Agg. No. 02/MMGSY-BRICK/SBD					
Date of Work Commencement - 24.03.2022					
Date of Completion - 23.04.2022					
Date of Actual Completion - 04.04.2022.					

Items of Work:

4.40-1:- Construction of subgrade
and earthen shoulders
with approved material,
obtained from Govt. at.

$$2 \times 13 \times 30 \times \frac{0.72 + 0.68}{2} \times 0.30 = 163.807^3$$

4.40-02:- Construction of G.S.B. by

Providing well graded
material, spread in uniform
grading & at 1:1 cut & 1:2

$$1 \times 16.55 \times 2.50 \times 0.15 = 6.207$$

$$1 \times 25.86 \times 3.75 \times 0.15 = 12.609$$

$$1 \times 22.76 \times 2.50 \times 0.15 = 8.535$$

$$2 \times 6.03 \times 3.50 \times 0.15 = 6.331$$

Continuation

33.682

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost.</u>					
<u>S.No. 1:- Construction of cart road</u>					
over Subgrade and earthen shoulder etc.					
Vide P. 40. 33 in T. 4. B					
163.804	3 1/2 R	189	207	4 3/2 R	30970 = 00
<u>S.No. 02:- Construction of G.S. B.</u>					
by providing well graded material spread etc.					
Vide P. 40. 35 in T. 4. B					
160.385	4 3/2 R	282	2 = 33	4 1/2 R	452659 = 00
<u>S.No. 03:- Providing laying Specially</u>					
and Compacting Stone aggregates of specific sizes to W. B. M Grade etc.					
Vide P. 40. 37 in T. 4. B					
92.707	4 3/2 R	38	19 = 98	4 3/2 R	354139 = 00
<u>S.No. 04:- Prime Coat (see Porosity)</u>					
Providing & applying Prime Coat with bitumen emulsion (SS-1) etc. Cap tel.					
Vide P. 40. 37 in T. 4. B					
1236.10	4 1/2 R	49	86	4 1/2 R	61631 = 00
<u>S.No. 05:- Tack Coat - Providing & apply Tack</u>					
Vide P. 40. 37 in T. 4. B					
1500	4 1/2 R	16	91	4 1/2 R	25365 = 00

Continuation

Q-924764 = 00

Continuation