

पक्ष का नाम:- Dore Canal Parariya (95)

Measurement Book

Schedule XLV-Form No. 134

F.D.R.

कार्यपालक अभियंता
ग्रामीण कार्य विभाग, खरप झण्डत
नरसिंहगढ़

DIVISION

प्रमाण:- मैनाछोंड

SUB-DIVISION

M.B. No 1565/2021-22

प्रमाणित किया जाता है। इस मापी पुस्त में
मशीन से दोपा क्रमांक सं. 01 से 100 तक सादा
प्रा है। इस मापी पुस्त को सहायक अधीक्षक
ग्रामीण कार्य विभाग कार्य अवर प्रमोशन मैगाइड
के नाम से निर्गत किया जाता है।

कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमोशन
मैगाइड

Re-issued to J.E. Chandardev
Prasad RWD, NKE Sub. Div.
Mainabad.

नि
जा
AE

Sch, XLV-Form No. 134

कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमोशन
मैगाइड

DIVISION

मैगाइड

SUB-DIVISION

Measurement Book


No. 1565-
2021-22

Name of Officer _____

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record measurement</u>					
Name of work: Restoration of Road from Dore canal to Padariga under FDR.					
Authority: EE Nankathigum					
Agency: Department					
Date of Entry: 05/10/2021					

<u>Detail measurement</u>					
① Cons of Embankment work material obtained from borrow pits					
	3x	30.00x	7.00x	5.10	= 3213.00m
Chert	1x	25.00x	6.50x	4.00	= 650.00m
Plg	1x	20.00x	4.40x	3.80	= 334.40m
EE					/
Total					4197.40m
② PIV Sand Bags → 40000.					
 05/10/2021 DE  05/10/21 AE					
③ Provide Bamboo piles → 55000.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Details measurement</u>					
15/10/2021					
Laying brick bats on prepared soil surface —					
3	30.00	6.60	0.70	=	415.80 mp
1	25.00	6.50	0.45	=	73.125 mp
1	20.00	4.50	0.60	=	54.00 mp
					/
Total					542.93 mp
<u>Chert</u> 15/10/21 OE <u>Plaster</u> 15/10/21 AB					

Est on A/C Bill

ABSTRACT OF COST

- ① Consist Emb from borrow pit
vide mp. Page no ①
4192.40 mp @ 134.23/mp — 563837.2
- ② Laying brick bats on surface
Page no — ②
542.93 mp @ 2142.53/mp — 1163244.20
- ③ P.W. filling sand bags and
blacing Page no ③
40000 @ 19.67/each — 786800
- ④ P/W Bomb for Paving
Page ④

