

Schedule XLV-Form No. 134

_____ DIVISION

_____ SUB-DIVISION

2124-1312

MEASUREMENT BOOK

1274

यह मापीपुस्तक न
द्वारा क्र. 0 सं. 0-01 से 100
पन्ने हैं। यह मापीपुस्तक सहायक अभियन्ता,
परीण कार्य विभाग, कार्य अवर, प्रमंडल
राजस्थान को निर्गत किया जाता है।


Executive Engineer
P.W. Div, Bagaha-1

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION
राजस्थान

Measurement Book

No. 1276

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Repair of Road					
breaches (damaged by flood)					
for motorability in P.W.D					
Road Hurdies to Shernag.					
P.Y. - 2021-22					
Work Head - P.D.R					

Measurement				
(1/5) P.V. and labour for cutting Bamboo piles - 715-				
1X	6.10	X	0.60	6.11.00m
2X	26.10	X	0.60	88.10m
				52.10m
				99.10m
99.10 X 3.50 =				346.50m

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
1x32	10	3.75	0.80	=	96.10 m ³
1x32	10	3.70	0.30	=	35.52 m ³
3x36	10	3.75	0.80	=	324.10 m ³
1x36	10	3.70	0.30	=	39.96 m ³
3x6	10	3.75	0.80	=	54.10 m ³
2x7	10	3.75	0.90	=	47.25 m ³
3x11	10	3.75	0.90	=	111.38 m ³
1x26	10	3.75	0.25	=	24.38 m ³
				1	186.55 m ³

(A) Plv filling stitching

Placing Sand bag - 715

1x6	10	0.60	1.20	=	4.32 m ³
1x6	10	0.60	1.20	=	4.32 m ³
2x26	10	0.60	2.60	=	81.12 m ³
					89.76 m ³
89.76 x 35.28 = 3166.78					
Less 20% = 633.34					
2533.39					
2533.39 / 1.25 =					2027 bag

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3/4) Plv filling stitching Placing sand bag - T/S 2027.00 m wide page (3)					
@ Rs 141 = 67/each - Rs					39871 = w
(4/5) Plv and labour for cutting bamboo piles - T/S 346.50 m wide page (4)					
@ Rs 47 = 61/m - Rs					16497 = w
(5/6) Plv and labour for fitting fixing bamboo runner - T/S					
232.00 m wide page (5)					
@ Rs 26 = 85/m - Rs					6229 = w
					Rs 26,21,158 = w
Add 12% G.S.T					Rs 3,14,539 = w
Add 1% L.W.S					Rs 26212 = w
Add S.F					Rs 225925 = w
					Rs 31,87,834 = w
<i>Jaipur</i> <i>17-11-2024</i> <i>J.E. [Signature]</i> <i>[Signature]</i> <i>17/11/24</i> <i>AE</i> <i>[Signature]</i> <i>17/11/24</i> <i>E.T.</i>					