

141
M.B N-1179

Schedule XLV-Form No. 134

R.W.D, Works Dir. Bagaha-1 DIVISION

Lounia SUB-DIVISION

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस मापीपुस्त में
मशीन द्वारा टंकित क्र० सं०-०१ से १४४-
पन्नें हैं। यह मापीपुस्त सहायक अभियन्ता,
ग्रामीण कार्य विभाग, कार्य अवर, प्रमंडल
...मैटिपा... को निर्गम किया जाता है।


26/6/27
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
...मैटिपा... बगहा-1

Schedule PLV-Form No. 134

R.W.D. Bagaha-1 DIVISION
Lamia SUB-DIVISION

Measurement Book

No.

Name of Officer श्री वीरकांत प्रसाद
नपसवान

Date of first entry _____

Date of last entry _____

Name of work -

1

Situation of work-

Agency by which work is executed-

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Repair of road					
breaches (Damaged by Flood)					
for motorability in Parosaha					
to Badaj Tola Parosaha					
F.Y -	2021-22				
Work Head -	F.D.R.				

Measurement				
(1/2) P.V. Material and labour				
for laying brickbat - 1/2				
1x5.10x3.75x0.342	6.38m ³			
1x15.20x3.50x0.522	27.66m ³			
1x6.20x3.45x0.652	13.90m ³			
1x8.50x3.60x0.582	17.75m ³			
1x3.20x1.25x0.925	3.68m ³			
1x5.32x3.40x0.352	6.33m ³			
	75.70m ³			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost:</u>					
⑤ Plr Material and Labour for laying brick bat at is					
75.70 m ³ vide Page ①					
@ Rs 2048 = 30/m ³ - Rs 155056 = w					
					Rs 155056 = w
Add 12% G.S.T Rs 18607 = w					
Add 1% L.W.S Rs 1551 = w					
Add S.F Rs 2632 = w					
					<u>Rs 177846 = w</u>
for 5-11-2021 J.E.					
					for 5-11-21 J.E.

9/11
 23/11/21
 J.E.