

1st and Final Bill

Name of Work- 1
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Bhumiya to Gulariya.					
Agency - Sudendra Kumar Singh					
Comm. Pvt. Ltd.					
Agmt. No - 188					
Agmt. No - 188					
Package No - MR-N/19-20/Renaul/02					
Date of Work Start - 24/2/21					
Date of Completion					
as per Agmt - 23/11/21					
Date of actual completion - 21/11/21					
Date of actual completion - 23/2/22					

Description					
① Clearing and grubbing - etc.					
$2 \times 10 \times 50 \text{ m} \times 0.70 \text{ m} = 700 \text{ m}^2$					
$2 \times 10 \times 50 \text{ m} \times 0.70 \text{ m} = 700 \text{ m}^2$					
$2 \times 10 \times 50 \text{ m} \times 0.70 \text{ m} = 700 \text{ m}^2$					
$2 \times 9 \times 50 \text{ m} \times 0.70 \text{ m} = 630 \text{ m}^2$					
Total = 2730 m ²					
Hence $\frac{2730 \text{ m}^2}{10000} = 0.27 \text{ Ha.}$					

Chhmm
 21/11/21
 J.E.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cr.					
① Clearing and grubbing - etc.					
$Q = 0.27 \text{ Ha.}$					
@ Rs 49496.70/-					= Rs 13364 = 00
② Cont. of Subgrade and earthen Choula					
$Q = 903 \text{ m}^3$					
@ Rs 176.47/-					= Rs 13159352 = 00
③ Cont. of GSB Gr-II - etc.					
$Q = 34.36 \text{ m}^3$					
@ Rs 2196.87/-					= Rs 75484 = 00
④ P/L/S/L of WBM Gr-II					
$Q = 55.60 \text{ m}^3$					
@ Rs 4015.74/-					= Rs 223275 = 00
⑤ P/L/S/L of WBM Gr-III - etc.					
$Q = 135.72 \text{ m}^3$					
@ Rs 3690.90/-					= Rs 500929 = 00
⑥ P/A of Prime Coat - etc.					
$Q = 1809.60 \text{ m}^2$					
@ Rs 41.46/-					= Rs 75026 = 00
Total					= Rs 1047430 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	= R	4498470	=
19) Road marking - etc.					
$Q = 436 m^2$					
@ R 742.75/-			= R	323839	=
20) P/R of Logo & maintenance Board - etc.					
$Q = 3 m^2$					
@ R 11528.75/-			= R	34586	=
21) Brick Masonry Work - etc.					
$Q = 2.88 m^3$					
@ R 6070.48/-			= R	17483	=
22) Plastering with c.m (1:4) - etc.					
$Q = 20.16 m^2$					
@ 178.97/-			= R	3608	=
23) Painting two coat - etc.					
$Q = 20.16 m^2$					
@ R 108.97/-			= R	2197	=
Total			= R	4880183	=
Add 1% L & C			= R	48802	=
Add 12% GST			= R	585622	=
Total			= R	5514607	=
Less 11.26% below			= (-) R	620945	=
Net			= R	4893662	=

28/2/22
J.E

Continuation
28/2/22
AE

CS
28/2/2022