

प्रमाणित किया जाता है कि इस मापपुस्तक में कुल 100

(एक सौ) मुद्रित दोहरे पृष्ठ हैं। जो श्री अजीत कुमार दास
सहायक अभियंता, ग्रा०का०वि० कार्य अवर प्रमण्डल, बाइकूंग
के नाम से निर्गत किया जाता है।

कार्यपालक अभियंता
ग्रा०का०वि० कार्य अवर प्रमण्डल
बाइकूंग-2
2/3/21

Sch. XLV—Form No. 134

RWD. Krishnanganj-2 DIVISION

RWD. Thakurganj SUB-DIVISION

Measurement Book

No. 1530

Name of Officer Ajeet Kr. Das

Date of first entry _____

Date of last entry _____

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W -	Part 'A' / RDR /				
	Temporary Restored				
N/R -	Const. of Acc Bridge at				
	Nuri Chowk to Ajam Nagar				
	at CH - 0.100 Km				
Agency -	Departmental Works				
Length -	0.054 Km				
Block -	Thakurgaon				
Order -					
	27 7.50				
	Recond measurement				
(1)	pro and keep				
	acc NP3 Hume				
	pipe with acc				
	27	7.50			15.04
(2)	pro and keep				
	Brick Bats with				
	all up				
	Phase - I				
	$1 \times 30.0 + 28.50 \times 4.90 + 9.633$				
	$\times \frac{2.35 + 2.60 + 2.15}{2} = 1006.05$				
	$1 \times 13.50 \times 4.533 + 7.033$				
	$\times \frac{1.20 + 1.45 + 1.10}{3} = 97.59$				
					1103.64

Continuation

for
05/8/21
AE

Bhushan
5/8/21
JE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Driving 62mm to 75mm dia Bamboo piles all deep 47+30'0+10'0+7 = 94'0 = 313.33 0.3					
2 313.33 x 4+1 = 1254.14					
(5) S/L and Fixing of Bamboo 62mm to 75mm fixed vertical piles.					
3 x 94.0 x 2.50 = 282.04 0.30					
fuel 20/10/21 AE					
Bamboo 20/10/21 JE					

ABSTRACT OF COST

4

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1)	P/v & Laying				
	RCC NP3 Hume				
	pipe with all				
	vide TMB par- 01				
	qty (1) = 15.04				
	CB = 4425.070/m				
					B = 6637620
(2)	P/v & Laying Brick				
	Bats with all up				
	vide TMB par- 01/02				
	qty (2) = 1678.71 m ³				
	CB = 2178.72/m ³				B = 36406520
(3)	P/v Sand Filling				
	in cement Bag				
	with all up				
	vide TMB par- 02				
	qty (3) = 10587.03 q.				
	CB = 38.03/Bag				
					B = 4026240
(4)	P/v Driving 62mm				
	to 75mm dia Bamboo				
	pile with all up				
	vide TMB par- 03				
	qty (4) = 1254.04				
	CB = 55.40/m				B = 6971720

Continuation

4179124 =

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5)	S/P/ & fixing of				
	Bamboo 62mm dia				
	75mm dia verti-				
	cle pile all up				
	vide TMB PN-08				
	Qty (5) = 282 Mts				
	CB: 30.87/4 - B = 8705 =				
					B = 4187829 =
Add	Gst 12% —				B 502539 =
Add	L. ces —				D. 41878 =
S. Fee —					B = 1813682
					B = 49136132

~~20/10/21~~
 AE

~~20/10/21~~
 J.C.

(8) P
 16/12/21