

Measurement Book

Terhagachh,

No. R.....⁴³/2021-22

RWD(W) division, Kishanganj-1

WORKS Sub-division, Terhagachh

Restoration of road work from
"Hawakel Khurd to Dom Serak
road" in Terhagachh block
Under FDR-2021 in work division
Kishanganj-1

Certified that this MB Counted
(25) Twenty Five Machined
Number Pages and issued to

Sri.....*Sharma W. Pd,*.....

.....AE RWD Sub-Division

Ternagachh

[Signature]
Executive Engineer
RWD Works Division
3 Kishanganj-1
20/2/22

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1 DIVISION
Ternagachh
(W)..... SUB-DIVISION

MEASUREMENT BOOK

No.
R.....*43*...../2021-22

Name of Officer

Date of first entry

Date of last entry

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Restoration of road work from "Hawakel Khurd to Dom Sarrak road" in tebhagach blocks under FDR-2021 in work division Kishanganj-I					
Agency:-					
date of measurement:-				17-1-2021	

(1) prov. bamboo piles for cutting 62 to 75 mm dia				E/I.	
5x30.0x2.00					= 300.00m
(2) S/F/F 62 to 75 mm bamboo runner				E/I.	
4x6.0x3.00					= 162.00m
(3) Prov. laying & spreading Bricks bats				E/I.	
1x15.0x4.10x0.60					= 3.90m ³
1x19.0x1.00x0.65					= 12.35m ³
1x10.0x0.95x0.55					= 5.23m ³
1x10.0x1.05x0.60					= 6.30m ³
					T = 33.78m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B	D.	
(1) Prov and billing					
E. c bags — E/I.					
	1x15.0	x0.85	x0.80		= 10.20m ³
	1x19.0	x0.80	x0.65		= 9.88m ³
	1x10.0	x0.90	x0.85		= 7.65m ³
	1x10.0	x0.50	x0.90		= 4.50m ³
				T =	32.23m ³
@ 0.034m ³ each bag					T = 948 nos

Hawa Kol Khud TO —					
Down Sarak Road, 2nd Cutting					
(1) prov. bamboo piles					
for Cutting 62 to 75mm					
dia — E/I.					
5x30.0x3.00					= 450.00m
10x10.0x3.00					= 300.00m
				T =	750.00m
(2) S/F/F 62 to 75mm					
bamboo runner — E/I.					
2x20x4.00					= 160.00m
5x7.0x4.00					= 140.00m
				T =	300.00m

Continuation

Abstract of Cost.

Sch. XLV—Form No. 134

4


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Prov. bamboo piles					
for Cutting —				E/I.	
Qty = 300.00 m				vide p-	(1)
Qty = 750.00 m				vide p-	(2)
T = 1050.00 m				@ 55.40/m	
				Rs. 58170.00	
(2) S/F/F 62 to 75 mm					
bamboo runner —				E/I.	
Qty = 162.00 m				vide p-	(1)
Qty = 200.00 m				vide p-	(2)
T = 462.00 m				@ 30.87/m	
				Rs. 14262.00	

(3) Prov. laying & spreading					
Bricks bats —				E/I	
Qty = 33.78 m ³				vide p- (1)	
Qty = 271.34 m ³				vide p- (3)	
Qty = 180.00 m ³				vide p- (3)	
T = 485.12 m ³				@ 2168.72/m ³	
				Rs. 1052089.00	

(4) filling and E.C					
bags —				E/I	
Qty = 948 Nos				vide p- (2)	
Qty = 17551 Nos				vide p- (3)	
T = 18502 Nos				@ 38.03/each	
				Rs. 703631.00	
				T. Rs. 1828152.00	

Continuation

C.O Rs - 1828152.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F Ps:-			1828152		= 00
Add 12% GST (P.S.)			219318		= 00
Add 1% L.Cost (P.S.)			18282		= 00
Add S.Fee (P.S.)			70049		= 00
Total Ps:-			2135861		= 00/-
					

Material Statement

1) Blocks bats -	582.144 m ³
@ 1050/m ³ —	PS:- 611252 = 00
2) L/sand —	629.868 m ³
@ 141.85/m ³ —	PS:- 89233
	PS:- 700485 = 00
S.Fee @ 10% of M.Cost	
	PS:- 70049 = 00/-

17/11/2024

J.E Continuation

17.11.2024