


RURAL WORKS DEPARTMENT GOVT OF BIHAR



Name Of Work : PAKARI CHOWK - RAMPUR GANGOLI

BLOCK

Riga

FDR

Rs. 332851.00

Year - 2021-22

NAME OF CIRCLE - R.W.D., WORKS CIRCLE, SITAMARHI

NAME OF DIVISION - R.W.D., (W) DIVISION, SITAMARHI

10. निरीक्षण/अतिवृष्टि से क्षतिग्रस्त पथों का अन्तर प्रमंडलीय जाँच प्रतिवेदन हेतु प्रपत्र
निरीक्षी पदाधिकारी का नाम:- योगेश चन्द मिश्रा

- 2 निरीक्षण की तिथि:-
- 3 पथ का नाम:- पक्की रोड से रागपुर अंतोली
- 4 पथ की लंबाई:- 4.255 कि.मी.
- 5 कार्य प्रमंडल का नाम:- सीतामढ़ी
- 6 प्रखंड का नाम:- शीमा
- 7 पथ की स्थिति:- खराब
- 8 पथ अनुरक्षण अवधि में है:- 12
- 9 क्षतिग्रस्त भाग की लंबाई:- 0.41

10 क्षतिग्रस्त भाग में कराये गये कार्य का विवरणी:-

(लंबाई x चौड़ाई x गहराई)

कार्यस्थल पर मापी की जाँच की गई। प्राक्कलन के पृष्ठ संख्या-06-07 पर अंकित मापी को सही पाया गया।

Brick Bats- 162.72 m³
Rabbish- 40.68 m³

11 Temporary Restoration में किस-किस सामानियों का उपयोग किया गया है।
उसका विवरणी :- Brick Bats, Rabbish

(Signature)
3/3/2022

12 अभ्युक्ति:-

निरीक्षी पदाधिकारी का हस्ताक्षर
पदनाम:- कार्यपालक अभियंता, ग्रामीण कार्य विभाग
कार्यप्रमंडल, बेलसंड।

DETAILED ESTIMATE FOR F.D.R.


General Abstract of Cost

Name of Road : PAKARI CHOWK - RAMPUR GANGOLI
 Length of Road : 0.000 KM
 Block : Riga
 DISTRICT : SITAMARHI

S.No.	Particulars	Total Cost (in Lakh)
	Total Cost for Motorable Roads	332851.00
	Total Cost of Road Repair	332851.00
	Say	332851.00


 JE


 AE


 EE

अभियन्ता-प्रमुख ग्रामीण कार्य विभाग के पत्रांक-4849
 दिनांक-07/12/2021 के आदेशानुसार प्रशासनिक
 स्वीकृति के प्रत्याशा में औपबंधित तकनीकी स्वीकृति प्रदान
 की जा रही है। प्रशासनिक स्वीकृति प्राप्त होने के उपरान्त
 पुनः तकनीकी स्वीकृति प्रदान की जाएगी। औपबंधित तकनीकी
 स्वीकृति रुपये **332851.00**
 की प्रदान की जाती है।



Schedule of Quantify

Name Of Work : PAKARI CHOWK - RAMPUR GANGOLI

Block Riga

S.No	DESCRIPTION	QTY	UNIT	RATE	AMOUNT
1	Sand Filling in Foundation Trenches as per Drawing & Technical Specification	0.00	Cum	457.21	0.00
2	Providing and laying of Brick bat obtained from chimney with machanical means with all spreading, grading to required slope and compacted at OMC to achelve required density with all complete as per the direction of engineer in charge.	203.40			0.00
	Less 20% for Voids	-40.68			
	1000 mm HP Dedution	0.00			
		162.72	Cum	1827.25	297336.54
3	Single bamboo palasiding / walling of whole 2nd class bamboo (Jati or Bethua) 75mm dia and closely packed & driven including fitting fixing with half bamboo kamis horizontally in three rows with cane or tying with wire complete and struts 1.5 m apart longitudinally and providing brush wood as per drawing and technical specifications Clause 1302.5	0.00	m	140.40	0.00
4	Providing ,laying and placing empty cement bag filled with local sand including stiching with sutali etc. ----- do ----- do-----all complete job as per specification and direction of E/I.(Including Royalty and all Taxes)	0.00	no.	20.41	0.00
5	Providing and Laying 1000 mm Reinforced Cement Concrete Pipe NP3 as per design in Single Row pipe	0.00	m	3740.68	0.00
6	Providing and Laying 600 mm Reinforced Cement Concrete Pipe NP3 as per design in Single Row pipe	0.00	m	2780.53	0.00
7	Providing Quarry Material Rabbish for filling the voids in bricks bats -----do----- all complete job as per specification and direction of E/I.				
	Taking 20% of Brick Qty for Rabbish	40.68	Cum	873.01	35514.78

Total **332851.32**
Say **332851.00**


12/1/22
JE


12/1/22
AE


12.01.22
EE

Details of Measurement of ditches filled by brick bats and rabbish

Name Of Work : PAKARI CHOWK - RAMPUR GANGOLI

Record ENTRY	L	W	H	VOLUME
Bricks Bats	14.50	$(4.20+5.00+3.00)/3$	0.25	14.74
	5.00	$(1.20+1.50)/2$	0.15	1.01
	35.00	$(1.20+1.50+1.30+1.40)/4$	0.20	9.45
	7.00	2.70	0.20	3.78
	3.50	1.00	0.15	0.53
	2.70	2.70	0.20	1.46
	3.00	4.00	0.15	1.80
	5.00	1.20	0.15	0.90
	9.00	0.50	0.30	1.35
	6.00	$(2.80+1.40)/2$	0.20	2.52
	7.00	$(2.20+2.30)/2$	0.15	2.35
	7.00	$(1.30+2.50+1.60)/3$	0.30	3.78
	4.20	1.80	0.15	1.13
	13.50	$(1.40+1.50+1.60)/3$	0.20	4.05
	8.00	$(1.40+1.20+2.50)/3$	0.20	2.72
	1.00	1.00	0.15	0.15
	1.00	1.00	0.15	0.15
	1.00	1.00	0.15	0.15
	1.00	1.00	0.15	0.15
	1.00	1.00	0.15	0.15
	5.00	1.50	0.20	1.50
	12.00	$(1.40+1.20+1.60)/3$	0.25	4.20
	7.00	3.00	0.25	5.25
	2.00	1.50	0.15	0.45
	2.00	1.00	0.15	0.30
	5.00	$(1.50+1.70)/2$	0.20	1.60
	5.00	4.00	0.25	5.00

	2.00	1.00	0.15	0.30
	1.70	1.50	0.15	0.38
	11.00	1.30	0.25	3.58
	4.50	$(0.80+1.20)/2$	0.15	0.67
	4.00	$(2.30+2.40)/2$	0.20	1.88
	2.00	2.30	0.15	0.69
	1.50	2.00	0.15	0.45
	3.50	$(1.00+1.20)/2$	0.20	0.77
	4.50	$(1.50+1.80)/2$	0.25	1.86
	5.00	3.50	0.20	3.50
	7.20	3.50	0.22	5.77
	11.00	$(2.50+2.70)/2$	0.30	8.58
	5.00	2.70	0.30	4.05
	30.00	$(2.60+3.50+2.20)/3$	0.30	24.90
	30.00	$(2.60+2.70+2.00+2.20)/4$	0.20	14.25
	30.00	$(2.50+2.70+2.50)/3$	0.15	11.55
	7.00	$(2.40+1.30)/2$	0.15	1.94
	21.00	$(2.70+2.60)/2$	0.20	11.13
	2.50	1.50	0.20	0.75
	27.00	$(2.50+3.00+2.50)/3$	0.30	21.60
	7.50	$(1.70+2.70)/2$	0.30	4.95
	5.50	$(2.50+2.70)/2$	0.30	4.29
	5.00	0.60	0.20	0.60
	6.00	2.60	0.25	3.90
	2.50	1.20	0.15	0.45
	Total (in Cum)			203.40

12/11/22
SC

12/11/22
SC

12.01.22
SC