

Date of measurement—
No. and date of agreement.
(These four lines should be repeated at the commencement
the measurements relating to each work.)

Particulars	Details of actual measurement				Content area
	No.	L.	B.	D.	

Temporary Restoration
Name of work - Laxmipur Chowk
to Jagdamba Nages.

Name of Agg: - Departmental

Date of meas - 1/11/21

① P/L/F in ditches with brick

Bats i/c load/unload -

all comp.

$$28.00 \times \frac{1.2+1.4}{2} \times \frac{1.5+2}{2} = 63.70 \text{ m}^3$$

$$5.00 \times \frac{4+5}{2} \times \frac{1.2+1.5}{2} = 30.38 \text{ m}^3$$

$$22.00 \times \frac{1.2+1.4}{2} \times \frac{1.2+2}{2} = 45.76 \text{ m}^3$$

$$18.00 \times \frac{0.50+0.8}{2} \times \frac{0.6+0.9}{2} = 8.78 \text{ m}^3$$

$$4.00 \times \frac{1+1.5}{2} \times \frac{1+1.5}{2} = 6.25 \text{ m}^3$$

$$3.50 \times \frac{1.4+1.6}{2} \times \frac{1+1.4}{2} = 6.30 \text{ m}^3$$

$$4.50 \times \frac{0.9+1}{2} \times \frac{0.9+1.1}{2} = 4.27 \text{ m}^3$$

$$165.44 \text{ m}^3$$

② Supply of Bamboo - 6m to 8m... all
Comp.

$$\text{For pile: } 49 \times 2 \times 3 = 294 \text{ No}$$

$$(10+6+9) \times 2.5 = 62.5 \text{ No}$$

$$3 \times 9 \times 2 = 54 \text{ No}$$

$$\text{For runner } (28+22+4+3.5+4.5+2.5) \times 10 = 64.5 \text{ No}$$

$$\text{Total No of Bamboo } 1055.5 = 176 \text{ No}$$

Particulars	Details of actual measurement				Contents area
	No.	L.	B.	D.	
③ Labour for cutting 62mm to 75mm dia — all comp.	150	x 1			150 M
④ Labour for cutting 62mm to 75mm bamboo runner —	645	x 1			645 f
⑤ P/L RCC MP3 type HPL — all comp.	2	x 2.5			5.00 M
Signature: 11/1/24 Signature: 11/1/24 Name of work — Temporary Restoration of Lokimpurchara to Jagtamba Nagar Name of staff — Departmental.					

Date of work — 11/1/24

Abstract of cost

① P/L Filling in ditches with brick batt — all comp.	Qty vide TMB P-①	165.44 m ³ @ Rs. 2004.96/m ³ — Rs. 331701 = 00
② Supply of bamboo 62 to 75mm — all comp.	Qty vide TMB P-①	176 No @ Rs. 166.50/No — Rs. 29304 = 00
③ Labour for cutting 62mm to 75mm dia bamboo pile — all comp.	Qty vide TMB P-②	150 No @ Rs. 31.20/No — Rs. 4680 = 00
		40 Rs. 365685 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ Labour for cutting 62mm					
4025mm dia bamboo runner					
all comp.					
Qty vide TMB P-②					
645 @ Rs. 5.5/per m Rs.					3548=00
⑤ P/L Rec NP3 type HPL					
all comp.					
Qty vide TMB-P-②					
5m @ Rs. 6843.83/m Rs.					34219=00
					Rs. 403451=00
Add GST @ 12%					48414=00
L.C @ 1%					403451=00

$\frac{SF}{165.44 \times 1032 \times 0.1} = 1707320$
 Rs. 472973=00
 4 Rs. 472970=00

~~Signature~~
 24/2/22
 27.

~~Signature~~
 24/2/22
 AS

~~Signature~~
 24/2/22
 EV