

पथ का नाम - Hichhopal to Bhesurani

Schedule XLV-Form No. 134 (F.D.R.)

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रभार

नगरपालिका

DIVISION

प्रशिक्षक:- नरसिंहमान

SUB-DIVISION

M.B.N. 1615/2021-22

MEASUREMENT BOOK

प्रत में मंजूर है चवा प्रमाण सं. 1 से 100
 तब लाया पला है। इत मापी उत्तरी
 सहायक अभियंता प्राचीन कार्य विभाग प्राची
 अवल प्रमाण नकारात्मक के नाम लेनिह
 दिया जाता है।

[Signature]
 29/11/21

कार्यपालक अभियंता
 प्राचीन कार्य विभाग, कार्य प्रणाली
 नकारात्मक

[Signature]
 29/11/21

Re-issued to Sri Bipin Kumar
 J.E. work section Narketingam

[Signature]
 29/10/21

कार्यपालक अभियंता
 प्राचीन कार्य विभाग, कार्य प्रणाली
 नकारात्मक

Sch. XLV - Form No. 134

कार्यपालक अभियंता

प्राचीन कार्य विभाग, कार्य प्रणाली
 नकारात्मक

DIVISION

1/10/21/21

SUB-DIVISION

Measurement Book

No. 1615

2021-22

Name of officer _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road →					
Agency → Department					
Authority → Executive Engineer, RWD					
Block - Markatiagarj					
Division - Markatiagarj					
Dist - West Champaran.					

RECORD ENTRY

1.) Providing & laying
 Brickbat to all
 complete job

$$1 \times 16.00 \times 3.80 \times 0.60 = 36.48 \text{ m}^3$$

$$4 \times 8.00 \times 5.00 \times 0.75 = 120.00 \text{ m}^3$$



$$1 \times 30.00 \times 4.00 \times 0.45 = 54.00 \text{ m}^3$$

$$\text{Chk} \quad 1 \times 5.00 \times 4.00 \times 0.45 = 9.00 \text{ m}^3$$

$$\text{P.E.} \quad = 219.48 \text{ m}^3$$

[Signature]
 12/08/2021
 J.E.

[Signature]
 12/08/2021
 A.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Further Measurement				
1.7	Providing & laying Brickbat on surface. do all - complete				
	1x	18.00	2.60	0.30	$= 14.04 m^3$
	3x	12.00	2.20	0.45	$= 51.84 m^3$
	2x	16.00	18.00	0.25	$= 14.40 m^3$
	1x	28.00	3.60	0.45	$= 45.36 m^3$
	2x	16.00	3.25	0.30	$= 31.20 m^3$
	1x	26.00	3.00	0.25	$= 19.50 m^3$
Chas	6x	10.00	3.60	0.30	$= 64.80 m^3$
Et	4x	17.00	1.90	0.30	$= 25.84 m^3$
					$= 266.98 m^3$
	 06/09/2024 S.E.  06/09/2024 A.E.				

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of cost				
1.)	Providing & laying Brickbat do all complete				
	219.48 m ³ vide P.M. - (01)				
	266.98 m ³ vide P.M. - (02)				
	486.46 m ³ @ Rs. 2142.53/m ³ = Rs.				1042255.00
	Add GST 12% = Rs.				125071.00
	Add L-cen 1% = Rs.				10423.00
	Add S-fee = Rs.				90452.00
	Total = Rs.				1268201.00
Verified & found correct.					
	Bhuvan 26/11/2021 S.E.				26/11/2021 A.E.
	26/11/21				