

50

Measurement Book

Bahadurganj.

No. R. 22 / 2021-22

Name of Road Mirdhangji PWD road
to Maktab tola via Najam
to la yadar Tola,

Division- Kishanganj-1

Block- Bahadurganj

~~FDR~~ FDR- 2021-22

Certified to be correctly Counted
(26) 1/25/2021 and Machined
Number Pages and issued to

Sri.....Ramang Kumar.....

.....AE RWD Sub-Division

Behadurganj.....

32
Executive Engineer
RWD Works Division
Kishanganj-1
30/8/21

Sch. XLV—Form No. 134

Kishanganj DIVISION

Behadurganj SUB-DIVISION

This MB is Reissued to JE
Bahadurganj

R
27/8/21
AE

MEASUREMENT BOOK

No.

R...22/2021-22

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road—			Mixedbawaji PWD		
			road to Mahabali tola		
			Via Nayam tola yadav		
			to/a		
Block—			Bahadurganj		

Date of measurement—

18-10-02

Date of entry— 18-10-02

① Providing bamboo piles including labour for cutting of 62mm to 75mm dia bamboo piles to size —

1x70x2.50 = 175.00 M

1x30x2.50 = 75.00 M

Total = 250.00 M

② Supply, fitting & fixing 62mm to 75mm dia bamboo runners in position —

1x2x35.00 = 70.00 M

1x1x15.00 = 15.00 M



Continuation

Total = 100.00 M

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① Providing bamboo piles including labour for cutting of 62 MM to 75 MM dia bamboo piles—					
250.00 M (vide TMBP-01)					
@RS- 55.00/M = RS- 13850.00/-					
② Supplying, fitting & fixing 62 MM to 75 MM dia bamboo runners in position at—					
100.00 M (vide TMBP-02)					
@RS- 30.87/M = RS- 3087.00/-					
③ Filling & Spreading local sand over brick bats as per					
drawing—					
129.00 M ³ (vide TMBP-02)					
@RS- 514.43/M ³ = RS- 166361.00/-					
④ Providing laying & spreading brick bats in road ditches all complete as per—					
75.00 M (vide TMBP-02)					
@RS- 2168.72/M = RS- 162654.00/-					
⑤ Supply of new bag with labour for filling new 50 kg bag with local sand—					
1358.00 NOS (vide TMBP-02)					
@RS- 3803/M ³ = RS- 51645.00/-					
Total = 292597.00/-					
Continuation					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.R. RSI.					297597.00/-
Add 12% GST @ RSI.					35719.08/-
Add 1% L.C. @ RSI.					2976.00/-
Add s. fee 10% on Material cost					
Calculation:-					
① Brick Bats:-					
90.00 M ³ @ RS-					1050.00/M ³
					= RS. 94500.00/-
② Local Sand:-					
175.172 M ³ @ RS-					141.85/M ³
					= RS. 24848.00/-
Total M. cost:-					119348.00/-
S. fee 10% on M. cost:-					11935.00/-
					RS. 348220.00/-

					
Material Statement					
① Brick Bats - 90.00 M ³ @ RS- 1050.00/M ³					
② Local Sand - 175.172 M ³ @ RS- 141.85/M ³					
					

Continuation