

3

Kochadhaman

Measurement Book

No. R. 73 / 2021-22

Name of Road:- Bursimari utter
tola to TOB.

Division - Kishanganj

Block - Kochadhaman

FDR - 2021-22

Certified that the MB Counters
(25) Twenty Five Machined
Number Pages and issued to

Sri..... Rajesh Kumar

.....AE RWD Sub-Division

Kochadhaman

Executive Engineer
RWD Works Division

Kishanganj-1

30/07/21

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1 DIVISION

(W) Kochadhaman SUB-DIVISION

Re issue to JE Rakesh
Kumar

30/07/21
AE

MEASUREMENT BOOK

No.

R. 73 /2021-22

Name of Officer _____

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② Supplying Fitting & Fixing 60mm to 75mm dia bamboo runners in position — —					
1x2x30.00 =				60.00M	
1x2x30.00 =				60.00M	
1x2x30.00 =				60.00M	
1x2x30.00 =				60.00M	
1x2x30.00 =				60.00M	
1x2x30.00 =				60.00M	
1x2x30.00 =				60.00M	
1x2x30.00 =				60.00M	
1x2x8.00 =				16.00M	
Total = 496.00M					

③ Filling & spreading local soil

over brick bats as per — —					
1x1x30.00x1.70x1.50 =				76.50M	
1x1x30.00x1.60x1.50 =				72.00M	
1x1x30.00x1.50x1.60 =				72.00M	
1x1x30.00x1.50x1.70 =				76.50M	
1x1x30.00x1.50x1.70 =				76.50M	
1x1x30.00x1.45x1.70 =				73.95M	
1x1x30.00x1.52x1.65 =				74.25M	
1x1x30.00x1.50x1.60 =				72.00M	
1x2x8.00x1.50x1.65 =				39.60M ³	
Total = 633.30M ³					

④ Providing laying & spreading brick bats in road ditches all complete as per — —

1x1x30.00x1.70x0.60 =				30.60M ³	
1x1x30.00x1.60x0.60 =				28.80M ³	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x1x30.00x1.50x0.60					$27.00M^3$
1x1x30.00x1.50x0.60					$27.00M^3$
1x1x30.00x1.50x0.60					$27.00M^3$
1x1x30.00x1.50x0.60					$27.00M^3$
1x1x30.00x1.50x0.60					$27.00M^3$
1x1x30.00x1.50x0.60					$27.00M^3$
1x2x8.00x1.50x0.60					$14.40M^3$
Total					$279.90M^3$
⑤ Supply of New bag with labour for filling New EC bag with local sand —					
1x1x30.00x0.45x2.10					$28.35M^3$
1x1x30.00x0.45x2.10					$28.35M^3$
1x1x30.00x0.45x2.20					$29.70M^3$
1x1x30.00x0.45x2.30					$31.05M^3$
1x1x30.00x0.45x2.40					$32.40M^3$
1x1x30.00x0.45x2.30					$31.05M^3$
1x1x30.00x0.45x2.25					$30.38M^3$
1x1x30.00x0.45x2.20					$29.70M^3$
1x2x8.00x0.45x2.15					$16.20M^3$
Total					$257.18M^3$
@0.034 M ³ each bag					7564.00 Nos
30/09/21					30.09.021
AE					SE

Continuation

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Abstract of cost					
① Providing bamboo piles including labour for cutting of 62 mm to 75 mm dia bamboo piles to size					
1860.00 M (vide TMBP-01)					
@ Rs-55.40 / M = Rs-					103044.00/-
② Supplying, filling & fixing GAMM to 75 mm dia bamboo runners in position					
496.00 M (vide TMBP-02)					
@ Rs-30.87 / M = Rs-					15312.00/-
③ Filling & spreading local sand					


over brick bats as per ---
 633.30 M³ (vide TMBP-02)
 @ Rs-514.49 / M³ = Rs- 325789.00

④ Providing laying & spreading brick bats in road ditches all complete as per ---
 279.90 M³ (vide TMBP-03)
 @ Rs-2168.72 / M³ = Rs- 607025.00/-

⑤ Supply of New bag with labour for filling New 60 bag with local sand ---
 7564.00 Nos (vide TMBP-03)
 @ Rs-38.03 / each = Rs- 287659.00/-

Total:- 1338829.00/-
 Continuation 1338829.00/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F. RS:-					133882.00/-
Add 12% GST					160653.00/-
Add 1% L.C (4) RS:-					13388.00/-
Add S. fee 10% on material cost					
Calculation:-					
① Brick Bats:-					
335.880 M ³ @ RS-					1050.00/M ³
					= RS- 352674.00/-
② Local Sand:-					
890.476 M ³ @ RS-					141.85/M ³
					= RS- 126314.00/-
Total M. Cost:-					478988.00/-
S. fee 10% on M. Cost-					47899.00/-
Total RS:-					1560775.00/-

					
Material Statement					
① Brick Bats:- 335.880 M³					
② Local Sand:- 890.476 M³					
