

17

Measurement Book

Kochadhaman

No. **R 188/2021-22**

Name of Road- Tromari yadar

Tola to L083,

Division- Kishangauj-1

Block- Kochadhaman

FDR- 2021-22

Certified that this MB Counted
(25) Twenty Five Machined
Number Pages and issued to

Sri. Ranjeet Kumar.....

.....AE RWD Sub-Division

~~Kachadhaman~~


Executive Engineer
RWD Works Division
Kishanganj-1

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1 DIVISION

(W) ~~Kachadhaman~~ SUB-DIVISION

Re-issue to JE Rakesh Kumar


27/08/24
AE

MEASUREMENT BOOK

No.

R. 188 /2021-22

Name of Officer _____

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x75x2.50 =					187.50 M
1x75x2.50 =					187.50 M
1x75x2.50 =					187.50 M
1x38x2.50 =					95.00 M
Total:-					2222.50 M

② Providing, fitting & fixing split bamboo woven chakari in position with - - -

1x1.45x25.00 =	36.25 M ²
1x1.65x35.00 =	57.75 M ²
1x1.65x30.00 =	49.50 M ²
1x1.45x30.00 =	43.50 M ²
1x1.65x30.00 =	49.50 M ²
1x1.45x30.00 =	43.50 M ²

1x1.45x30.00 =	43.50 M ²
1x1.45x30.00 =	43.50 M ²
1x1.45x30.00 =	43.50 M ²
1x1.65x35.00 =	57.75 M ²
1x1.45x30.00 =	43.50 M ²
1x1.45x35.00 =	50.75 M ²
1x1.45x30.00 =	43.50 M ²
1x1.45x20.00 =	29.00 M ²
Total:-	591.50 M ²

③ Supplying, fitting & fixing 62mm to 75mm dia bamboo runners in - - -

1x2x25.00 =	50.00 M
1x2x35.00 =	70.00 M
1x2x30.00 =	60.00 M

Continuation

Particulars	Details of actual measurement				Quantity of work
	No.	L.	B.	D.	
1x2x30.00 =				60.00M	
1x2x30.00 =				60.00M	
1x2x30.00 =				60.00M	
1x2x30.00 =				60.00M	
1x2x60.00 =				60.00M	
1x2x35.00 =				70.00M	
1x2x30.00 =				60.00M	
1x2x35.00 =				70.00M	
1x2x30.00 =				60.00M	
1x2x20.00 =				40.00M	
Total =				780.00M	

④ Filling & Spreading local sand over brick as per drawing -

1x1x25.00 x 1.00 x 1.00 =	25.00M ³
1x1x35.00 x 1.20 x 1.20 =	50.40M ³
1x1x30.00 x 0.90 x 1.20 =	32.40M ³
1x1x30.00 x 0.90 x 1.00 =	27.00M ³
1x1x30.00 x 1.00 x 1.20 =	36.00M ³
1x1x30.00 x 0.90 x 1.00 =	27.00M ³
1x1x30.00 x 0.90 x 1.00 =	27.00M ³
1x1x30.00 x 0.90 x 1.00 =	27.00M ³
1x1x35.00 x 1.20 x 1.20 =	50.40M ³
1x1x30.00 x 1.00 x 1.00 =	30.00M ³
1x1x35.00 x 0.90 x 1.00 =	31.50M ³
1x1x30.00 x 0.90 x 1.00 =	27.00M ³
1x1x20.00 x 0.90 x 1.00 =	18.00M ³
Total =	408.70M ³

⑤ Providing laying & spreading brick bats in road ditches

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
all complete as per					
1X1X25.00X1.00X0.45					11.25 m ³
1X1X35.00X1.20X0.45					18.90 m ³
1X1X30.00X0.90X0.45					12.15 m ³
1X1X20.00X0.90X0.45					12.15 m ³
1X1X30.00X1.00X0.45					13.50 m ³
1X1X30.00X0.90X0.45					12.15 m ³
1X1X30.00X0.90X0.45					12.15 m ³
1X1X30.00X0.90X0.45					12.15 m ³
1X1X35.00X1.20X0.45					18.90 m ³
1X1X30.00X1.00X0.45					13.50 m ³
1X1X35.00X0.90X0.45					14.18 m ³
1X1X20.00X0.90X0.45					8.10 m ³
Total					171.23 m ³

13/11/14
AE

13-11-04
SE

material statement

① Brick bats:- 205.476 m³.

② Local sand:- 408.70 m³.

13-08-04
SE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① Providing bamboo piles including labour for cutting of 65 MM to 75MM dia bamboo piles to size - - -					
2222.50 M (vide TMBP-02)					
@Rs-55.40/M = Rs- 123127.00/-					
② Providing fitting & fixing split bamboo woven chachan in position - - -					
591.50 M ² (vide TMBP-02)					
@Rs-474.85 /M ² = Rs- 280874.00/-					
③ supplying, fitting & fixing 62MM to 75MM dia bamboo runners in position - - -					
780.00 M (vide TMBP-03)					
@Rs-30.87 /M = Rs- 24079.00/-					
④ filling & spreading local Sand over brick bats as per drawing - - -					
408.70 M ³ (vide TMBP-03)					
@Rs-514.43 /M ³ = Rs- 210248.00/-					
⑤ Providing laying & spreading brick bats in road ditches all complete as per - - -					
171.23 M ³ (vide TMBP-04)					

Continuation

Continuation