

Measurement Book

Terhagachh,

No **R.198** /2021-22

RWD works division, Kishanganj-1
Works Sub-division, Terhagachh

Restoration of road from
"Rampur Kawa toli to
Chota pokhasiya" in
Terhagachh block under
FDR-2024 in work division
Kishanganj-1

Certified that this MB Counted
(25) Twenty Five Machined
Number Pages and issued to

Sri. Sarman Ver. Pol.

.....AE RWD Sub-Division

Terhagachh

Executive Engineer
RWD Works Division
Kishanganj-1
20/1/19

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1 DIVISION

(W) Terhagachh SUB-DIVISION

MEASUREMENT BOOK

No.

R..128...../2021-22

Name of Officer: _____

Date of first entry: _____

Date of last entry: _____

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Restoration of road from "Rampur Kawa wali to chota pokhariya" in terhagachh block under FDR-2021					
Agency:-					
date of m/s:- 7-10-2021					

(1) prov. laying and spreading bricks bats — E/I.					
	3x30x5.50x	1.25			618.75m ³
	1x5x5.50x1.15				31.63m ³
					T=650.38m ³
(2) prov & filling F.C bags — E/I.					
	6x30x0.65x0.75				11.15m ³
	1x5x0.80x1.00				4.00m ³
					T=15.15m ³
@ 0.034m ³ each bag T=3337 No's					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
① prov. laying and spreading bricks bats —					
Qty = 650.38 m ³ vide p-①					
Qty = 29.80 m ³ vide p-②					
T = 680.18 m ³ @ 2168.72/m ³					
Rs. - 1475120.00					
② prov. filling E.C bags — E/I.					
Qty = 3387 No's vide p-①					
Qty = 1088 No's vide p-②					
T = 4475 No's @ 38.03/each					
Rs. - 170185.00					

T. Rs. - 1645304.00
Add 1% L. Cess (+) Rs. - 16453.00
Add 12% C.S.T (+) Rs. - 197437.00
Add seig. fees (+) Rs. - 87862.00
T. Rs. - 1947055.00






