

Terhagachh
Measurement Book

No. **R.193**...../2021-22

RWD works division, Kishanganj-1
works Sub-division, Terhagachh

Restoration of road from
"Ghani phulsarai chaipur
road To bihar tola chaipur"
in Terhagachh block under
FDR-2024 in work division
Kishanganj-1

Certified that this MB Counted
(25) Twenty Five Machined
Number Pages and issued to

Sri. Sankar Kumar Paria A.

.....AE RWD Sub-Division

Terhagachh
.....

Executive Engineer
RWD Works Division

Kishanganj-1
22/12/21

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1 DIVISION

(W) Terhagachh SUB-DIVISION

MEASUREMENT BOOK

No.

R.193.../2021-22

Name of Officer: _____

Date of first entry: _____

Date of last entry: _____

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
N/W:- Restoration of road from "Ghani Phul Sarai chainpur road to bihar tola Chainpur" Interhagachh block Under FDR-2021 in work division Kishanganj-1					
Agency:-					
date of m/s:- 3/11/2021					

(1) providing bamboo piles for cutting 62 to 75mm — E/I.					
10x 17.0 x 2.00					= 340.00m
(2) S/F/F 62 to 75mm dia bamboo runners — E/I.					
5x 11.0 x 3.00					= 165.00m
(3) Filling and Spreading 4 sand — E/I.					
4x 10 x 4.85 x 1.20					= 232.80m ³
1x 15 x 4.90 x 1.00					= 73.50m ³
					T = 306.30 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
(4) prov. laying & spreading					
bolcks bulks — E/I.					
	2x20x350				$84.00m^3$
	3x5x140x0.60				$12.60m^3$
					$T=96.60m^3$
(5) prov. & filling E.C					
bags — E/I.					
	5x11x2.40x1.40				184.80
	2x13x140x1.40				50.96
					$T=235.76m^3$
@0.034m ³ each bags					$T=6934 \text{ No's}$

Ghani phul Sarai chainpur
Road to Bihar tola chainpur 2nd

(1) prov. bamboo piles					
for Culting 62 to 75mm					
dia — E/I.					
	6x15x2.40				$= 216.0m$
(2) S/F/F 62 to 75mm					
bamboo runner's — E/I.					
	3x30x2.00				$= 180.00m$
(3) filling and spreading					
local sand — E/I.					
	3x15x7.25x2.30				$= 70.38m^3$

Continuation

Abstract of Cost.

Sch. XLV—Form No. 134

4

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① prov. bamboo piles for cutting 62 to 75 mm dia — E/I.					
Qty = 340 vide TMB p-①					
Qty = 216 vide TMB p-②					
T = 556 m @ 55.40/m					
					R = 30802 = 00
② S/F/F 62 to 75 mm dia bamboo runners — E/I.					
Qty = 165 vide TMB p-①					
Qty = 180 vide TMB p-②					
T = 345 m @ 30.87/m					
					R = 10650 = 00

③ filling & spreading L/sand — E/I.					
Qty = 306.30 m ³ vide TMB p-①					
Qty = 750.38 m ³ vide TMB p-②					
T = 1056.68 m ³ @ 514.43/m ³					
					R = 543588 = 00

(4) prov lagging and spreading bricks bats — E/I.					
Qty = 96.60 m ³ vide TMB p-②					
Qty = 110.70 m ³ vide TMB p-③					
T = 207.3 m ³ @ 2168.72/m ³					
					R = 449575 = 00

Particulars	Details of actual measurement				Contents of area
	No.	I	B	D	
(5) providing & filling E. C. works — E/I.					
Qty = 673.1 M ³ vide TMBP-②					
Qty = 1744 M ³ vide TMBP-③					
T = 8678 M ³ @ 38.03/each					
					Rs:- 330024.00
					T. Ps:- 1264640.00
Add 1% L. cess (+) Ps:-					13646.00
Add 12% G.S.T (+) Ps:-					163757.00
Add seig. fees (+) Ps:-					45295.00
					T. Ps:- 1587338.00
					3/11/2021 J-E
					03.11.2021 Ar

Material Statement.

1) Brick BATH - 248.76 M ³				
② 1050/M ³ -				Rs - 261198.00
2) Local sand - 1351.73 M ³				
③ 141.89/M ³ -				Rs - 19744.00
Total -				Rs - 452942.00
S. Fee ④ 10% of M. cost -				Rs - 45295.00
				3/11/2021 Continuation
				03.11.2021 Ar