

Measurement Book

Terhagachh

No. **R** 60 / 2021-22

RWD works division, Kishanganj-1
works Sub-division, terhagachh

Restoration of road from
"PMGSY 2026 pipra to pipra"
in terhagachh block under
FDR-2021 in work division
Kishanganj-1

Certified that this MB Counted
(25) Twenty Five Machined
Number Pages and issued to

Sri.....*Starwa W. Pd*.....

.....AE RWD Sub-Division

Tertagachh

✓
Executive Engineer
RWD Works Division

Kishanganj-1
20/10/17

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1 DIVISION

(W) Tertagachh SUB-DIVISION

MEASUREMENT BOOK

No.

R. 60 J2021-22

Name of Officer: _____

Date of first entry: _____

Date of last entry: _____

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
N/W:- Restoration of road from "PMGSY Lo 26 pipra to pipra" in terhagachh block Under FDR-2021 in Works division Kishanganj-1					
Agency:-					
Date of m/s:- 27-10-2023					

① prov. bamboo piles for cutting 62 to 75mm dia — E/I.	
10x12x3.00	= 510.00m
4x15x3.00	= 180.00m
	T = 690.00m

(2) S/F/F 62 to 75mm bamboo runners — E/I.	
2x30x4.00	= 240.00
2x10x4.00	= 80.00
	T = 320.00m

(3) Filling & spreading bricks bats — E/I	
7x5x2.15x0.80	= 60.20
2x10x1.45x0.50	= 14.50

Continuation $\uparrow$ 74.70m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
(1) prov. bamboo piles for Cutting 62 to 75 mm dia — E/I.					
Qty = 690.04 vide TMB p-①					
@ 55.40/m — Rs:- 38226.200					
(2) S/F/F 62 to 75 mm bamboo runners — E/I.					
Qty = 320m vide TMB p-①					
@ 30.87/m — Rs:- 9878.200					
(3) prov. laying & spreading bricks bats — E/I.					

Qty = 74.70 m³ vide TMB p-①@ 2168.72/m³ — Rs:- 162003.200(4) filling and spreading
Local sand
— E/I.Qty = 63.00 m³ vide TMB p-②@ 514.43/m³ — Rs:- 32409.200(5) Prov & filling E.C
bags — E/I.

Qty = 6344 No's vide TMB p-②



@ 6344 No. @ 38.03/each

Rs:- 241262.200

T. Rs:- 483778.200

C.O Rs:- 483778.200

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.f Ps:- 483778=00
Add 1% L-(on H) Ps:-					4838=00
Add 12% GST (+) Ps:-					58053=00
Add self fees (+) Ps:-					13366=00
					T. Ps:- 560035=00
 					

<u>Material Statement.</u>					
1) Brick BAK-	89.640 MB.				
① 1050/MB.					RS -94122=00
2) Local sand -	278.696 MB.				
② 141.85/MB	-				RS -39533=00
					Total RS -138655=00
S. fee ③ 12% of M.C.M.					RS -13366=00
