

21

Measurement Book

Kochadhaman

No. R. 186 / 2021-22

Name of Road - Shapur Middle

School 1019 to 2052,

Division - Kishanganj-1

Block. Kochadhaman.

FDR - 2021-22

Certified that this MB Counter
(25) Twenty Five Machined
Number Pages and issued to

Sri...Ranjit Kumar...

.....AE RWD Sub-Division

Kochadhaman

Executive Engineer
RWD Works Division
Kishanganj-1

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1 DIVISION
(W) Kochadhaman SUB-DIVISION

Re-issue to Je Rakesh Kumar

Am
27/08/24
AE

MEASUREMENT BOOK

No.
R. 186 / 2021-22

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name to work---

Situation of work—

Agency by which work is executed:—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

[illegible]

Date of Measurement:	26-09-21
Date of entry:	26-09-21.
① Providing bamboo piles including labour for cutting of 62mm to 75MM dia bamboo piles to size - - - - -	
2x51x3.00 =	306.00M
2x30x3.00 =	180.00M
2x39x3.00 =	234.00M
Total:-	720.00M
② Supplying fitting & fixing 62MM to 75MM dia bamboo runners in position at - - -	
2x2x20.00 =	80.00M
Continuation	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2x2x10.00	-		40.00 M		
2x2x15.00	-		60.00 M		
			Total:- 100.00 M		
③ Restoration of raincurbs with					
Soil, Moorum, gravel or a					
mixture of these, clearing					
the - - - -					
1x2x20.00	x	$\frac{(1.2+1.8)}{2}$	$\frac{(4.0+0.0)}{2}$		
					= 120.00 M ³
1x2x10.00	x	$\frac{(1.0+2.0)}{2}$	$\frac{(3.2+0.0)}{2}$		
					= 48.00 M ³
1x2x15.00	x	$\frac{(1.2+2.2)}{2}$	$\frac{(2.4+0.0)}{2}$		
					= 61.20 M ³
			Total:-		229.20 M ³

④ Filling Spreading local sand					
over brick bats as per - - -					
1x2x20.00	x	1.00	1.50		60.00 M ³
1x2x10.00	x	1.00	2.50		55.00 M ³
1x2x15.00	x	1.00	1.80		54.00 M ³
			Total:-		169.00 M ³

⑤ Providing laying & Spreading					
brick bats in road ditches					
all complete as per - - -					
1x2x20.00	x	1.00	0.60		24.00 M ³
1x2x10.00	x	1.00	0.60		13.20 M ³
1x2x15.00	x	1.00	0.60		18.00 M ³
			Total:-		55.20 M ³

Continuation

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① Providing bamboo piles including labour for cutting of 62 MM to 75 MM dia bamboo piles to size					
720.00 M (vide TMBP-01)					
@Rs-55.40/M = Rs- 39888.00/-					
② supplying, filling & fixing 62MM to 75MM dia bamboo runners in position at					
180.00 M (vide TMBP-02)					
@Rs-30.87/M = Rs- 5557.00/-					
③ Restoration of rain cuts with Soil, Moorum, gravel or a mixture of these cleaning the					
229.20 M ³ (vide TMBP-02)					
@Rs-377.20/M ³ = Rs- 86468.00/-					
④ Filling & spreading local sand over back bats as per					
169.00 M ³ (vide TMBP-02)					
@Rs-514.43/M ³ = Rs- 86939.00/-					
⑤ Providing laying & spreading brick bats in road ditches all complete as per					
55.20 M ³ (vide TMBP-02)					
@Rs-2168.72/M ³ = Rs- 119713.00/-					

Continuation

