

No. R. 19/2021-22

Block - Kochodhaman,

FDR-2021-22

Kentley P. Collins

Certified that this MB Counted
(25) Twenty Five Machined
Number Pages and issued to

Sri..Ranjeet...k.v.man.....

.....AE RWD Sub-Division

Kochadhaman

Executive Engineer
RWD Works Division

Kishanganj-1

27/8/21

Sch. XLV—Form No. 134

~~RWD (W) Kishanganj-1~~ DIVISION

~~(W) Kochadhaman~~ SUB-DIVISION

Re-issue to JE Rakesh Kumar

27/08/21
AE

MEASUREMENT BOOK

No.

R...191/2021-22

Name of Officer _____

Date of first entry _____

Date of last entry _____


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② Supplying, fitting & fixing 62 mm dia bamboo runners 1" thick					
2x2x 25.00 =				140.00 M	
1x2x 30.00 =				60.00 M	
1x2x 20.00 =				40.00 M	
1x2x 10.00 =				20.00 M	
2x2x 30.00 =				120.00 M	
2x2x 30.00 =				120.00 M	
1x2x 40.00 =				80.00 M	
1x2x 1x3x 15.00 =				45.00 M	
2x3x 30.00 =				180.00 M	
2x3x 30.00 =				180.00 M	
			Total:-	985.00 M	

③ Filling & spreading local sand over brick bats as per —					
1x2x 30.00x 0.70x 0.60 =				26.88 M ³	
1x1x 20.00x 0.70x 0.80 =				14.56 M ³	
1x1x 20.00x 0.60x 0.60 =				7.20 M ³	
1x1x 10.00x 0.70x 0.65 =				4.55 M ³	
1x2x 30.00x 0.70x 0.70 =				29.20 M ³	
1x2x 30.00x 0.70x 0.60 =				25.20 M ³	
1x1x 40.00x 0.70x 0.70 =				21.00 M ³	
1x1x 15.00x 2.55x 1.20 =				45.90 M ³	
1x2x 30.00x 2.55x 1.20 =				183.60 M ³	
1x2x 30.00x 2.55x 2.50 =				282.50 M ³	
			Total:-	740.79 M ³	

④ Providing laying & spreading brick bats in road ditches

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
all complete 21 Nos					
1X2X32.00X0.70X0.45					20.16M ³
1X1X26.00X0.70X0.45					8.19M ³
1X1X20.00X0.60X0.45					5.40M ³
1X1X10.00X0.70X0.45					3.15M ³
1X2X20.00X0.70X0.60					25.20M ³
1X2X30.00X0.70X0.60					25.20M ³
1X1X40.00X0.70X0.60					16.80M ³
1X1X15.00X0.55X0.45					17.01M ³
1X2X30.00X2.55X0.60					91.50M ³
					Total= 304.91M ³
⑤ Supply of New bag with labours					
for filling new EC bag with					
local Sand - - - - -					

1X2X32.00X0.45X1.05					30.24M ³
1X1X26.00X0.45X1.25					14.63M ³
1X1X20.00X0.45X1.05					9.45M ³
1X1X10.00X0.45X1.10					4.95M ³
1X2X30.00X0.45X1.30					35.10M ³
1X2X30.00X0.45X1.20					32.40M ³
1X1X40.00X0.45X1.35					24.30M ³
1X1X15.00X0.45X1.65					11.14M ³
1X2X20.00X0.45X1.80					48.60M ³
1X2X30.00X0.45X2.10					83.70M ³
					Total= 294.51M ³
@0.034 M ³ each bag 8662.00 Nos					
 11/10/24 AE  01.10.24 JE					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
① Providing bamboo piles including labour for cutting of 62MM to 75MM dia bamboo piles to size ---					
3212.50 M (vide TMBP-01)					
@RS 55.40 /M = RS- 177973.00/-					
② Supplying, Fitting & fixing 62MM to 75MM dia bamboo runners in position at ---					
985.00 M (vide TMBP-02)					
@RS- 30.87 /M = RS- 30407.00/-					
③ Filling & Spreading local sand over brick bats as per drawing ---					
740.79 M ³ (vide TMBP-02)					
@RS- 514.43 /M ³ = RS- 381085.00/-					
④ Providing laying & Spreading brick bats in road ditches all complete as per ---					
304.91 M ³ (vide TMBP-03)					
@RS- 2168.72 /M ³ = RS- 661264.00/-					
⑤ Supply of New bag with labour for filling New 50 bag with local sand ---					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8662.00 Nos (vide m B P 03)					
@ RS- 38.03/each				RS-	329416.00/-
			Total.		158014.5.00/-
Add 12% GST (H) RS-					189617.00/-
Add 1% (L.C.S.S.H)					15801.00/-
Add S. fee 10% on Material Cost calculation					
① Brick Bats:-					
365.892 m ³ @ RS-				1050.00/m ³	
				RS:-	384187.00/-
② Local sand:-					
1035.298 m ³ @ RS-				141.85/m ³	
				RS-	146857.00/-
Total M. Cost:-					531044.00/-
Add S. fee 10% on M. Cost:-					53104.00/-
			Total RS:-		1838667.00/-



 01/10/21
 AE
 JE

Material Statement

- ① Brick bats:- 365.892 m³.
 ② Local sand:- 1035.298 m³.


 01/10/21
 JE