

FDR : (2021-22) : Sheikhpara-Lakhsarai Road to Nisapur
Schedule XLV-Form No. 134

शेखपुरा

DIVISION

घाट झरुखमा

SUB-DIVISION

MEASUREMENT BOOK

1425

Record Measurement

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work -	Temporary				
	restoration work for Road				
	from Sheikhpora - Lakhsmai				
	Road to Nirpur				
	Order - FDR (2021-22)				
Agency -	Sri Birendra Kumar				
	At - Barsa, P.O - Ghosakuri				
	Distt - Sheikhpora				

Authority -	S.E. RWD				
	Work Circle, Muzer				
	Vide Letter No - 875 dt. 18.08.2021				

Date of Measurement - 11.10.2021

Date of Entry - 11.10.2021

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Maintenance of cutting and Potholes with filling macadam					
@ CH 0-1 km					
1 x 8 x 2 x 0.20 =					3.20 m ³
1 x 9 x 1.50 x 0.20 =					2.70 m ³
1 x 10 x 2.75 x 0.20 =					5.50 m ³
5 x 35 x 1.50 x 0.20 =					52.50 m ³
1 x 56 x 1.50 x 0.20 =					16.80 m ³
1 x 50 x 3.75 x 0.20 =					37.50 m ³
1 x 15 x 3.75 x 0.20 =					11.25 m ³
1 x 10 x 1.50 x 0.20 =					3.00 m ³
3 x 48 x 3.75 x 0.20 =					148.00 m ³
2 x 29 x 3.75 x 0.20 =					43.50 m ³
1 x 18 x 2.50 x 0.20 =					9.00 m ³
1 x 18 x 1.50 x 0.20 =					5.40 m ³
					292.95 m ³

ABSTRACT OF COST

4

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Mooram filling item 1					VTMB
P/2 -	292.95 m ³				@ Rs. 883.73/m ³
					= Rs. 258889.10
(2) GSB go.B item 2					VTMB
P/3 -	351.60 m ³				@ Rs. 1569.40/m ³
					= Rs. 551801.20
					Rs. 810690.20
Add @ 13% GST + LC					= Rs. 105390.20
					Rs. 916080.20
Add @ 10% SE Mooram	292.95 m ³				@ Rs. 28.97/m ³ = Rs. 8487.10
GSB go.B	351.60 m ³				@ Rs. 49.04/m ³ = Rs. 17242.20

Rs. 941809.20

11.10.2024
JE

21/3/24

5/11/24