

Measurement Book

Behadurganj

No. **R.194/2021-22**

Name of Road - Bansbadi PWD Sima

to Bahmutter Chach,

Division - Kishanganj

Block - Bahadurganj

FDR - 2021-22

Certified that this MB Counted
(25) Twenty Five Machined
Number Pages and Issued to

Sri.....*Ramang Khar*.....

.....AE RWD Sub-Division

Bahadurganj

[Signature]
Executive Engineer
RWD Works Division
Kishanganj-1
20/8/21

Sch. XLV—Form No. 134

Kishanganj-1 DIVISION

Bahadurganj SUB-DIVISION

This MB is Reissued to JE
Bahadurganj

[Signature]
30/8/21
AE

MEASUREMENT BOOK

No.

R. 192/2021-22

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road -					
Simra to Bahmohar					
Gach,					
Block - Bahadurgarh					

Date of measurement - 10.10.02				
Date of entry - 10.10.02				
① Providing bamboo piles including labour for cutting of 62 MM to 75 MM dia bamboo piles to size -				
1X90X3.50 =				315.00 M
1X90X3.50 =				315.00 M
1X60X3.50 =				231.00 M
2X30X3.50 =				210.00 M
2X30X3.80 =				210.00 M
			Total:	1281.00 M

② Supplying, Fixing & Fixing 62 MM
Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
to 75mm dia bamboo runners					
1) Position of —					
1x2x30.00 =			60.00M		
1x2x30.00 =			60.00M		
1x2x22.00 =			44.00M		
2x2x10.00 =			40.00M		
2x2x10.00 =			40.00M		
Total:-			244.00M		

③ Filling & spreading local sand over brick bats as per —

1x1x30.00x7.00x1.00 =	210.00M ³
1x1x30.00x6.50x0.90 =	175.50M ³
1x1x22.00x6.50x1.00 =	143.00M ³
1x2x10.00x1.00x0.90 =	18.00M ³
1x2x10.00x1.60x1.20 =	38.40M ³

Total:- 584.90M³

④ Providing laying & spreading brick bats in road ditches all complete as per —

1x1x30.00x7.00x0.60 =	126.00M ³
1x1x30.00x6.50x0.60 =	117.00M ³
1x1x22.00x6.50x0.60 =	85.80M ³
1x2x10.00x1.00x0.60 =	12.00M ³
1x2x10.00x1.60x0.60 =	19.20M ³
Total:-	360.00M ³

⑤ Supply of New bag with labour for filling New R bag with local sand —

1x1x30.00x0.90x1.60 =	43.20M ³
-----------------------	---------------------

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① Providing bamboo piles including labour. for cutting of 62 mm to 75 mm dia bamboo piles to size					
1281.00 M (vide M.B.P- 01)					
@RS- 55.40 / M = RS- 70967.00/-					
② Supplying, fitting & fixing 62 mm to 75 mm dia bamboo runners in position					
244.00 M (vide M.B.P- 02)					
@RS- 30.87 / M = RS- 7532.00/-					
③ Filling & spreading local sand over brick bats as per drawing					
584.90 M ³ (vide M.B.P- 02)					
@RS- 514.43 / M ³ = RS- 300890.00/-					
④ Providing laying & spreading brick bats in road ditches all complete as per					
360.00 M ³ (vide M.B.P- 02)					
@RS- 2168.72 / M ³ = RS- 780739.00/-					
⑤ Supply of new bag with labour for filling new bag with local sand					
4267.00 Nos (vide M.B.P- 03)					

Continuation

