

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Final Bill					
Name of work - Construction of Five year maintenance of Narsarai Nari Path to Bhagawat bika (2018-2019)					
Agency - Shri Brij Bikari Prasad Dargara Narsarai					
Agreement No 32/SBD/2018-2019					
Date of Agreement - 30-07-2018					
Date of completion - 29-04-2019					
Actual date of completion 28-04-2019					
Date of measurement - 18/05/2020					
No any work in progress					
So measurement is nil					
					18/05/2020

ABSTRACT OF COST

① Setting out Fixing working Bench Mark					
Quantity via Regn (19)					
0.985 Km @ R 12,718 = 66 pu Km R 12,528 =					
② Clearing and Grubbing of road Land					
Quantity via Regn (19)					
0.6895 hectare @ R 48,744 = 04 pu R 33,609 =					
③ Excavation of Road way side of B.E.S. Box cutting					
Quantity via Regn (19)					
79.80 m @ R 72 = 56 pu R 5,790 =					
④ Construction of embankment with less 100 m diff 1.5m					
Quantity via Regn (19)					
1018.32 m ³ @ R 146 = 35 pu R 1,49,031 =					
Total 2,00,958 =					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.R.	37,78,259=
(15) Printing New letter quantity vide Pan (21) 132 No e R 0.49 = 65.20				R	65.20
(16) Printing & proof 600mm rectangular sign board quantity vide Pan (21)					
(17) equal Triangle 2 No e R 1540 = 63 per m				R	4622 =
(18) 600mm x 600mm Rectangular 2 No e R 1668 = 23 per m				R	3336 =
(19) 600mm x 450mm Rectangular 1 No e R 1585 = 13 per m				R	1586 =
(20) Road Marking with hot applied Thermoplasti. quantity vide Pan (21) 140 m ² e R 626 = 02 per m ²				R	87,643 =
(21) Dismantling of cement Cank quantity vide Pan (21) 0.81 m ³ e R 464 = 33 per m ³				R	376 =
(22) Dismantling of R/W quantity vide Pan (21) 29.58 m ² e R 223 = 09 per m ²				R	6599 =
(23) Elwin excavation in foundation Trenches quantity vide Pan (21) 70.85 m ³ e R 280.02 per m ³				R	19839 =
(24) provision P.C.C. m/s in foundation quantity vide Pan (21) 9.241 m ³ e R 4869 = 93 per m ³				R	45003 =
(25) provision P.C.C. m/s in walls Head m/s quantity vide Pan (21) 63.421 m ³ e R 5248 = 21 per m ³				R	332866 =
(26) provision cut back of P.C.C. 1000mm dia H.P. N.B. quantity vide Pan (21) 22.50 m ² e R 3448 = 95 per m ²				R	77,601 =
Deduct for 0.25% below				R	4357795
				R	10,894 =
				R	4346901 =
Deducting Provision for P.C.C. m/s in walls				R	4126000 =

Continuation

C.D. Net Payable Rs 2,26,901.20

for 18/05/2020
19.05.20
AR

for 18/05/2020
18/05/2020
AR