

11/03/21 Attachment 11218244 =
1501671-00
01/01-26/10/21 Rs. 881934 =
PRPK62386ZV

Gistimore - Pipra Road to Murgachalk

cf Schedule XLV-Form No. 134

mmassy (sc)

E.E. R.W.D (W)

DIVISION

A.E. R.W.D (W)

SUB-DIVISION
FATEHPUR

MEASUREMENT BOOK

Chandani pramoz

2954

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of					
Road From Gopimore -					
Pipra Road to Musgra					
chak under MMHSY (SC)					
- - - ok					

Name of Agency - Chandan Kumar,
At - Patoniga, Sahabpur,
Manpur, DIST - Gaya

Agreement No. - 25/MMHSY/SC/SBO/2021

Date of Commencement - 22.06.20

Date of Completion - 21.06.21

Date of measurement - 14.12.20

(1) Const of Benchmark

& Reference Pillars -

(i) Reference & working

benchmark -

1.60 KM

(ii) Reference Pillar/Burial

1.60 KM

(2) clearing & Grubbing

road land - etc

53 x 30.00 m x 7.00 m² 11130.00 m²

17 x 10.00 m x 7.00 m² 70.00 m²

11200.00 m²

4th & Final Bill

27

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const of Road					
from Gopimora Pipra					
Road to Murgachak under					
MMHSY (SC)					
Name of Agency - Chandan Kumar					
At - Panchganga, Sahibpur					
Manpur, Distt - Gaya.					
Agreement No. - 25/MMHSY/SC/SBY					
2020-21					
Date of commencement - 22.6.20					
Date of Completion - 21.6.21					
Date of measurement - 2.7.21					
Date of entry - 17.11.21					

Abstract of Cost

($\frac{1}{112}$) Const of Bench mark
& Reference Pillar

(i) Reference & Working
Bench mark -

Qty vide TMB

Page No. (20) - 1.60 KM

@ ₹ 4635.12/KM = ₹ 7416.00

(ii) Reference Pillar/Burien

--- ok

Qty vide TMB

Page No. (20) - 1.60 KM

₹ 4.800.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Page No. (3) - 06 No					
@ ₹ 598.17 / No.					₹ 3589.00
(26/13) PIV & Fixing R.C.C.					
Mis grade Boundary					
Pillar --- etc					
Sty vide MB No. 3068					
Page No. (4) - 32 No					
@ ₹ 500.98 / No.					₹ 16031.00
(27/21) PIV & Fixing of Retro					
reflectorised Signage					
--- etc					
Sty vide MB No. 3068					
Page No. (4) -					
(i) 600 mm & Circulen -					
Sty 08 No @ ₹ 4751.21 / No.					₹ 38010.00
(ii) 600 mm Equilateral trianl -					
12 No @ ₹ 3528.54 / No.					₹ 42306.00
(iii) 600 mm x 450 mm -					
06 No @ ₹ 4617.05 / No.					₹ 27702.00
(iv) 900 mm Octagon -					
02 No @ ₹ 8307.79 / No.					₹ 16616.00
					₹ 7900462.00
Add 12% G.S.T. - (C) ₹					948055.00
Add 1% L.Cen - (C) ₹					79005.00
					₹ 8927522.00
Less 17.81% below G -					1589992.00
					₹ 7337530.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			61 Pk	73	37530.00
Less Previous Payment					3505449.00
					₹ 3832081.00
Add Surveying fee					131701.00
					₹ 3963782.00
Thanks					
17.11.21 T.E					
Material Statement for					
up to date measurement					

① Stone aggregate -

40mm - 50.94 m ³ @ 441.08/m ³	₹ 22469.20
20mm - 2.70 m ³ @ 550.85/m ³	₹ 40047.00
10mm - 39.98 m ³ @ 614.17/m ³	₹ 24555.00

(ii) Coarse Sand -

136.66 m ³ @ 150.80/m ³	₹ 20608.00
---	------------

(iii) Fine Sand

36.63 m ³ @ 116.85/m ³	₹ 4280.00
--	-----------

(iv) G.S.B. material

53-9.5mm - 788.74 m ³ @ 516.42/m ³	₹ 407321.00
9.5-2.36mm - 315.49 m ³ @ 411.38/m ³	₹ 129771.00
2.36mm below (Coarse Sand) - 473.24 m ³ @ 150.80/m ³	₹ 71365.00

(v) Stone - metal Gp -

555.14 m ³ @ 458.22/m ³	₹ 254376.00
---	-------------

(vi) Stone - screening -

110.11 m ³ @ 345.52/m ³	₹ 38045.00
---	------------

Total (G.C.P.)