

Measurement Book

No. **R. 255** / 2021-22

RWD (W) Kishanganj-1

(W) Kochadhamau

Dahubari to MMGSY
road

Certified that this MB Counted
(25) Twenty Five Machined
Number Pages and issued to

Sri...Ranjeet...Kumar.....

.....AE RWD Sub-Division

Kochadhaman

Exe...
RWD Works Division
Kishanganj-1

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1 DIVISION
(W) Kochadhaman SUB-DIVISION

Re issue to Te Kochadhaman

27/08/21
AE

MEASUREMENT BOOK

No.

R. 255 /2021-22

Name of Officer

Date of first entry

Date of last entry

1




[illegible]

(1) providing bamboo piles do. do. E//	
950 x 2.50	2375=00
(2) Supplying Fitting and Fixing bamboo runners do. do. F//	
2 x 1 x 190.00 x	380=00
(3) providing laying and spreading brick bats do. do. F//	
90.00 x 0.65 x 0.30	17.55
70.00 x 0.65 x 0.30	13.65
30.00 x 0.65 x 0.30	5.85
	Total = 37.05
(4) supply of new bag labour filling	
new FC bag	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
<u>ABSTRACT OF (CST)</u>					
x					
1) providing bamboo					
Piles do. do. E/I					
2375.00m [V-TMBP-1]					
@ Rs. 55.40				R	131575.00
2) Supplying pitting					
and fixing bamboo					
runners do. do. E/I					
280.00m [V-TMBP-1]					
@ Rs. 30.87				R	11732.00
3) providing laying					
and spreading brick					
bats do. do. E/I					
37.05m [V-TMBP-1]					
@ Rs. 2168.72				R	80351.00

(4) supply of new bag					
labour filling new					
EC bag do. do. E/I					
190.00m ³ [V-TMBP-2]					
@ Rs. 38.03				R	212512.00
total					436169.00
Add 12% GST-(+)					52340.00
Add 1% L. cess-(+)					4362.00
Add S.F. ———(+)					7363.00
total					5,00,234.00

 1.11.21
 1.11.21
 1.11.21

Material statement					
Local sand				189.992	
Brick Bats				44460	

Continuation

 1.11.21
