

Schedule XLV-Form No. 134

Temporary Restoration of work from

khari Tola Chowk To Mullebari

RWD. Kishanganj-2

DIVISION

RWD. Dighalbar

SUB-DIVISION

MEASUREMENT BOOK No-1495

प्रमाणित किया जाता है कि इस माप पुस्तक में कुल 100
(एक सौ) मुद्रित दोहरे पृष्ठ हैं जो श्री राम लाल
सहायक अभियंता, ग्रांकांवि, कार्य अवर पमण्डल, दिपावली
के नाम से निर्गत किया जाता है।

कार्यपालक अभियंता
ग्रांकांवि, कार्य अवर पमण्डल
दिपावली

Sch. XLV—Form No. 134

RWD. Krishnagani-2 DIVISION
RWD. Dighalbari SUB-DIVISION

Measurement Book

No. 1495

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- KHARI TOLA CHAI					
TO MULLABARI Road Restoration					
work after flood damage.					
Agency:- Departmental.					

Record measurement					
1) Sand filling or Type B					
(first class) bedding					
2	7.0	2.50	0.15	5.25 cum	
2	30.0	0.90	0.15	8.10 cum	
2	30.0	0.90	0.15	8.10 cum	
1	30.0	1.00	0.15	4.50 cum	
1	30.0	1.50	0.15	6.75 cum	
1	30.0	1.50	0.15	6.75 cum	
1	10.0	1.50	0.15	2.25 cum	
1	30.0	1.50	0.15	6.75 cum	
1	30.0	1.30	0.15	5.85 cum	
1	30.0	1.30	0.15	5.85 cum	
1	30.0	1.80	0.15	8.10 cum	
Continuation					68.25 cum

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Qty B/F	68.25 cum
	1	30.0	1.80	0.15	8.10 cum
	1	6.0	2.0	0.15	1.80 cum
	1	30.0	2.2	0.15	9.90 cum
	1	30.0	2.2	0.15	9.90 cum
	1	20.0	3.0	0.15	9.0 cum
	1	30.0	1.6	0.15	7.2 cum
	1	30.0	1.2	0.15	5.40 cum
	1	30.0	2.0	0.15	9.0 cum
	1	30.0	2.0	0.15	9.0 cum
	1	30.0	2.40	0.15	10.80 cum
	1	30.0	2.40	0.15	10.80 cum
	1	30.0	2.40	0.15	10.80 cum
	1	10.0	2.40	0.15	3.60 cum

173.55 cum

2) Providing laying and spreading brick bats in road ditches.

1	7.0	2.50	0.6	10.50 cum
1	30.0	1.20	1.10	39.60 cum
1	30.0	1.20	1.10	39.6 cum
1	30.0	1.0	0.60	18.0 cum
1	30.0	1.56	0.60	28.08 cum
1	30.0	1.56	0.60	28.08 cum
1	10.0	1.56	0.50	7.80 cum
1	30.0	1.30	0.50	19.50 cum
1	30.0	1.30	0.40	15.60 cum

Continuation

206.76 cum

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT of COST					
1) Sand filling on Type-B (first class) bedding. vide T.M.B page (2) item (1)					
73.55 cum @ 514.43/- Rs 89279.00					
2) providing laying and spreading bricks bats in Road ditches vide T.M.B page (3) item (2)					
599.64 cum @ 2168.72 /- Rs 1300451.00					
Rs 1389730.00					
Add GST 12%. Rs 166768.00					
Add L. cess 1%. Rs 13897.00					
Add S. fee Rs 78509.00					
Rs 1648904.00					
21 35 11/12 5 E					
30 11/12 AE					
32 16 12/29					

Continuation