

RURAL WORKS DEPARTMENT



GOVERNMENT OF BIHAR

CIRCLE – R.W.D. works Circle, Kishanganj

DIVISION – R.W.D. works Division , Kishanganj-2

Name of Work :- L045 to Masnamani

Block :- Dighalbank

Estimated cost :- Rs 399149.00

Year : 2021-22

Inspection Report for Flood Damage Work

1. Name of PIUs

: K2'shangang-2

2. Name Of Block / Road

: Dighalbank

A. For Road

: 1045 to Masnamani

1. Damage Location / Chainage

:

2. Damage Length

: 95.60 m.

3. Nature Of Damage

: Cut and erosion of Flank and crust

4. Details Of Restoration

: Bamboo, Pilling, sunn, sand Filling
Brick bat laying, EC bag, L-sand.

i) Material Being Used In Restoration

: Bamboo, sand, Brickbat, EC bag, L-sand.

ii) Equipment / Tools Being Used In Restoration Works

: Tractor, Trally, JCB, minor tools

iii) Procedure Taken Up In Restoration Works

: Manually

iv) Restored Length

: 95.60 m

B. For Bridge

1. Damage Location / Chainage

:

2. Damage Length

:

3. Nature Of Damage

:

4. Details Of Restoration

:

i) Material Being Used In Restoration

:

ii) Equipment / Tools Being Used in Restoration Works

:

iii) Procedure Taken Up In Restoration Works

::

iv) Restored Length

:

Satish factory

Ceasar
18/12/21
Signature

(Name Of Inspector)

Signature of JE / AE / EE
16/12/21
16/12/21
Amul
QC

प्रतिवेदन

प्रस्तुत प्राक्कलन ग्रामीण कार्य विभाग, कार्य प्रमंडल, किशनगंज-2 अंतर्गत दीघलबैंक प्रखंड के पथ "L045 TO MASNAMANI" जो विभागीय Online Monitoring Syatem MIS पर अपलोड है के बाढ़ 2021 से क्षतिग्रस्त हो जाने के कारण यातायात लायक Motorable हेतु बनाया गया है। इस कार्य को कराने का निर्देश ग्रामीण कार्य विभाग, बिहार सरकार के पत्रांक:- मु0अ0- 4 (मु0) विविध कार्य- 23-60/2020 - 1937 / पटना, दिनांक- 07.07.2021 से प्राप्त है। इस पत्र से Real time geo-tagged photograph को कार्य के दौरान अपलोड करते हुए (Motorable) कार्य कराना सुनिश्चित करने का निर्देश प्राप्त है।

उक्त निर्देश के आलोक में कंकड़ नदी उपधार नदी/नदी उपधार से आए बाढ़ के कारण इस पथ के Road way के क्षतिग्रस्त हो जाने से सुरक्षित आवागमन हेतु Motorable कार्य के साथ-साथ सुरक्षात्मक कार्य कराया गया है। MIS में अपलोडेड फोटो क्षतिग्रस्त होने का कार्य होने के दौरान का एवं पुनः स्थापित हो जाने के बाद का Lat/Long रियल टाइम के साथ लिया गया है। नेपाल तराई से निकलने वाली इस नदी के तेज धार से इस पथ में कटाव की स्थिति बनी। Motorable कार्य में आवश्यकता अनुसार Bamboo Pilling / Pitching of E.C. Bags filled with local sand / Local sand filling / Brick bats का इस्तेमाल किया गया है। Motorable कार्य कराकर यातायात बहाल कर दिया गया है। निर्देशानुसार कराये गए कार्य का Geo-tagged photo real time के साथ MIS पर अपलोड है। MIS की छायाप्रति, अपलोडेड फोटोग्राफ की छायाप्रति, दर विश्लेषण एवं विभागीय आदेशों की छायाप्रति प्राक्कलन में संलग्न की जा रही है। प्राक्कलन में प्रयुक्त दर अद्धतन है।

प्राक्कलन की यथा शीघ्र अनुमोदन अपेक्षित है ताकि अग्रेतर कार्रवाई की जा सके।


16/11/21
कनीय अभियंता


ग्रामीण कार्य विभाग

कार्य प्रशाखा- दीघलबैंक


16/11/21
सहायक अभियंता

ग्रामीण कार्य विभाग

कार्य अवर प्रमंडल- दीघलबैंक


16/11/21
कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, किशनगंज -2

ABSTRACT OF COST

Name of Work :- L045 to Masnamani

Block :- Dighalbank

Sl. No.	Particulars	Amount (In Rs.)
A	Cost of Restoration work :-	Rs 344825.00
B	Add 12 % GST	Rs 41379.00
C	Add 1 % L. Cess	Rs 3448.00
D	Add S.Fee @ 10 % of Material Cost	Rs 9497.00
	Total Cost with GST, LC & S.Fee	Rs 399149.00

[Signature]
J.E
R.W.D
Dighalbank

[Signature]
A.E
R.W.D
Dighalbank

[Signature]
E.E
R.W.D
Kishanganj - 2

Technical sanction for Rs. 3,99,149/- (Three lacs ninety nine thousand one hundred forty nine) only.

[Signature]
04.04.22
अधीक्षण अभियन्ता
ग्रामीण कार्य विभाग
कार्य अंचल, किशनगंज
E.O

Detailed Estimate

Name of Work :-			L045 to Masnamani									
Sl. No.	SDB No.	MORD Ref.No	Description	No.	No.	Length (M)	Width (M)	Height (M)	Qty.	Unit	Rate (Rs.)	Amount (Rs.)
1	WRD	5.7.7	Providing bamboo piles including labour for cutting of 62 mm to 75 mm dia bamboo piles to size and making shoes and driving etc complete job as per specification and direction of E/I	1	105	3.00	-	-	315.00			
				1	55	3.00	-	-	165.00			
				1	70	3.00	-	-	210.00			
				1	105	3.00	-	-	315.00			
				Total:-					1005.00	Mtr.	52.24	52501.00
2	WRD	5.7.8	Providing, fitting and fixing split bamboo woven chachari in position with 20 swg G.I. wire or 75 mm to 100 mm long nails alternatively including cost of G.I. wire or nails, bamboo labour for complete job as per specification and direction of E / I.	0	0	0.00	0.00	-	0.00			
				0	0	0.00	0.00	-	0.00			
				Total:-					0.00	Sqm	426.14	0.00
3	WRD	5.7.9	Supplying, fitting and fixing 62 mm to 75 mm dia bamboo runners in position at every vertical pile with 150 mm long nails or 38 swg G.I. wire including cost of G.I. wire or nails, all material and labour complete job as per specification and direction of E/I.	1	3	30.00	-	-	90.00			
				1	3	15.60	-	-	46.80			
				1	3	20.00	-	-	60.00			
				1	3	30.00	-	-	90.00			
				Total:-					286.80	Mtr.	27.71	7947.00
8	9.2 (i)	1100 & 800	Sand filling or Type B (First class) bedding Fillling and spreading local sand over brick bats as per drawing and technical specification Clause 305.3.9	1	1	30.00	1.40	0.15	6.30			
				1	1	15.60	0.80	0.15	1.87			
				1	1	20.00	1.30	0.15	3.90			
				1	1	30.00	0.80	0.15	3.60			
				Total:-					15.67	Cum	514.43	8061.00
9	WRD	5.7.40	Brick bats Providing laying and spreading brick bats in Road ditches all complete as per approved design, specifications and direction of E/I	1	1	30.00	1.40	0.60	25.20			
				1	1	15.60	0.80	0.50	6.24			
				1	1	20.00	1.30	0.50	13.00			
				1	1	30.00	0.80	0.40	9.60			
				Total:-					54.04	Cum	2168.72	117198.00

Sl. No.	SDB Sl. No.	MORD Ref.No	Description	No.	No.	Length (M)	Width (M)	Height (M)	Qty.	Unit	Rate (Rs.)	Amount (Rs.)
15		5.7.53	Providing and filling empty cement bags									
			Supply of new bag with labour for filling new EC bag with local sand (volume of filled bag 1.2 cft and weight 50kg), stitching on two line by approved nylon thread with stitching machine & generator, stacking the bags and placing with a lead of 150m including supply of nylon threads etc all complete as per approved design, specification and direction of E/I.									
				1	1	30.00	1.80	0.90	48.60			
				1	1	15.60	0.90	0.90	12.64			
				1	1	20.00	1.80	0.90	32.40			
				1	1	30.00	1.80	0.90	48.60			
			Total:-						142.24	Cum		
			@ 0.034 Cum each bag						4184	No.	38.03	159118.00
											TOTAL	344825.00

SEIGNORAGE FEE 10% FOR ROYALTY MATERIAL									
				15.67	1.20	=	18.80 Cum	141.85	2667.00
	LOCAL SAND			54.04	1.20	=	64.85 Cum	1,050.00	68090.00
	BRICK BAT			0.00	1.28	=	0.00 Cum	285.35	0.00
	GSB			142.24	1.20	=	170.69 Cum	141.85	24212.00
	LOCAL SAND								
							TOTAL MATERIAL COST:-		94969.00
							SEIGNORAGE FEE 10%		9497.00

Am
16/11/21
A.E
R.W.D
Dighalbank

E.E
R.W.D
Kishanganj - 2