

Mukesh Kumar, Varanasi

Schedule XLV-Form No. 134

विश्वविद्यालयी शिक्षण विभाग, दिल्ली **DIVISION**

विश्वविद्यालयी शिक्षण विभाग, दिल्ली **SUB-DIVISION**

21/04/2018

2479

MEASUREMENT BOOK


M/S. Mukesh Kumar

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5th. or Final Bill of const work					
Reconal measurement					
N/W- const of Rek from Nantalya					
to Nantalya Brahman Astham					
under M.M.V.S. (SC).					
N/A- M/S mukesh kumar					
Agre NO- 135 S.B.D/2020-21.					
Date of start- 17.7.20					
Date of completion- 16.7.21.					
up to date measurement					
① P.V. G.S.B. by small					
graded material-					
do - do - E/F					
up to date measurement-					
B.T. Portion- $8 \times 30.00 \times 4.05 \times 0.20 = 194.40 m^3$					
$10 \times 30.00 \times 4.05 \times 0.20 = 243.00 "$					
$1 \times 25.00 \times 4.05 \times 0.20 = 20.25 "$					
$6.00 \times 6.30 + 4.05 \times 0.20 = 6.91 "$					
2					
P.C.C. portion-					
Qty. with M.B. No. - 1980, P- ③ -					265.79 "
					729.65 m ³
② P.V. W.B.M. by III - do - F/I					
up to date measurement-					
B.T. Portion- $8 \times 30.00 \times 3.75 \times 0.075 = 67.50 m^3$					
$10 \times 30.00 \times 3.75 \times 0.075 = 84.38 "$					
$1 \times 25.00 \times 3.75 \times 0.075 = 7.03 "$					
$6.00 \times 5.8 + 3.75 \times 0.075 = 2.15 "$					
2					
C.C. Portion - Qty. with M.B. No. - 1980					
P. No - ⑤ -					209.65 "
Continuation					370.71 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. Rs. 5683697=	
(18) White washing of wall -					
Put - do - E.I.					
Qty. of T.M. B.P. NO. - (26)					
32.96 m ² @ 97 = 181 m ² - Rs. 3203 =					
(19) P.V. K.M. stone past do E.I.					
Qty. of T.M. B.P. NO. - (29)					
(i) K.M. stone -					
2 Nos. @ 2316 = 31/each - Rs. 4633 =					
(ii) 2 km stone -					
6 Nos. @ 619 = 37/each - Rs. 3716 =					
(20) P.V. retro reflection seal					
Qty. of seal - do - E.I.					
Qty. of T.M. B.P. NO. - (29)					
(i) 600 mm equilateral triangle -					
8 Nos. @ 3617 = 91/each - Rs. 28943 =					
(ii) 600 x 450 mm rectangular -					
4 Nos. @ 4796 = 54/each - Rs. 28943 =					
(21) P.V. fixing 1 Logo of project					
do - do - E.I.					
Qty. of T.M. B.P. NO. - (29)					
(i) Logo of M.M.V.S. project -					
2 Nos. @ 10610 = 15/each - Rs. 21220 =					
(ii) citizen board -					
2 Nos. @ 10610 = 15/each - Rs. 21220 =					
(iii) maintenance board -					
1 No. @ 10610 = 15/each - Rs. 10610 =					
				C.O. - Rs. 8127428 =	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R ^s . 8127428 = 00
Add - G.S.T. + L.C. - 13%					R ^s . 1056566 = 00
Add - S.I. @ 0.95%					R ^s . 77211 = 00
					R ^s 92,61,205 = 00
Less - 6.92% below - (-)					R ^s 576047 = 00
					R ^s 8685158 = 00
Less previous payment vide					
This M.B.P. No. - (2) - (-)					R ^s . 7529701 = 00
					R ^s 11,55,457 = 00
 20/3/22 A.E.					 20-3-2022. J.E.