

ମାସିକ ରିପୋର୍ଟ ଓ ଅନ୍ୟାନ୍ୟ ସୂଚନା  
ସଂଗ୍ରହ  
Schedule XLV-Form No. 134 (S.C.)  
ସଂଗ୍ରହ

D. W. D. ଅଫିସ୍  
DIVISION

D. W. D. ଅଫିସ୍  
SUB-DIVISION

MEASUREMENT BOOK

M. B. H. O. - 1265

Name for work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                            | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------|-------------------------------|----|----|----|------------------|
|                                        | No.                           | L. | B. | D. |                  |
| 1st & final bill                       |                               |    |    |    |                  |
| N/W - Const. & Maint. of road          |                               |    |    |    |                  |
| KCD works from Brah                    |                               |    |    |    |                  |
| -man take Keywar Hove                  |                               |    |    |    |                  |
| to Mangger yadav under                 |                               |    |    |    |                  |
| MM 6284 (SC)                           |                               |    |    |    |                  |
| N/A - Shri Arinash Kumar               |                               |    |    |    |                  |
| Bhachhi Mahabani                       |                               |    |    |    |                  |
| Agg. No - 08 SBD/2021-2022             |                               |    |    |    |                  |
| Date of start - 4-06-2021              |                               |    |    |    |                  |
| Date of comp - 3-03-2022               |                               |    |    |    |                  |
| Actual date of comp - 2-03-2022        |                               |    |    |    |                  |
| Record entry                           |                               |    |    |    |                  |
| ① providing & fixing W.B.M.            |                               |    |    |    |                  |
| pillar etc.                            |                               |    |    |    |                  |
| Qty = 2 Nos                            |                               |    |    |    |                  |
| ② clearing & grubbing road             |                               |    |    |    |                  |
| land etc.                              |                               |    |    |    |                  |
| Qty                                    |                               |    |    |    |                  |
| 9 x 30.0 x 3.50 = 945.0 m <sup>2</sup> |                               |    |    |    |                  |
| 1 x 6.0 x 3.50 = 21.0 m <sup>2</sup>   |                               |    |    |    |                  |
| = 966.0 m <sup>2</sup>                 |                               |    |    |    |                  |
| = 0.10 Hect                            |                               |    |    |    |                  |

Continuation

Continuation

Sch. XLV—Form No. 134

| Particulars                                         | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                     | No.                           | L. | B. | D. |                  |
| (ii) 100 Mtr lead etc                               |                               |    |    |    |                  |
| Qty vide T.M.B.P. No. (2)                           |                               |    |    |    |                  |
| = 198.720 M <sup>3</sup> @ 154 = 57/100             |                               |    |    |    | 30,617 =         |
| (4) Const. of G.S.B. grading & material etc         |                               |    |    |    |                  |
| Qty vide T.M.B.P. No. (3)                           |                               |    |    |    |                  |
| = 101.212 M <sup>3</sup> @ 3188 = 38/M <sup>3</sup> |                               |    |    |    | 322,702 =        |
| (5) Providing & laying W.B. re grade T.P. etc       |                               |    |    |    |                  |
| Qty vide T.M.B.P. No. (4)                           |                               |    |    |    |                  |
| = 75.902 M <sup>3</sup> @ 3984 = 88/M <sup>3</sup>  |                               |    |    |    |                  |
|                                                     |                               |    |    |    | R 3,02,460 =     |
| (6) Const. of cement concrete pavement M30 etc      |                               |    |    |    |                  |
| Qty vide T.M.B.P. No. (5)                           |                               |    |    |    |                  |
| = 161.927 M <sup>3</sup> @ 7539 = 59/M <sup>3</sup> |                               |    |    |    |                  |
|                                                     |                               |    |    |    | R 12,20,863 =    |
| (7) Providing & fixing K.M. stone                   |                               |    |    |    |                  |
| 200 Mtr stone etc                                   |                               |    |    |    |                  |
| Qty vide T.M.B.P. No. (5)                           |                               |    |    |    |                  |
| (i) K.M. Stone = 1 Nos                              |                               |    |    |    |                  |
| @ 2431 = 13/No. R 2431 =                            |                               |    |    |    |                  |
| (ii) 200 Mtr = 1 Nos                                |                               |    |    |    |                  |
| @ 638 = 23/M R 638 =                                |                               |    |    |    |                  |

Continuation

| Particulars                                                             | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                         | No.                           | L. | B. | D. |                  |
| ⑧ Providing & fixing traffic sign board etc.<br>Qty vide T.M.B.P. No. ⑤ |                               |    |    |    |                  |
| ① 600 mm eqn triangle = 4 Nos                                           |                               |    |    |    |                  |
| at 3462 = 55/No R. 13,850 =                                             |                               |    |    |    |                  |
| ② 900 mm Octagon = 2 Nos                                                |                               |    |    |    |                  |
| at 8539 = 83/No R. 17,080 =                                             |                               |    |    |    |                  |
| ③ 600 mm x 450 mm Rect = 2 Nos                                          |                               |    |    |    |                  |
| at 4584227/No R. 9169 =                                                 |                               |    |    |    |                  |
| ④ Providing & laying hot applied thermoplastic (Road marking) etc       |                               |    |    |    |                  |

|                                                                     |  |  |  |  |                             |
|---------------------------------------------------------------------|--|--|--|--|-----------------------------|
| Qty vide T.M.B.P. No. ⑥                                             |  |  |  |  |                             |
| = 5520 M <sup>2</sup> at 721 = 95/M <sup>2</sup> R. 39,852 =        |  |  |  |  |                             |
| ⑩ Providing & fixing of M.M. sign logo, citizen & maint. board etc. |  |  |  |  |                             |
| Qty vide T.M.B.P. No. ⑥                                             |  |  |  |  |                             |
| = 5 Nos at 10945 = 43/No R. 54,727 =                                |  |  |  |  |                             |
|                                                                     |  |  |  |  | R. 20,34,141 =              |
| Add 12% GST.                                                        |  |  |  |  | = R. 2,44,097 =             |
| Add 1% L/Cess                                                       |  |  |  |  | = R. 20,341 =               |
| Add 5% minorage fee                                                 |  |  |  |  |                             |
| 10% on material cost R.                                             |  |  |  |  | 21,708 =                    |
|                                                                     |  |  |  |  | R. 23,20,287 =              |
| Less 12.75% discount                                                |  |  |  |  | R. 2,95,837 =               |
| on net R. 99.                                                       |  |  |  |  |                             |
|                                                                     |  |  |  |  | Continuation R. 20,24,450 = |

Shankar  
2-03-2022  
21E

Thakur  
2/3/22  
AE