

3rd on A/c Bill

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					

Name of Agency - Asim, Mirzapur,
Bardah, Munger.

Agreement No - 34/SBD/2019-20

Agreement Value - Rs 6874449.00

const. cost - Rs 6658052.00

Maint. cost - Rs 216397.00

Date of commencement - 22.01.2020

Date of completion - 21.01.2021

Rate Approved - 10.05% below

work Done

Record measurement Dated - 24.02.22

⑧ Granular Subbase with well

graded material (GSB Gr-1)

$$1 \times 15.00 \times \frac{6.00 + 4.00}{2} \times 0.100 = 7.50$$

$$1 \times 15.00 \times \frac{4.00 + 3.75}{2} \times 0.100 = 5.813$$

$$8 \times 15.00 \times 3.75 \times 0.100 = 45.00$$

$$1 \times 15.00 \times \frac{3.75 + 3.00}{2} \times 0.100 = 5.213$$

$$1 \times 15.00 \times \frac{3.20 + 3.75}{2} \times 0.100 = 5.213$$

$$10 \times 15.00 \times 3.75 \times 0.100 = 56.25$$

Abstract of cost

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Const. of reference & working benchmarks					
0.850 Km Vide TMB Page (12)					
@ Rs 4088.18/Km = Rs 3475.00					
② Clearing & grubbing road land.					
0.255 Ha Vide TMB Page (12)					
@ Rs 50148.62/Ha = Rs 12788.00					
③ Const. of embankment with pits (for worm load)					
2421.47 m ³ Vide TMB Page (12)					
@ Rs 186.27/m ³ = Rs 451047.00					
④ Const. of subgrade & earthen shoulder					
282.07 m ³ Vide TMB Page (12)					
536.269 m ³ Vide TMB Page (20)					
818.339 m ³ @ Rs 186.13/m ³ = Rs 152317.00					
⑤ Granular subbase (G.S.B. 6m-1)					
116.275 m ³ Vide TMB Page (12)					
208.813 m ³ Vide TMB Page (18)					
325.088 m ³ limit 321.94 m ³ @ Rs 22209/m ³ = Rs 715000.00					

Continuation

Continuation