

2nd on A/c Bill

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Nirpur Pomchat Ke railway					
Gumti se Haweli Kharagpur					
Naki pomchat Lohachi Highschool					
tak path me protection kray.					
Name of Agency - Ashok kr singh					
Maniyarchak, Nawagarahi					
Munger.					
Agreement No - 19/SBD/2021-22					
Agreement Value - Rs 17831658.00					
Const. Cost - Rs 17831658.00					
Maint. cost. - Nil / -					
Date of commencement - 31.12.2021					
Date of completion - 30.12.2022					
Rate Approved - As per estimate					
<u>Work Done</u>					
Re-measuring and Dated -					
① Const. of embankment with material obtained from borrow pits. - - -					
	10 X	15.00 X	1.80 X	0.30 =	81.00
	4 X	15.00 X	1.80 X	0.30 =	32.40
	9 X	15.00 X	1.80 X	0.30 =	72.90
	1 X	4.00 X	1.80 X	0.30 =	2.160
	9 X	15.00 X	1.80 X	0.30 =	72.90

2nd on A/c Bill

Abstract of cost

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Const. of concrete apron with material obtained from borrow pits.....					
955.80 m ³ Vide TMB Page (8)					
526.50 m ³ Vide TMB Page (11)					
1482.30 m ³ @ Rs 190.35/m ³ = Rs 282156.00					
② P/V & laying boulder apron for bed protection.....					
934.20 m ³ Vide TMB Page (8)					
702.00 m ³ Vide TMB Page (11)					
1636.20 m ³ @ Rs 2689.03/m ³ = Rs 4399791.00					
③ P/V & laying filter material.....					
477.90 m ³ Vide TMB Page (8)					
263.25 m ³ Vide TMB Page (12)					
741.15 m ³ @ Rs 2651.23/m ³ = Rs 1964959.00					
④ P/V & laying boulder pitching on slope.....					
955.80 m ³ Vide TMB Page (8)					
526.50 m ³ Vide TMB Page (12)					
1482.30 m ³ @ Rs 2689.03/m ³ = Rs 3985349.00					
C/O — Rs 10632855.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F - RS 10632855.00
Add Carcass cess @ H.					= RS 106329.00
Add GST @ 12%					= RS 1275343.00
Add S. Fee Vide Page (15)					= RS 64035.00
					RS 12079162.00
Less previous bill payment =					(-) RS 7482014.00
					RS 4597148.00
Amount paid 28.3.22 S.B.					New 28.3.22 PC
					28.3.22