

पत्रांक 673(अ३)/

शेखपुरा, दिनांक 19/04/2022 /

प्रेषक:-

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, शेखपुरा।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
BRRDA पटना।

विषय:-

योजना शीर्ष Mr New Maintenance Policy-2018. अन्तर्गत कार्यान्वित योजना के लिए माँग राशि उपलब्ध कराने के सम्बन्ध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि सूची में संलग्न विवरणी के अनुसार शीर्ष Mr New Maintenance Policy-2018. अन्तर्गत कार्यान्वित योजना के विपत्र भुगतान के लिए राशि Rs.1,43,712/- (रुपये एक लाख तैंतालीस हजार सात सौ बारह) मात्र की राशि की आवश्यकता है।


अतः कार्यहित में अनुरोध है कि अधियाचित राशि Rs.1,43,712/- (रुपये एक लाख तैंतालीस हजार सात सौ बारह) मात्र उपलब्ध कराने की कृपा की जाय ताकि कराये गये कार्यों का विपत्र भुगतान किया जा सके।

- अनु०:- (1) अधियाचना प्रपत्र
(2) मापीपुस्त की छायाप्रति।
(3) उपयोगिता प्रमाण-पत्र।

विश्वासभाजन


कार्यपालक अभियन्ता

ग्रा०का०वि०, कार्य प्रमण्डल,
शेखपुरा


19/04/2022 19-4-22

FORM GFR 19-A

(See Government of India's Decision (I) below Rule- 150)
Form of Utilization Certificate upto date of 19.04.2022

Name of Scheme :- MR NEW MAINTENANCE POLICY-2018.

Sl. No	Name of Scheme	Sanction No. & Date with Amount (Rs.In lacs)	Amount Received (Rs.In Lacs)	Particulars
		Through C.F.M.S. Received	-	
1	MR NEW MAINTENANCE POLICY- 2018.	<u>Letter N0-22</u> <u>dt-16.03.2022</u>	1091.71199	Certified that Alltoment Received during the year 2020-2021 and 2021-2022 Throught C.F.M.S. Rs.1091.71199 lacs of grants- in- favour of Executive Engineer, R.W.D.(W) Division, Sheikhpura. Bihar a sum of Rs.1072.35807 lacs has been utilized for the purpose of MR NEW MAINTENANCE POLICY-2018. schemes as given in the margin for which it was sanctioned and that the balance of Rs.19.35397 lacs remaining unutilized at the end of the period under report.
		Total Rs. =	1091.71199	

- 2 Certified that I have satisfied myself that the conditions on which the grants- in - aid was sanctioned have been duly fulfilled. are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.



Kind of Checks exercise:-

- Works have been supervised by Executive Engineer/ Superintending Engineer
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formalities have been observed.

3 Physical progress achieved:-

- Construction of Road works.
- Construction of CD works.


19.04.22
Divisional Accountant
R.W.D. (W) Division.
Sheikhpura


19.4.22
Executive Engineer
R.W.D. (W) Division.
Sheikhpura

19/04/2022

Rural Works Department

MIR NEW MAINTENANCE POLICY-2018, ALLOTMENT REQUISITION

Date-19/04/2022

ock

Division:- RWD Works Division Sheikhpura

Sl. No	Year	Name of Road	Name of Contractor (In English)	Project Id	Administrative Sanction		Agreement Amount (In Lacs)		Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Allotment Received (in Lacs)	Total Expenditure as per M/S (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs)	Remarks
					Length (In Km)	Amount (In Lacs)	Main Work	Maintenance								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
33	2019-20	Construction of road from Sheikhpura-Arnis P.W.D. Road to Kakeri Madarsa.	Shivam Infra (Prop-Prabhaakar Kumar)	20803905005	1.080	29.465	17.15200	10.60100	0.000	0.000	-	15.10000	15.10000	16.53712	1.43712	Complete
					1.080	29.465	17.152	10.601				15.10000	15.10000	16.53712	1.43712	

Divisional Accountant
RWD Works Division
Sheikhpura

Executive Engineer
RWD Works Division
Sheikhpura

Kaushal Kumar
19/04/2022

3 M.B.D. 20-21 ~~3 M.B.D. 20-21~~

प्रभाकर कुमार प्रियदर्शना

Name of Road :- Sheikhpur - Adha PWD
Road to Kakraan Road. 3054

Schedule XLV-Form No. 134

Sheikhpura

DIVISION

Arifan

SUB-DIVISION

MB-No-1371

Measurement Book

(These four columns are to be filled in details of the measurement relating to each work)					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
1st on A/c Bill					
X					
Name of work:- Construction of Road &					
C.D work with maintenance					
Sheikhpura Aadhe Pwd Path to Kakra					
Agency:- Sd Parbhakar Kummer, Pro-					
Shivam infra, At- Koyan Bazar,					
Near Jurga station, Gaya					
Agreement No. 03 M.B.D/20-21					
Date of Work order:- 02-09-2020					
Construction cost:- Rs - 17150					
Date of Measurement:- 30-4-21 to 26-5-21					
Genlly Providing clearing &					
grading road from					
to to as complete					
$2 \times 5 \text{ No} \times 50.0 \times 0.8 + 1.2 = 500 \text{ m}^2$					
$2 \times 5 \text{ No} \times 50.0 \times 0.6 + 0.4 = 250 \text{ m}^2$					
$2 \times 2 \text{ No} \times 50.0 \times 0.5 + 0.8 = 130 \text{ m}^2$					
$4 \text{ No} \times 50.0 \times 4.2 + 3.8 = 800 \text{ m}^2$					
$4 \text{ No} \times 50.0 \times 4.8 + 5.2 = 1000 \text{ m}^2$					
$= 2680 \text{ m}^2$					
Limit at = 2200 m ²					
= 0.22 Hec					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 2/2	Comp of sub-grade at earth shoulder b-r				
	as complete -				
	2x5No	50.00	0.9x0.6+0.3		202.50m ³
	2x5No	50.00	0.9+0.3x0.7+0.5		180.00m ³
	2x5No	50.00	0.6+1.1x0.6+0.4		212.50m ³
					= 595.0m ³
				Limit 241	578.25m ³
Item 3/3	Providing laying & compacting w. 3-in gravel material - b-r				
	4No	1.20	0.80		3.84m ²
	3No	3.80	3.2+1.2		25.08m ²
	2No	0.80	0.75		1.20m ²
	6No	0.50	0.40		1.20m ²
	5No	1.50	0.60		4.50m ²
	1No	1.80	1.20		2.16m ²
	9No	1.20	0.80		8.64m ²
	3No	1.30	0.50		1.95m ²
	3No	0.50	0.80		1.20m ²
				Area =	49.77m ²

Continuation

$$241 = 49.77 \times 0.075 = 3.73m^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 4 4	Providing and applying				
	iron coat to				
	as complete				
	Area as shown of above				
	Part Area vide P.Ho (3) - A				
(A)	49.77 m ²				49.77 m ²
Item 5 5	Providing and applying				
	lock coat to				
	as complete				
	Area as shown of above				
	Item vide P.Ho (2) - B				
	49.77 m ²				49.77 m ²
Item 6 6	Providing and applying				
	thick mix-bed surface				
	as complete				
	Area as shown of above				
	Item (Part Area) - vide				
	Page no (2) - A				
	49.77 m ²				49.77 m ²
Mdm 16/05/21 JR					

Particulars	Details of actual measurement				of area
	No.	L.	B.	D.	
Items 7/6	Providing and applying —				
	lacks coat to to —				
	as complete —				
	1 No	$25.0 \times 5.3 + 4.8 + 3.75$			$= 115.41 m^2$
hi	3 No	25.0×3.75			$= 281.25 m^2$
	5 No	50.0×3.75			$= 937.50 m^2$
	6 No	50.0×2.75			$= 1125 m^2$
	4 No	50.0×3.75			$= 750 m^2$
	3 No	50.0×3.75			$= 562.50 m^2$
	1 No	$3.0 \times 3.75 + 3.5 + 3.3$			$= 17.58 m^2$
	2	20.0×3.75			$= 150.0 m^2$
	Area (A) =				$3939.24 m^2$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Contd 9/8	Providing and fixing				
	K.m stone post				
	do-do complete				
	1 No				1 No
Contd 10/9	Providing and fixing				
	200 mm stone post				
	do-do complete				
	4 No				4 No
Contd 11/14	Providing and fixing Retn				
	Self lectonised				
	and conformerary				
	board				
	1 No				1 No
	1 No				
	24/05/21				
	OR				
Contd 12/19	Road marking with				
	hot-applied thermos				
	Plastic crossbound				
	do-do complete				
	2x10 No x 50.0 x 0.100 =				100.0m ²
	2x10 No x 50.0 x 0.100 =				100.0m ²
	2x45.0 x 0.100 =				9.0m ²
					209.0m ²

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sono 13/20	Providing and fixing of typical reinforcement — began bound to — as complete — 1 No —				1 No
Sono 14/17	Providing and fixing 600 mm equilateral triangle — do — as complete — 6 No —				6 No
Sono 15/12	Providing and fixing 600 mm equilateral triangle — 3 No —				3 No
	M. done 9.6/05/2021 JR			him 26.5/2021 AE	
Sono 1/8	Abstract of cost (VIMAP-1126) starting providing clearing and grading and land — do — as complete — Qty in 1000 P. 145 (1) 0.22 hect @ 49464.05/Hr 10882 = c/o - R 10882 =				

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F	4	10882=
Item 2/2	Comp of sub-grade of earthen shoulder to be as complete				
	Qty in 1000 B.F. (2)				
	578.15 m ³ @ 176.47/m ³				102044=
Item 3/3	Providing and applying - W.B. on 100 mm spreading 2 coats to be				
	Qty in 1000 B.F. (3)				
	3.72 m ³ @ 1591.82/m ³				5937=
Item 4/4	Providing and applying prime coat to be				
	Qty in 1000 B.F. (3)				
	49.77 m ² @ 41.54/m ²				20672
Item 5/5	Providing and applying - furr coat to be				
	Qty in 1000 B.F. (3 & 4)				
	49.77 + 3939.24				
	= 19605 3989.01 m ²				
	@ 14.08/m ²				56165=
Item 6/6	Providing and applying 20 mm thick mix bed surface to be				
	Qty in 1000 B.F. (3)				
	49.77 m ² @ 194.76/m ²				9693=
Continuation of work					186788=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/A - 4		186788 =
Section 7/7			Providing and applying		
			second - dense bituminous		
			Concrete surface		
			Qty in tons P.H. 2 (4)		
			98.48 m ² @ 9548.42/m ²		940328 =
Section 8/8			Providing and applying		
			first K.M. stone P.H.		
			to - to as complete		
			Qty in tons P.H. 5		
			1 No @ 2217.54/each		2218 = 00
Section 9/9			Providing and fixing 200mm		
			stone P.H. to		
			Qty in tons P.H. 5		
			4 No @ 616.30/each		2465 =
Section 10/11			Providing and fixing 600mm		
			equilateral triangle		
			Qty in tons P.H. 6		
			6 No @ 3647.22/each		21883 =
Section 11/12			Providing and fixing		
			600mm circular		
			sign board to		
			Qty in tons P.H. 6		
			3 No @ 3780.94/each		11343 =
			40 ft.		1165025 =

Continuation

[illegible]

Vide Lt. Hb. 32 dt. 28.05.2021

Est. P/A. 610

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SD 8 x	-	1,20,800 = 00			
IT 2 x	-	30,200 = 00			
LC 1 x	-	15,100 = 00			
CGST 1 x	-	15,100 = 00			
SGST 1 x	-	15,100 = 00			
Perf	-	41,266 = 00			
SP	-	7,242 = 00			
Bj C4	-	12,65,192 = 00			
G Total	-	15,10,000 = 00			
Passed for Rs. 15,10,000 = 00 (Rupees fifteen lakh ten thousand only)					
No. 01 dt-2.6.21 RWD Works Divl Shikhar 62-06-21					

2nd & Final Bill

Sch. XLV-Form No. 13A

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Name of Work - Construction & Maintenance of Road & ed work for Sheikhpur				
Aadha PWD Path to Kakhar Road				
Under head MR MR 305A				
Agency - Sri Prabhakar Kumar				
Pro. - Shivam Infor				
At - Koyari Bari,				
Near - Durga Sthan, Gaya				
P.O. - Distt - Gaya				
Agreement No - 03 (MBD)/2020-21				
Agreement Value:				
Construction Cost = Rs. 1715275 =				
Maintenance Cost = Rs. 1060102 =				
Total Cost = Rs. 2775338 =				
Date of Commencement = 2.09.2020				
Date of Completion = 01.06.2021				
Actual Date of Completion = 01.06.2021				
Date of Measurement = 27.05.2021				
to. 01.06.2021				
Date of Entry = 01.06.2021				
(1/10) Direction & Place Identification Signs				
2 x 1.24 x 0.80 = 7.72 m ²				
(2/11) 600 mm equilateral Triangle = 5.00				
(3/12) 600 mm Circles = 3.20				
(4/13) 600 x 150 mm rectangular = 3.00				
(5/14) Continuation				
900 mm Octagonal Sign Board = 2.00				

Sch. XLV-Form No. 134				Contents of area
Particulars	Details of actual measurement			
	No.	L.	B.	D.
(6/15) P/c Rumble Strips				
	5X3	X 0.50	= 7.50 m ²	
(7/16) Boundary Wallar			= 16 nos.	
(8/20) Str. Maintenance Board			= 01 no.	
 <i>Sum</i> 10.06.2021 JC <i>Subd</i> 3.3.22 AE 				
ABSTRACT OF COST				
(1/1) clearing and grubbing road lands				
item 1/1 VTMB				
P/c - 0	22 hect	@ Rs. 49464.05/hect		
		= Rs. 10882.00		
(2/1) Subgrade & earthen shoulder				
item 2/1 VTMB				
P/7 -	578.25 m ³	@ Rs. 176.47/m ³		
		= Rs. 102044.12		
(3/3) WBM gr. III item 3/3 VTMB				
P/7 -	373 m ³	@ Rs. 1591.82/m ³		
		= Rs. 5937.00		
(4/4) Prime Coat RS-1 item 4/4 VTMB				
P/7 -	49.77 m ²	@ Rs. 41.54/m ²	= Rs. 2067.00	
(5/5) Patch work Tack Coat with RS-1				
item 5/5 VTMB				
P/7 -	49.77 m ²	@ Rs. 194.76/m ²		
		= Rs. 9693.00		
(6/6) Patch work with MBS item 5/5 VTMB				
P/7 -	3989.01 m ²	@ Rs. 1408/m ²	= Rs. 56165.00	
Continuation C-D- Rs. 186786.00				

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B.F.	Rs.			186788.00
(17) SD BC item 7/7 VTM B					
P/8 - 90.48 m ³ @ Rs. 9548.42/m ³					
					= Rs. 940328.00
(28) KM Stone item 8/8 VTM B					
P/8 - 0/00 @ Rs. 2217.57/each = 2218.00					
(9/9) 200M Stone item 9/9 VTM B					
P/8 - 4 nos @ Rs. 616.30/each = Rs. 2465.20					
(10/10) Direction & Place identification item 1/10 VTM B					
P/11 - 1.92 m ² @ Rs. 12420.32/m ²					
					= Rs. 23847.00
(11/11) 600 mm equilateral Triangle					
item 10/11 VTM B P/8					6 nos.
item 2/11 VTM B P/11					5 nos.
					1 nos.
@ Rs. 3647.22/each = Rs. 40119.00					
(12/12) 600 mm Circular					
item 11/12 VTM B P/8					3 nos.
item 3/12 VTM B P/11					3 nos.
					6 nos.
@ Rs. 3780.94/each = Rs. 22686.00					
(13/13) 600 x 450 mm rectangular item 11/13 VTM B					
P/11 - 3 nos @ Rs. 3150.52/each = Rs. 10952.00					
(14/14) 900 mm Diagonal stop Board item 11/14 VTM B					
P/11 - 2 nos @ Rs. 7683.25/each = Rs. 15367.00					

Continuation

C.D. Rs. 1244770.00

Sch. XLV-Form No. 154					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
		R. P.	R. S.	1244	770 = 2
(15/15) Rumble strips item 6/15 VTMB					
P/12 - 7.50 m ² @ Rs. 883				10/m ²	
					= Rs. 6623.00
(16/16) Boundary Pillar item 7/15 VTMB					
P/12 - 16 nos @ Rs. 525.53/each					
					= Rs. 8408.48
(17/19) Road marking with hot applied thermoplastic compound item 12/19 VTMB					
P/9 - 209.00 m ² @ Rs. 883				10/m ²	
					= Rs. 184568.00
(18/20) Logo Board item					
Item 13/20 VTMB P/9 =				01 nos	
Item 14/20 VTMB P/12 =				01 nos	
				02 nos.	
					@ Rs. 9546.53/each = Rs. 19093.06
					Rs. 146346.20
Add @ 1% Labour less (+) Rs.					14635.00
Add @ 12% GST (+) Rs.					17561.50
					Rs. 165971.20
Less Previous Payment (-) Rs.					151000.00
Vide Vn. 1 dt. 2.6.2021					Rs. 14371.20
(19/20) 10.6.2021					
Material statement					
— recd					

Continuation

Certify that work done under technical specification & design.

10.6.2021