

Schedule XLV-Form No. 134

Temporary Restoration of Road from
2064 - Tol ichamari To kalyan Basti

RWD. Kishemgani-2 DIVISION

RWD. Dighalbari SUB-DIVISION

MEASUREMENT BOOK No. 1468

प्रमाणित किया जाता है कि इस माप पुस्तक में
(एक सौ) मुद्रित दोहरे पृष्ठ हैं। जो श्री राम नारायण
सहायक अभियंता, ग्रा.का.वि. कार्य अवर प्रमण्डल, डिहलबंक
के नाम से निर्गत किया जाता है।

कार्यपालक अभियंता
ग्रा.का.वि. कार्य अवर प्रमण्डल
डिहलबंक
2/7/21
ममम

Sch. XLV—Form No. 134

RWD. Kishanganj-2 DIVISION
RWD. Dighalbank SUB-DIVISION

Measurement Book
No. 1468

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- LOG 4 - Tol ICHAMARI					
TO KALYAN BASTI Restoration					
work after flood Damage					
Agency:- Departmental.					
			</		

3	30	3	—	—	270.0m
1	15	3	—	—	45.0m
3	30	3	—	—	270.0m
1	15	3	—	—	45.0m
3	30	3	—	—	270.0m
1	1	3	—	—	3.0m
					903.0m
2) Supplying, fitting					
and fixing bamboo runners					
3	30.0	—	—	—	90.0m
3	30.0	—	—	—	90.0m
3	26.0	—	—	—	78.0m
					258.0m

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3) Sand filling or Type-B (first class) bedding.					
	1	30.0	3.1	0.15	13.95 m ³
	1	30.0	2.9	0.15	13.05 m ³
	1	26.0	3.2	0.15	12.48 m ³
	1	30.0	3.2	0.15	14.40 m ³
	1	30.0	3.2	0.15	14.40 m ³
	1	30.0	3.2	0.15	14.40 m ³
	1	20.0	3.2	0.15	9.60 m ³
	1	30.0	3.2	0.15	14.40 m ³
	1	30.0	3.2	0.15	14.40 m ³
	1	20.0	3.2	0.15	9.60 m ³
					130.68 m ³

4) Providing Bricks bats in Road ditches.					
	1	30.0	3.1	0.90	83.70 cum
	1	30.0	2.90	0.60	52.20 cum
	1	26.0	3.20	0.5	41.60 cum
	1	30.0	3.2	0.5	48.0 cum
	1	30.0	3.2	0.6	57.6 cum
	1	30.0	3.2	0.5	48.0 cum
	1	20.0	3.2	0.6	38.40 cum
	1	30.0	3.2	0.5	48.0 cum
	1	30.0	3.2	0.6	57.60 cum
	1	20.0	3.2	0.6	38.40 cum
					513.50 cum

Continuation

(a)	0.034 cum each bag	24318.0 m ³
-----	--------------------	------------------------

~~fund~~
15/11/21
AE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
1) Providing Bamboo piles.					
Vide T.M.B Page ① item ①					
903.00 m	@	52.24/-		Rs.	47173.00
2) Supplying, fitting and fixing bamboo runners					
vide T.M.B Page ① item ②					
258.0 m	@	27.71		Rs.	7149.00
3) Sand filling on Type B (first class) bedding					
vide T.M.B page ② item -③					
130.68 cum	@	514.43		Rs.	67226.00
4) providing Bricks bats in Road ditches					
vide T.M.B Page ② item ④					
513.50 cum	@	2168.72		Rs.	1113638.00
5) Providing and filling empty Cement bags					
vide T.M.B Page ③ item ⑤					
24318.00 nos	@	38.03/-		Rs.	924814.00
Continuation					2160000.00

[illegible]