

RURAL WORKS DEPARTMENT



GOVERNMENT OF BIHAR

CIRCLE – R.W.D. works Circle, Kishanganj

DIVISION – R.W.D. works Division , Kishanganj-2

Name of Work :- T04 TO GARWANDANGA

Block :- Dighalbank

Estimated cost :- Rs 1153028.00

Year : 2021-22

Inspection Report for Flood Damage Work

1. Name of PIUs : Kishangang-2
2. Name Of Block / Road : Dzighalbank
- A. For Road : T04 to Garwandanga
1. Damage Location / Chainage :
2. Damage Length : 352m
3. Nature Of Damage : Cut and erosion of flank and crust
4. Details Of Restoration : Sand filling, Brickbat layering
- i) Material Being Used In Restoration : Sand, Brick Bat
- ii) Equipment / Tools Being Used In Restoration Works : Tractor, Trolley, JCB minor tools
- iii) Procedure Taken Up In Restoration Works : Manually
- iv) Restored Length : 352m
- B. For Bridge
1. Damage Location / Chainage :
2. Damage Length :
3. Nature Of Damage :
4. Details Of Restoration :
- i) Material Being Used In Restoration :
- ii) Equipment / Tools Being Used in Restoration Works :
- iii) Procedure Taken Up In Restoration Works ::
- iv) Restored Length :

Signature of JE / AE / EE

②

Satisfactory
Cee
16/12/21
Signature

(Name Of Inspector)

प्रतिवेदन

प्रस्तुत प्राक्कलन ग्रामीण कार्य विभाग, कार्य प्रमंडल, किशनगंज-2 अंतर्गत दीघलबैंक प्रखंड के पथ "T04 TO GARWANDNGA" जो विभागीय Online Monitoring Syatem MIS पर अपलोड है के बाद 2021 से क्षतिग्रस्त हो जाने के कारण यातायात लायक Motorable हेतु बनाया गया है। इस कार्य को कराने का निर्देश ग्रामीण कार्य विभाग, बिहार सरकार के पत्रांक:- मु0अ0- 4 (मु0) विविध कार्य- 23-60/2020 - 1937 / पटना, दिनांक- 07.07.2021 से प्राप्त है। इस पत्र से Real time geo-tagged photograph को कार्य के दौरान अपलोड करते हुए (Motorable) कार्य कराना सुनिश्चित करने का निर्देश प्राप्त है।

उक्त निर्देश के आलोक में कंकड़ नदी उपधार नदी/नदी उपधार से आए बाढ़ के कारण इस पथ के Road way के क्षतिग्रस्त हो जाने से सुरक्षित आवागमन हेतु Motorable कार्य के साथ-साथ सुरक्षात्मक कार्य कराया गया है। MIS में अपलोडेड फोटो क्षतिग्रस्त होने का कार्य होने के दौरान का एवं पुनः स्थापित हो जाने के बाद का Lat/Long रियल टाइम के साथ लिया गया है। नेपाल तराई से निकलने वाली इस नदी के तेज धार से इस पथ में कटाव की स्थिति बनी। Motorable कार्य में आवश्यकता अनुसार Bamboo Pilling / Pitching of E.C. Bags filled with local sand / Local sand filling / Brick bats का इस्तेमाल किया गया है। Motorable कार्य कराकर यातायात बहाल कर दिया गया है। निर्देशानुसार कराये गए कार्य का Geo-tagged photo real time के साथ MIS पर अपलोड है। MIS की छायाप्रति, अपलोडेड फोटोग्राफ की छायाप्रति, दर विश्लेषण एवं विभागीय आदेशों की छायाप्रति प्राक्कलन में संलग्न की जा रही है। प्राक्कलन में प्रयुक्त दर अद्धतन है।

प्राक्कलन की यथा शीघ्र अनुमोदन अपेक्षित है ताकि अग्रेतर कार्रवाई की जा सके।


कनीय अभियंता

ग्रामीण कार्य विभाग

कार्य प्रशाखा- दीघलबैंक


सहायक अभियंता

ग्रामीण कार्य विभाग

कार्य अवर प्रमंडल- दीघलबैंक


कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, किशनगंज -2

ABSTRACT OF COST

Name of Work :-	T04 TO GARWANDANGA	
Block :-	Dighalbank	
Sl. No.	Particulars	Amount (In Rs.)
A	Cost of Restoration work :-	Rs 971930.00
B	Add 12 % GST	Rs 116632.00
C	Add 1 % L. Cess	Rs 9719.00
D	Add S.Fee @ 10 % of Material Cost	Rs 54747.00
	Total Cost with GST, LC & S.Fee	Rs 1153028.00

[Signature]
J.E
R.W.D
Dighalbank

[Signature]
A.E
R.W.D
Dighalbank

[Signature]
E.E
R.W.D
Kishanganj - 2

*Technical Sanction for Rs. 11,53,028/- (Eleven Lacs
fifty three thousand twenty eight) only.*

[Signature]
04/04/22
E.O
अधीक्षण अभियन्ता
ग्रामीण कार्य विभाग
कार्य अंचल, किशनगंज

Detailed Estimate

Name of Work :- T04 TO GARWANDANGA

Name of Work :-			104 TO GARWANDANGA									
Sl. No.	SDB Sl. No.	MORD Ref.No	Description	No.	No.	Length (M)	Width (M)	Height (M)	Qty.	Unit	Rate (Rs.)	Amount (Rs.)
8	9.2 (i)	1100 & 800	Sand filling or Type B (First class) bedding Filling and spreading local sand over brick bats as per drawing and technical specification Clause 305.3.9									
				1	1	20.00	2.00	0.15	6.00			
				1	1	6.00	1.50	0.15	1.35			
				1	1	4.00	1.50	0.15	0.90			
				1	1	12.00	2.10	0.15	3.78			
				1	1	10.00	1.40	0.15	2.10			
				1	1	6.00	1.40	0.15	1.26			
				1	1	8.00	3.80	0.15	4.56			
				1	1	25.00	2.60	0.15	9.75			
				1	1	30.00	4.00	0.15	18.00			
				1	1	30.00	4.00	0.15	18.00			
				1	1	30.00	2.00	0.15	9.00			
				1	2	30.00	1.60	0.15	14.40			
				1	1	12.00	2.00	0.15	3.60			
				1	1	10.00	1.50	0.15	2.25			
				1	1	8.00	4.00	0.15	4.80			
				1	1	4.00	2.00	0.15	1.20			
				1	1	7.00	1.40	0.15	1.47			
				1	1	6.00	1.10	0.15	0.99			
				1	1	2.00	1.60	0.15	0.48			
				1	1	10.00	3.00	0.15	4.50			
				1	1	4.00	1.80	0.15	1.08			
				1	1	2.00	3.80	0.15	1.14			
				1	1	15.00	1.80	0.15	4.05			
				1	1	15.00	1.50	0.15	3.38			
				1	1	18.00	2.60	0.15	7.02			
				1	1	6.00	1.60	0.15	1.44			
				1	1	2.00	1.00	0.15	0.30			
				1	1	16.00	2.40	0.15	5.76			
				1	1	4.00	2.00	0.15	1.20			
Total:-									133.76	Cum	514.43	68810.00

9 WRD 5.7.40 **Brick bats**
Providing laying and spreading brick bats in Road ditches all complete as per approved design, specifications and direction of E/I

				1	1	20.00	2.00	0.40	16.00			
				1	1	6.00	1.50	0.30	2.70			
				1	1	4.00	1.50	0.35	2.10			
				1	1	12.00	2.10	0.40	10.08			
				1	1	10.00	1.60	0.30	4.80			
				1	1	6.00	1.40	0.40	3.36			
				1	1	8.00	3.80	0.35	10.64			
				1	1	25.00	2.60	0.50	32.50			
				1	1	30.00	4.00	0.55	66.00			
				1	1	30.00	4.00	0.55	66.00			
				1	1	30.00	2.00	0.55	33.00			
				1	2	30.00	1.60	0.55	52.80			

Sl. No.	SDB Sl. No.	MORD Ref.No	Description	No.	No.	Length (M)	Width (M)	Height (M)	Qty.	Unit	Rate (Rs.)	Amount (Rs.)
				1	1	12.00	2.00	0.45	10.80			
				1	1	10.00	1.50	0.35	5.25			
				1	1	8.00	4.00	0.40	12.80			
				1	1	4.00	2.00	0.40	3.20			
				1	1	7.00	1.40	0.35	3.43			
				1	1	6.00	1.10	0.30	1.98			
				1	1	2.00	1.60	0.30	0.96			
				1	1	10.00	3.00	0.40	12.00			
				1	1	4.00	1.80	0.35	2.52			
				1	1	2.00	3.80	0.35	2.66			
				1	1	15.00	1.80	0.40	10.80			
				1	1	15.00	1.50	0.45	10.13			
				1	1	18.00	2.60	0.40	18.72			
				1	1	6.00	1.60	0.40	3.84			
				1	1	2.00	1.20	0.30	0.72			
				1	1	16.00	2.40	0.35	13.44			
				1	1	4.00	2.00	0.40	3.20			
Total:-									416.43	Cum	2168.72	903120.00
TOTAL												971930.00

SEIGNORAGE FEE 10% FOR ROYALTY MATERIAL

LOCAL SAND			133.76	1.20	=	160.51	Cum	141.85	22769.00
BRICK BAT			416.43	1.20	=	499.72	Cum	1,050.00	524702.00
GSB			0.00	1.28	=	0.00	Cum	285.35	0.00
LOCAL SAND			0.00	1.20	=	0.00	Cum	141.85	0.00
TOTAL MATERIAL COST:-									547471.00
SEIGNORAGE FEE 10%									54747.00


J.E.
R.W.D
Dighalbank


A.E.
R.W.D
Dighalbank


R.W.D
Kishanganj