

Date of measurement -

No. and date of agreement.

These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st an A/c Bill</u>					
<u>Name of work - L.O. 40. to</u>					
<u>Bhagwanpur Harijan</u>					
<u>taluk under M.M.S.S. (SO)</u>					
<u>Name of Agency - Robin Kumar</u>					
<u>Singh AT- Kakerpar</u>					
<u>Manghu Saman</u>					
<u>Distt- Chapra</u>					
<u>Agreement No - 19 SBD/2020-021</u>					
<u>Agreement Value - 3056970 =</u>					
<u>(Below 18.39% from S.O.R)</u>					
<u>date of Workorder - 12-9-020</u>					
<u>date of completion - 11-6-021</u>					
<u>date of measurement - 22-4-021</u>					
<u>date of Entry - 22-4-021</u>					
<u>Recorded Entry</u>					
<u>(1) providing & fixing</u>					
<u>of working bench</u>					
<u>mark pillars - 0.350 km</u>					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd run BK BULL					
Abstract of cost					
(1) providing & fixing of working bench mark pillar					
Qty vide TMBP 6 item 1					
0.350 km @ RS 3833.86/km					1342 =
(2) providing & fixing Referer pillars					
Qty vide TMBP 6 item 2					

0.350 km @ RS 1773.94/km					621 =
(3) Clearing and grubbing road land including					
Qty vide TMBP 6 item 3					
0.245 Hect @ RS 51133.76					12528 =
(4) Excavation for road way in Soil Box cutting E/W					
Qty vide TMBP 6 item 4					
21 m ³ @ RS 74.16 / m ³					1557 =
(5) Construction of granular sub base by providing well graded material					

Continuation

RS 16048 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

015 16044

city wide TMBP 2 site 3

31.59 m² @ RS 3252.38/m² 102343

(6) providing laying
spreading and
compacting stone
aggregate 0.1
WBM and -3

city wide TMBP 7 site $\frac{6}{8}$

79.87 m² @ RS 3952.86/m² 311762 =

(7) construction of
unreinforced plain
cement concrete

pavement and M30

city wide TMBP 7 site $\frac{7}{9}$

168.21 m² @ RS 7292.89/m² 1226737 =

(8) providing and
fixing MMMSY
information sign
board with logo
sign board

city wide TMBP 7 site $\frac{8}{19}$

+ TMBP 11 site 9

2 + 1 = 3

3 NOS RS 10352.42/NO 32857 =

(9) construction of
earthen shoulders

Continuation RS 1690147 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

B/P 1690147=

with approved
material obtained
from borrow pits

Qty wide TMBP 9 ite 1

110.97 m³ @ Rs 176.86/m³ 19626=

($\frac{10}{16}$) providing and laying
of hot applied Road
marking

Qty wide TMBP 10 ite 2

55 m² @ Rs 735.44/m² 40448=

($\frac{11}{10}$) providing in excess
kilometre local

Stone

Qty wide TMBP 10 ite 3

1 Nos @ Rs 2320.66/No 2321=

($\frac{12}{11}$) providing in excess
200 metre local

Stone

Qty wide TMBP 10 ite 4

2 Nos @ Rs 613.97/No 1228=

($\frac{13}{13}$) providing infixing
600 mm Circular

Speed Limit

Qty wide TMBP 10 ite-5

4 Nos @ Rs 4974.20/No 19897=

Continuation

Rs 1773668=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BIR	1773668 =
($\frac{14}{14}$) providing and fixing 900mm equilateral 8 triangles Qty vide TMBP 11 ite 6 4 Nos @ RS 5471.93 / Nos 21888 =					
($\frac{15}{15}$) providing and fixing 600mm x 450mm rectangular School display sign board Qty vide TMBP 11 ite 7 2 Nos @ RS 4844.01 / Nos 9688 =					
($\frac{16}{16}$) providing and fixing direction and place identification sign board. Qty vide TMBP 11 ite 8 1 Nos @ RS 3184.65 / Nos 3185 =					
($\frac{17}{5}$) construction of embankment with material obtained from borrow pit & Lead up to 1000m E/W Qty vide TMBP 12 ite 10 206 m ² @ RS 175.22 / m ² 36095 =					

Continuation RS 1844524 =

Less Pmt
cyp
19/12/2

[illegible]