

1st ON A/C BILL

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of work:- Construction of road</u>					
ECD Works from PMGSY road					
to Kizaijan Tola Sitalga.					
Under MMGSY (SC).					
Agency - Sai. Sanjiva Kumar					
Agreement No. 66/SBT/MMGSY-SC/2020-21					
Agreement Value (C) Rs 38,20,315=00					
(M) Rs 12,1228=00					
Date of start 16/08/2020					
Date of Completion 15/05/2021					
Date of measurement 12/02/2021					
<u>RECORD MEASUREMENT:-</u>					
①	Reference pillar	3.0 Nos			
②	Cleaning & grubbing				
2	road land including				
	Upgrading	do			
	do as per E.P.				
	16 X 30.00 X 4.00 =	1920.00 m ²			
	1 X 20.00 X 4.00 =	80.00 m ²			
		2000.00 m ²			
		or 0.20 Ha			
③					

-: ABSTRACT OF COST :-

18

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Reference pull in Qty Vide TMB P-12 94cm ³ 3.0m ³ @ Rs 1891.79 each					Rs 5675=00
② Clearing & grubbing 2 road land—do—do as per ETC Qty Vide TMB P-12 94cm ³ 0.20m ³ @ Rs 51133.76/m ³					Rs 10227=00
③ Construction of Sub-grade 5 & camber shoulder—do as per ETC Qty Vide TMB P-12 94cm ³ 96.00m ³ @ Rs 200.93/m ³					Rs 19289=00
④ G.S.B. 901 - Construction 6 of G.S.B. 901 by providing well graded materials as per ETC Qty Vide TMB P-12 94cm ⁴ 61.20m ³ @ Rs 3347.05/m ³					Rs 204840=00

Continuation

Rs 240031=00

