

शीर्ष - NDB. (Brij MS) प्रवर्ग. गाबानादर

पुनर्जागरण - गुरुवार PM 07:50 अष्टार प्रतिभा देना

Schedule XLV-Form No. 134

संवेदन - जो आर कर्माना आर दिना

रुकोनाना आर सान-015BD.29 DIVISION

कार्य संरक्षण की निधि - 03-07-2021

कार्य पुनर्जागरण - 02.07.2022
SUB-DIVISION

MEASUREMENT BOOK

M.B.No-1211

2nd on A/O Bill

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
N/W: - 100 ft of road along Ghadar PMGSY to Ghadar Pochin Total					
Agency: - Muzar Const ² Pvt. Ltd.					
Agreement No: - 01330/2021-22					
Agreement Amount: - 84,53,776					
Date of Starting: - 03.07.2021					
Date of completion as per agreement: - 02.07.2022					
Date of Measurement: - 10.4.2022					

① A/L Spreading & Compacting
WBM Gr-3 - 211 Comp

2x	20.0	6.75 + 3.75	x 0.075 =	15.70 m ³
10x	30.0	x 3.75	x 0.075 =	84.37
8x	30.0	x 3.75	x 0.075 =	67.50
4x	20.0	3.75 + 4.95 + 3.75	x 0.075 =	37.35
8x	30.0	x 3.75	x 0.075 =	67.50
7x	30.0	x 3.75	x 0.075 =	59.06
6x	30.0	x 3.75	x 0.075 =	50.62
				<u>382.10 m³</u>
				381.59 m ³

② P/F of Typical Interlocking block
with 100 - 211 Comp.

= 2.0 M²

Muzar
10/4/2022
10.04.2022

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					Rs 30,61,622 = N
(5/9) P/L spreading & comp Chang 13 BM 6m 3 - 211 comp					
381.54 m ³ P (R)					
Rs 4063.55/m ³					Rs 15,50,407 = N
(6/15) P/L of Typical 1st floor Tong 512 board with 1050 211 comp					
2.0 m ² R (R)					
Rs 9458.34/m ²					Rs 18917 = N
					Rs 55,30,946 = N

less 14.10% below as

per agreement Rs 7,74,332 = N

Rs 47,56,614 = N

Add 12% GST Rs 5,70,794 = N

Add 1% labour less Rs 47,566 = N

Rs 53,74,974 = N

Previous Payment

upto 1st bill Rs 38,49,904 = N

Rs 15,25,070 = N

[Signature]
10/04/2023

[Signature]
10/04/2023
A E